

BARNETT & MAY

Hunter Power Project

October 2023 Construction Phase Independent
Environmental Audit

Prepared for
Snowy Hydro Limited

Client representative
Angela van der Kroft

Date: December 2023
Rev 0



Contents

1.	Introduction.....	1
1.1	Project Description and Status of Construction	1
1.2	Audit Objectives	2
1.3	Audit Scope	2
1.4	Audit Period	3
1.5	Limitations of this Report	3
2.	Definitions.....	4
3.	Auditor Certification	5
3.1	Audit Details	6
4.	Audit process.....	7
4.1	Audit Guidelines	7
4.2	Overview	9
4.3	Preliminary activities	9
4.3.1	Approval of audit teams	9
4.3.2	Consultation with Agencies	9
4.4	Information Review and Compliance Register	9
4.5	Site audit	10
4.5.1	Opening Meeting	10
4.5.2	Site Inspections	10
4.5.3	Site Interviews	11
4.5.4	Closing Meeting	11
4.5.5	Document review	11
4.6	Reporting	12
5.	Stakeholder Consultation.....	14
6.	Statutory Compliance and Recommendations	15
6.1	Summary of Compliance Status	15
6.2	Non-Compliances and other recommendations	16
7.	Independent Audit Post Approval Requirements.....	18
7.1	Summary of Environmental Incidents	18
7.1.1	Incident Response Assessment	18
7.2	Summary of Complaints	18
7.2.1	Compliant Management System Assessment	18
7.3	Summary of Notices	19
7.4	Project Environmental Management System	19
7.5	Implementation of the Environmental Management Plan and Sub-plans	19
7.6	Status of Previous IEA Findings	20
7.7	Specialist Auditor Reports	23
7.8	Environmental Impacts	23
7.8.1	Extent of Project Operations	24
7.9	Other Matters	25

List of tables

Table 1 - Audit Details	6
Table 2 - Post Approval Audit Guidelines	7
Table 3 - Compliance Assessment Matrix.....	12
Table 4 - Risk Assessment Matrix	13
Table 5 - Summary of Stakeholder Inputs.....	14
Table 6 - Summary of Statutory Compliance	15
Table 7 - Statutory Non-Compliances and Observations	16
Table 8 - Status of Previous Audit Findings	20
Table 9 - Predicted vs Actual Impacts	23
Table 10 – Stakeholder Issues and Auditor Response	25

Appendices

Appendix A — Audit Table

Appendix B – Audit Photographs

Appendix C – Auditor Approval Letter

Appendix D – Stakeholder Consultation

Prepared by — K. Holmes		Date 05 December 2023
-------------------------	---	-----------------------

Revision History

Rev No.	Description	Prepared by	Reviewed by	Authorised by	Date
A	Draft for client Review	R Peterson	K Holmes	K Holmes	26/11/2023
0	Final	R Peterson	K Holmes	K Holmes	5/12/2023

© 2023 Barnett & May

This document is and shall remain the property of Barnett & May. The document may only be used for the purposes for which it was commissioned and in accordance with the Terms of Engagement for the commission. Unauthorised use of this document in any form is prohibited.

1. Introduction

Barnett & May was engaged by Snowy Hydro Ltd, to conduct the third construction phase Independent Environmental Audit (IEA) of the Hunter Power Project. The development is located at 73 Dickson Road, Loxford, NSW. This IEA was required under Part C, Conditions C15 to C19 the Project Approval 12590060.

The audit was undertaken in accordance with the Barnett and May's the requirements of the New South Wales Department of Planning and Environment (DPE) Independent Audit Post Approval Guidelines (May 2020). The Audit was commissioned in September 2023 following approval of the auditor by DPE on 10 February 2023.

The audit was undertaken by Ken Holmes (Accredited Lead Auditor) and Richard Peterson (Accredited Lead Auditor) of Barnett & May and commenced on 25 September 2023 with the site inspection undertaken on the 11th of October 2023.

1.1 Project Description and Status of Construction

The Hunter Power Project will comprise two heavy-duty, open cycle gas turbines (OCGT). The OCGTs will operate on natural gas. While the units will be hydrogen-ready, diesel will be used as back-up fuel. The power station will have a capacity of 660 megawatts.

Construction of the Power Station commenced on 29 March 2022. At the time of this IEA site preparation former structures associated with the former aluminium smelter had been removed, remediation of contaminated soils and earthworks, including leveling, foundations and temporary drainage works were completed. Construction activities have progressed during the audit period and included the erection of administration and workshop buildings, tank farm, oil and water separators and the switching station. Concrete base works for Turbines 1 and 2 are in progress. Some components of power turbines had been installed such as the lower turbine casings. Two major over size/over mass (OSOM) deliveries occurred during the audit period for two generator stators.

..

1.2 Audit Objectives

The objectives of this Independent Environmental Audit, in accordance with the Post Approval Audit Guidelines, were to:

1. Assess compliance against the conditions of the Project Approval.
2. Review all relevant post approval documentation required by the Project Approval(s) including an assessment of the implementation of Environmental Management Plans and Sub-plans.
3. Review compliance against other environmental licences and approvals excluding any Environmental Protection Licence issued under the Protection of the Environment Operations Act 1997.
4. Review the environmental performance of the development including:
 - a. A high-level comparison of actual impacts against predicted impacts as documented in the environmental impact assessment.
 - b. The physical extent of the development in comparison with the approved project boundaries.
 - c. Review of environmental incidents, non-compliances, and complaints relevant to the audit period.
 - d. Performance against any applicable environmental policy or environmental issue identified through consultation with the relevant Regulatory Authorities.
 - e. Feedback received from DPE, other Agencies or Stakeholders including the community Consultative Committee (or equivalent body if applicable) relating to environmental performance of the development.
5. Review of the status of non-compliances and recommendations made in the preceding Independent Environmental Audit.
6. A high-level assessment of the adequacy of the Environmental Management Plans and Sub-plans required by the Approval.
7. Review performance of the development against any other matters considered relevant by the auditor or the Department, considering relevant regulatory requirements and legislation, knowledge of the development's past performance and comparison to industry best practices.

1.3 Audit Scope

The audit provides an assessment of the compliance of the project with the conditions of Project Approval 12590060 and EPBC Approval 2021/8888. Note that no other relevant environmental licences or approvals were identified for this development.

The scope of this audit was developed to meet the requirements of the New South Wales Department of Planning, and Environment (DPE) Independent Audit Post Approval Guidelines May 2020 (as specified in the Approval). The audit scope was therefore developed with consideration of:

- Requirements of the Project Approval(s);
- Relevant correspondence from DPE (provided by the Auditee);
- Inputs provided by the Stakeholders consulted as part of this IEA;
- Review of the findings of the previous IEA; and
- The Auditor's experience in relation to relevant industry practices.

1.4 Audit Period

This audit of the construction phase of the project covers the period of 4 April 2023 to 11 October 2023.

1.5 Limitations of this Report

In preparing this Independent Environmental Audit Report, Barnett and May has assessed the activities appropriate and necessary to evaluate the compliance status against the conditions contained in the Auditee's Project Approval. Barnett and May has addressed the general technical matters which might reasonably be considered to be relevant to such an assessment.

The findings of this Independent Environmental Audit are based on observations of the site, interviews with personnel nominated by the Auditee and review of the documentation provided by the Auditee. Barnett and May has relied on the accuracy and completeness of the documentation and other information provided by the Auditee.


Barnett and May can only advise based on the information provided to them and therefore cannot dismiss the possibility that compliance or environmental performance issues, other than those presented in the report existed at the time of this Audit.

The audit findings presented in this report are professional opinions based solely upon Barnett and May's visual observations of the site, and upon Barnett and May's interpretation of the documentation reviewed, interviews and conversations with personnel nominated by the Auditee, as referenced in this report. These conclusions are intended exclusively for the purposes stated herein, at the site listed, and for the project indicated. Opinions presented in this report apply to the site's conditions and features as they existed at the time of the audit, and those reasonably foreseeable. They necessarily cannot apply to conditions and features which Barnett and May is unaware of and has not had the opportunity to evaluate. This report does not, and does not purport to, give legal advice on the actual or potential environmental liabilities of any individual or organisation.

2. Definitions

Acronyms	Description
AQMP	Air Quality Management Plan
ASS	Acid Sulphate Soils
BCA	Australian Building Codes
BCS	Biodiversity, Conservation and Science Directorate (DPE)
BMP	Biodiversity Management Plan
CCS	Community Consultation Strategy
CEMS	Construction Environmental Management Strategy
CAQMP	Construction Air Quality Management Plan
CNVMP	Construction Noise and Vibration Management Plan
CPTMP	Construction Pedestrian and Traffic Management Plan
CWMP	Construction Waste Management Plan
DCCEEW	Commonwealth Department of Climate Change, Energy, the Environment and Water
DECC	Department of Environment and Climate Change (now DPE)
DPE	Department of Planning and Environment (formerly the Department of Planning, Infrastructure and Environment)
EA	Environmental Assessment
EIS	Environmental Impact Statement
EP&A	Act Environmental Planning and Assessment Act 1979
EPA	NSW Environment Protection Authority
ER	Environmental Representative
ESD	Ecological Sustainable Development
HMP	Heritage Management Plan
IEA	Independent Environmental Audit
ICNG	EPA Interim Construction Noise Guideline
OEH	NSW Office of Environment and Heritage
SHL	Snowy Hydro Limited
SSD	State Significant Development
TfNSW	Transport for New South Wales
VOC	Volatile Organic Carbon

3. Auditor Certification

Independent Audit Certification Form	
Development Name	Hunter Power Project
Application Number	12590060
Description of Development	Gas Fired Power Station
Development Address	73 Dickson Road, Loxford, NSW
Proponent	Snowy Hydro Ltd
Title of Audit	Hunter Valley Power Station April 2023 Independent Environmental Audit
<p><i>I certify that I have undertaken the independent audit and prepared the contents of the attached independent audit report and to the best of my knowledge:</i></p> <ul style="list-style-type: none"> <i>The audit has been undertaken in accordance with relevant approval condition(s) and in general accordance with the auditing standard AS/NZS ISO 19011:2011 and in general conformance with the DPE's Independent Audit Post Approval Requirements (May 2020).</i> <i>The findings of the audit are reported truthfully, accurately and completely;</i> <i>I have exercised due diligence and professional judgement in conducting the audit;</i> <i>I have acted professionally, in an unbiased manner and did not allow undue influence to limit or over-ride objectivity in conducting the audit;</i> <i>I am not related to any owner or operator of the development as an employer, business partner, employee, sharing a common employer, having a contractual arrangement outside the audit, spouse, partner, sibling, parent, or child;</i> <i>I do not have any pecuniary interest in the audited development, including where there is a reasonable likelihood or expectation of financial gain or loss to me or to a person to whom I am closely related (i.e. immediate family);</i> <i>Neither I nor my employer have provided consultancy services for the audited development that were subject to this audit except as otherwise declared to the lead regulator prior to the audit; and</i> <i>I have not accepted, nor intend to accept any inducement, commission, gift or any other benefit (apart from fair payment) from any owner or operator of the development, their employees or any interested party. I have not knowingly allowed, nor intend to allow my colleagues to do so.</i> <p><i>Note.</i></p> <p><i>a) The Independent Audit is an 'environmental audit' for the purposes of section 122B (2) of the Environmental Planning and Assessment Act 1979. Section 122E provides that a person must not include false or misleading information (or provide information for inclusion in) an audit report produced to the Minister in connection with an environmental audit if the person knows that the information is false or misleading in a material respect. The maximum penalty is, in the case of a corporation, \$1 million and for an individual, \$250,000.</i></p> <p><i>b) The Crimes Act 1900 contains other offences relating to false and misleading information: section 192G (Intention to defraud by false or misleading statement—maximum penalty 5 years imprisonment); sections 307A, 307B and 307C (False or misleading applications/information/documents—maximum penalty 2 years imprisonment or \$22,000, or both).</i></p>	
Signature	
Name of Lead/Principal Auditor	Ken Holmes
Address	49 Coba Point, Berowra Waters, NSW
Email Address	ken@baeckea.com.au
Auditor Certification (if relevant)	Exemplar Global 14065
Date	05 December 2023

3.1 Audit Details

Table 1 - Audit Details

Audit Title:	Hunter Power Project – 2nd Construction Phase Independent Environmental Audit
Site:	Hunter Power Project
Client Contact:	Angela van der Kroft
Position:	Senior Environmental Advisor
Client:	Snowy Hydro Limited
Client Address:	Monaro Highway, Cooma, NSW 2630
Client Phone Number:	02 64532888
Client Email:	angela.vanderkroft@snowyhydro.com.au
Auditor:	Ken Holmes (Certified Lead Auditor)
Auditor's Telephone:	0438 046 261
Auditor's Email:	ken@baeckea.com.au
Date of Audit Commencement:	25 September 2023

4. Audit process

4.1 Audit Guidelines

This audit report has been prepared in accordance with the 'Independent Audit Guideline, May 2020 as required by the project approval and specifically with the audit frequency specified in that edition of the audit guidelines. For consistency with current audit scopes, this audit also satisfies the general scope specified in the current edition of the DPE Independent Audit Guidelines and the and requirements of the Independent Audit Guidelines May 2020 (DP&E, May 2020)

Table 2 lists key requirements from the Audit Guidelines, the relevant Section of the Guidelines which references the requirement and indicates where each is addressed in this report.

Table 2 - Post Approval Audit Guidelines

Section	Independent Audit Report Requirements	Addressed
4.1	Version Control <ol style="list-style-type: none"> 1) the application number of the project; 2) each version or revision number of the report; 3) the date on which the report was prepared and issued to the Department; and 4) the title and name of the person who certified the Independent Audit Report. 	Section 3 Page iii Page iii Section 3.1
4.2	Contents	
4.2.1	Introduction – a brief overview of the audit including: <ol style="list-style-type: none"> 1) background of the project; 2) the audit team (including qualifications and experience); 3) the objectives of the audit; 4) the audit scope; and 5) the temporal period covered by the audit. 	Section 1.1 Section 4.3.1 and Appendix E Section 1.2 Section 1.3 Section 1.4
4.2.2	Audit Methodology <ol style="list-style-type: none"> 1) documentation from the Planning Secretary agreeing to the auditor and any technical specialist(s); 2) how the audit scope was developed; 3) a summary of the audit process adopted to determine the compliance status and assess if documents are adequate; 4) site personnel interviewed including their name and position title (and including if access was not granted or possible with any required personnel and why); 5) details of site inspections undertaken (including any areas where access was not granted or possible and why); 6) a summary of the consultation undertaken; and 7) meanings of compliance status descriptors used, as set out in this document. 	Appendix C Section 1.3 Section 4 Section 4.5.3 Section 4.5.2 Section 5 Section 4.6
4.2.3	Audit Findings <ol style="list-style-type: none"> 1) a list of the approvals and documents audited; 2) a summary of the assessment of compliance i.e. comparison between the total number of compliance requirements and any non-compliances identified during the reporting period. Graphics can be used to summarise project performance in relation to compliance requirements; 3) a summary of any notices, orders, penalty notices or prosecutions issued in relation to the consent during the audit period; 	Appendix A Section 6.1 Section 7.3

Section	Independent Audit Report Requirements	Addressed
	4) exception reporting of all non-compliances identified during the audit period. Details must include the relevant consent condition, the condition reference number, a unique non-compliance identification number, details of the non-compliance and the auditor's recommended actions that are proposed to be taken or have been taken to address the non-compliance;	Section 6.2
	5) a brief discussion or table of the status of actions arising from previous audits and the progress or outcomes of each action. Details must include the source of the action, reference (condition number), action proposed, proposed completion date, the status (date completed, if relevant) and the action complete.	Section 7.6
	6) a brief discussion of whether the Environmental Management Plans, Sub-plans and compliance documents are adequate, implemented and whether there are any opportunities for improvement;	Section 7.5
	7) a discussion of other matters considered relevant by the auditor or the Department taking into account relevant regulatory requirements and legislation and knowledge of the development's past performance;	Section 7.9
	8) documentation of any feedback received as a result of consultation undertaken with the Department, and other agencies or stakeholders including the community and Community Consultative Committee for the audit and the outcomes of this consultation;	Section 5
	9) a summary of complaints, and the adequacy of the response to, and management of complaints;	Section 7.2
	10) details of any incidents (including any enforcement action by any agency) and the adequacy of the response to, and management of such incidents;	Section 7.1
	11) an assessment of the compliance between actual and predicted impacts documented in environmental impact assessment, including an assessment of the physical extent of the development in comparison with the approved boundary and any potential off-site impacts of the development required under the Environmental Planning and Assessment Act 1979;	Section 7.8
	12) evidence collected through site inspections undertaken during the audit;	Appendix A
	13) evidence to support compliance assessment provided by the personnel interviewed during the audit;	Appendix A
	14) a brief discussion of any continual environmental management improvement opportunities identified as part of the audit; and	Section 6.2
	15) key strengths of the development's environmental management and performance identified by the auditor.	Section 7.4
4.2.4	Recommendations and opportunities for Improvement	Section 6.3
4.2.5	<p>Appendices</p> <p>1) a completed Independent Audit Table with all relevant conditions of consent, identifying each requirement, compliance status assessed, documenting verified evidence and providing recommendations for any non-compliance that is identified;</p> <p>2) a copy of documentation from the Planning Secretary agreeing to the auditor and any technical specialist(s);</p> <p>3) documentation detailing consultation with the Department, and other agencies or stakeholders including the community and Community Consultative Committee;</p> <p>4) completed and signed Independent Audit Declaration Form(s);</p> <p>5) any reports prepared by the agreed technical specialist(s), as required; and</p> <p>6) site inspection photographs.</p>	<p>Appendix A</p> <p>Appendix C</p> <p>Appendix D</p> <p>Section 3</p> <p>Not required</p> <p>Appendix B</p>

4.2 Overview

The audit process and methodology are summarised in this section, and comprised the following key undertakings:

- Preliminary planning activities;
- Review of information and preparation of a compliance register (audit protocol / checklist);
- Site inspection and interviews;
- Opening meeting;
- Review of relevant records;
- Review of additional information provided after the site inspection; and
- Preparation of this audit report.

4.3 Preliminary activities

Off-site planning for the site audit comprised:

- Initial discussions with client representative, to organise the site inspection and access to audit documentation;
- Update the audit compliance checklist;
- Completion of a project specific Risk Assessment;
- Review of online information;
- Submission of a preliminary document / record request; and
- Consultation with relevant agencies.

4.3.1 Approval of audit teams

The client sought the Secretary's endorsement for the audit team to undertake this Independent Environmental Audit. The Secretary approved the appointment of the Auditor (Ken Holmes) on 10 February 2023 (Appendix C):

4.3.2 Consultation with Agencies

The Auditor consulted with the following agencies during the audit planning stage:

- Department of Planning, Industry and Environment (DPE)
- NSW EPA
- Cessnock City Council

Emails were initially sent to each of the above agencies advising them of the audit and the scope of the audit and inviting them to provide comments/requirements or specific environmental issues they required the audit to target. Where no response was provided by the nominated stakeholder organisation. Details of the responses from each group / organisation are provided in Section 5 with the Auditor's findings in relation to the issues raised in Section 7.9.

4.4 Information Review and Compliance Register

Prior to the site inspection the Auditor prepared a detailed audit checklist (spreadsheet) that was used to assess and track compliance. This spreadsheet formed the basis of the compliance register presented in Appendix A of this report.

4.5 Site audit

The site inspection component of the audit was undertaken on 11 October 2023.

4.5.1 Opening Meeting

The opening meeting was held and attended by the following personnel:

- Joe Hobbs - Health, Safety and Environmental Lead (SHL)
- Angela van der Kroft - Environmental Assurance Advisor (SHL)
- Cristina Lang – Environmental Advisor (UGL)
- Wayne Pagel – Environment Lead (APL) – audit observer
- Ken Holmes (Lead Auditor)
- Richard Peterson (Auditor)

Introductions were made, and the purpose and scope of the audit was outlined. An explanatory presentation was given to summarise the overall audit process. That is, a site inspection, site interviews and detailed review of records to identify compliance with the approval conditions relevant to the current operations at the site.

4.5.2 Site Inspections

The site inspection included observation of:

- Site access and security;
- Construction works;
- Equipment Laydown areas;
- Chemical Storage areas;
- Waste storage areas; and
- Surface water management infrastructure.

4.5.3 Site Interviews

Audit interviews comprised of a series of meetings with:

- Joe Hobbs - Health, Safety and Environmental Lead (SHL)
- Angela van der Kroft - Environmental Assurance Advisor (SHL); and
- Cristina Lang – Environmental Advisor (UGL)

4.5.4 Closing Meeting

The closing meeting was held at the completion of the site inspection and attended by the following personnel:

- Angela van der Kroft - Environmental Assurance Advisor (SHL);
- Ken Holmes (Lead Auditor)
- Richard Peterson (Auditor)

Preliminary audit findings were presented and tasks and timeline for completion of the audit agreed.

4.5.5 Document review

Compliance related documents that were not available prior to were requested to be provided following the audit. The Auditee's personnel assisted with the provision of documentation following the audit, through secure file transfer mechanisms. The key documents reviewed during this audit are listed in the Compliance Registers against specific conditions.

4.6 Reporting

The compliance register was completed using notes and observations recorded during the site inspection / interviews and review of appropriate documentation. The completed compliance register is presented in **Appendix B**. A summary of the non-compliances identified during this audit are provided in Table 6. The audit criteria used to determine compliance for this audit is defined in Table 3.

Table 3 - Compliance Assessment Matrix

Assessment	Criteria
<p style="text-align: center;">Complies</p>	<p>Compliance</p> <p>The site complies with the requirements of applicable pre-operational Consent Conditions.</p> <p>A judgment made by an auditor that the activities undertaken, and the results achieved fulfil the specified requirements of the audit criteria. While further improvements may still be possible, the minimum requirements are being met.</p>
<p style="text-align: center;">Non-Compliance</p>	<p>Non-Compliance</p> <p>Clear evidence has been collected to demonstrate the requirement has not been complied with and is within the scope of the audit.</p> <p>Site displays little or no evidence of compliance with the requirements of the regulatory documentation.</p> <p>Note: Where the auditor has not been able to collect enough verifiable evidence to demonstrate that the intent and all elements of the requirement of the regulatory approval have been complied with within the scope of the audit. In the absence of enough verification, the auditor may in some instances be able to verify by other means (visual inspection, personal communication, etc.) that a requirement has been met. In such a situation, the requirement should still be assessed as not verified. As the condition cannot be verified it is treated as a non-compliance.</p>
<p style="text-align: center;">Not Triggered</p>	<p>Not Applicable / Not Triggered</p> <p>The respective condition / requirement was not activated within the scope of the audit.</p>
<p style="text-align: center;">Noted</p>	<p>A statement or fact, where no assessment of compliance is required.</p>

Risk levels for each non-compliance identified have been assessed in accordance with Table 4.

Table 4 - Risk Assessment Matrix

Risk Level	Description
High	Non-compliance with potential for significant environmental consequences, regardless of the likelihood of occurrence.
Medium	Non-compliance with: <ul style="list-style-type: none"> • potential for serious environmental consequences, but is unlikely to occur; or • potential for moderate environmental consequences but is likely to occur.
Low	Non-compliance with: <ul style="list-style-type: none"> • potential for moderate environmental consequences, but is unlikely to occur; or • potential for low environmental consequences but is likely to occur.
Administrative non-compliance	Only to be applied where the non-compliance does not result in any risk of environmental harm (e.g. submitting a report to government later than required under approval conditions).

5. Stakeholder Consultation

Table 5 provides a summary of the Stakeholder Consultation undertaken by the Auditor.

Table 5 - Summary of Stakeholder Inputs

Department	Contact	Stakeholder Comments
NSW Department of Planning, Industry and Environment	Joel Fleming	<p>Please take into consideration the following factors during the audit:</p> <ul style="list-style-type: none"> Traffic Management Plan, in particular, updates made as a result of the modification to the project approval (Laydown Areas and Construction Traffic), and how increased traffic (both light and heavy vehicles) are monitored and managed as an accumulative impact with other projects in that area (Kurri Kurri Lateral Pipeline and Hydro Remediation). Water Management Plan, in particular, the construction of sediment basins in accordance with the Blue Book, and implementation and ongoing maintenance of erosion and sediment controls. Air Quality Management Plan, in particular, response to weather enhancing factors and implementation of controls to eliminate airborne pollutants.
Cessnock City Council	Mark Manning	Council did not provide a response to the Auditors request for consultation.
NSW EPA	Bree Turkington	The EPA encourages independent compliance audit towards proponents improving their environmental performance. We do not provide input as our role is to set environmental objectives for environmental/conservation management and manage outcomes.

6. Statutory Compliance and Recommendations

Compliance with the Conditions of Consent have been reviewed by assessing compliance against the various documentation related to project approval, as listed in section 2.2 of this report. The Compliance Register presented in Appendix A provides a detailed review of the compliance status of the site, including recommendations to address non-conformances.

6.1 Summary of Compliance Status

A summary of compliance with pre-operations statutory requirements is provided in Table 6 - Summary of Statutory Compliance. The number of conditions include sub-clauses within each approval document.

Table 6 - Summary of Statutory Compliance

Approval/ Licence	No. of Conditions	Compliant	Non- Compliant	Noted	Not Triggered
Project Approval 12590060	201	99	0	13	89
EPBC 2021/8888	15	7	0	1	7

6.2 Non-Compliances and other recommendations

Non-compliances identified during the site inspection, interviews and document reviews are recorded in detail in the Compliance Registers in **Appendix A** and are summarised in Table 7. Recommendations have been made to address all identified Non-Compliances and Observations (recommendations for improvement).

Table 7 - Statutory Non-Compliances and Observations

No.	Condition	Finding	Recommendation	Risk Level
Project Approval 12590060				
S2 A25	<p>Within 6 months of the date of commencement of development under this approval, or other timeframe agreed by the Secretary, the Proponent must enter into a Planning Agreement with Council:</p> <p>(a) in accordance with Division 7.1 of Part 7 of the EP&A Act; and</p>	<p>DPE have granted SHL three extensions of time (to 29 February 2024) to finalise the Planning Agreement with Council noting that an in-principal Agreement has been reached and additional time is required to execute the agreement.</p> <p>This is the third extension of time granted for this condition.</p>	<p>It is recommended that the Planning Agreement is finalised as a priority so that no further extension of time is required. The auditor notes that SHL have proactively taken steps to finalise the agreement in consultation with Council.</p>	Observation
S3 B38	<p>Prior to the commencement of any construction the Proponent must install and maintain suitable sediment and erosion controls onsite, in accordance with the relevant requirements of <i>Managing Urban Stormwater: Soils and Construction – Volume 2A Installation of Services</i> (DECC 2008).</p>	<p>SHL have engaged the services of a Certified Professional in Erosion and Sediment Control (CPESC) who (during the audit period) has prepared several progressive erosion and sediment control plans for the site. The CPESC currently visits the site and undertakes inspections on an as required basis, which is approximately monthly.</p> <p>Erosion and sediment control measures implemented include a site sediment basin and water treatment plant, rock lined drains, energy dissipators, sediment fences, stabilised site access roads and revegetated stockpiles. Erosion and sediment controls were observed to be operating effectively</p> <p>During the audit period there were no reported</p>	<p>The continued focus and prioritization of the planning and maintenance of erosion and sediment controls focusing on</p> <ul style="list-style-type: none"> • Early installation of final landscaping/rehabilitation work and paved surfaces to provide effective groundcover. • Ensuring effective coverage of stockpiles and batters • Maintenance of sediment basin walls, inlets and outlets to prevent scour and damage to erosion 	Observation

No.	Condition	Finding	Recommendation	Risk Level
		<p>incidents relating to erosion or sediment laden discharges from site.</p> <p>While overall the erosion and sediment controls appear to be effective with improvement since the previous audit, ongoing maintenance is required to ensure their operational effectiveness until rehabilitation and permanent works are complete.</p>	<p>and sediment controls</p> <p>It is also recommended that the CPESC continues to be engaged throughout the project and visits the site at least quarterly to review and update the plans and inspect the site to assess compliance with the plans and make any recommendations to further enhance water management and erosion and sediment control during the construction phase.</p>	
S3 B12	<p>Prior to the commencement of the installation of the gas turbines, unless otherwise agreed by the Secretary, the Proponent must prepare and submit to the satisfaction of the Secretary:</p> <p>A Fire Safety Study based on the detailed design of the development. This study must cover the relevant aspects of the Department's Hazardous Industry Planning Advisory Paper No. 2, 'Fire Safety Study' and the New South Wales Government's Best Practice Guidelines for Contaminated Water Retention and Treatment Systems. The study must be prepared in consultation with NSW Rural Fire Service to verify the required Asset Protection Zone (APZ) in view of up to 14 MPa gas releases from the gas receiving station. The study must also be submitted for the approval of Fire and Rescue NSW.</p>	<p>While condition S3 B12 relates to the operational phase, the auditor notes that the project is entering a high-risk period for bushfire with the Bushfire Danger Period declared for NSW on the 1st of October. Given the heightened bushfire risks across NSW due to increased fuel loads and the declaration of an El Nino in September 2023</p>	<p>Conduct a pre-bushfire season readiness review to ensure the project is fully equipped to prevent and respond to any fire related incidents.</p> <p>Involve suitably qualified personnel in the review as required. A record of the review should be kept.</p>	Observation

7. Independent Audit Post Approval Requirements

This audit focused on the compliance requirements established by the Conditions of Approval. This section of the report covers the specific requirements contained in the DPE Guidelines.

7.1 Summary of Environmental Incidents

During the audit period, three environmental incidents were recorded. The incidents were:

- Coolant leakage, (10 May 2023) – approximately 1L of coolant leaked from the radiator of the concrete pump
- Drill Mud Spill, (11 October 2023) – drilling mud material cleaned up and disposed of in a contaminated waste disposal bag. A sample was collected and tested for Total Recoverable Hydrocarbons (TRH). The results of the testing were below the Health Investigation Levels (HIL) for commercial and industrial premises.
- Hazardous Storage of Chemicals, (28 June 2023), hazardous chemicals were stored on pallets outside the bunded area. Chemical containers were subsequently relocated and stored in a bund. No spillage of any material occurred.

The incidents are relatively minor in nature with cleanup actions noted in the incident reports. None of the incidents recorded resulted in a material environmental impact and therefore were not required to be reported to DPE or any other Authority.

7.1.1 Incident Response Assessment

During this IEA the Auditor accessed the incident management system and reviewed the Incident Register. The system implemented as documented in the EMS includes:

- Incident reporting;
- Implementation of immediate response actions;
- Incident investigation;
- Development of corrective and preventative actions;
- Reporting (internal and external); and
- Incident record management.

The Auditor sighted evidence that the incident management system is well understood and fully implemented.

7.2 Summary of Complaints

No complaints have been received by the Proponent over the Audit Period.

7.2.1 Compliant Management System Assessment

During this IEA the Auditor accessed the complaints management system. The system implemented as documented in the EMS includes:

- Complaint reporting;
- Communication protocol (initial and on-going contact with complainants);
- Compliant investigation;
- Development of corrective and preventative actions (where appropriate);
- Reporting (internal and external); and
- Complaint record management.

The system as described in the EMS is considered appropriate for the project.

7.3 Summary of Notices

No compliance related notices, orders, penalty notices or prosecutions were issued to the project during the audit period:

7.4 Project Environmental Management System

The Hunter Power Project operates in accordance with the Environmental Management Strategy that was prepared in accordance with the requirements of the Project Approval. The EMS, as documented, generally satisfies the intent of ISO 14001.

The Auditor has concluded that the high degree of compliance identified in this audit indicates the Environmental Management System is appropriate and is being implemented.

7.5 Implementation of the Environmental Management Plan and Sub-plans

The Conditions of Approval required the preparation and implementation of the following management plans for the construction phase of the project:

- Environmental Management Strategy
- Biodiversity Management
- Water Management Plan
- Cultural Heritage Management Plan
- Traffic Management Plan
- Waste Management Plan
- Air Quality Management Plan
- Noise and Vibration Management Plan

During the document review phase of the project the contents of each of the plans were reviewed and were found to reflect the requirements of the Approval. the Plans and Programs adequately identified the relevant project risks and proposed appropriate risk management controls.

7.6 Status of Previous IEA Findings

Table 8 - Status of Previous Audit Findings

No.	Condition	Finding	Recommendation	Status
Project Approval 12590060				
S5 C15	Independent Audits of the development must be conducted and carried out in accordance with the <i>Independent Audit Post Approval Requirements (2020)</i> or its latest version.	<p>Administrative Non-compliance</p> <p>Construction commenced 29 March 2022 and the audit was commissioned in August 2022 with a site inspection on 17 August 2022. The audit was not commissioned or undertaken within 12 weeks of commencement of construction, in accordance with Independent Audit Post Approval Requirements (2020)</p>	Ensure that all future audits are commissioned and commenced within the time frames specified in the Independent Audit Post Approval Requirements (2020).	<p>Recommendation Closed</p> <p>This audit was commissioned and undertaken in accordance with the requirements of this condition.</p>
S5 C20	<p>Before the commencement of construction until the completion of all rehabilitation required under this approval, the Proponent must:</p> <p>a) make the following information and documents (as they are obtained, approved or as otherwise stipulated within the conditions of this approval) publicly available on its website:</p> <p>(i) the EIS;</p> <p>(ii) all current statutory approvals for the development;</p> <p>(iii) all approved strategies, plans and programs required under the conditions of this approval;</p> <p>(iv) the proposed staging plans for the development if the construction, operation or decommissioning of the development is to be staged;</p> <p>(v) regular reporting on the environmental performance of the development in accordance with the reporting requirements in any plans or programs approved under the conditions of this approval;</p> <p>(vi) a comprehensive summary of the monitoring results of the development, reported in accordance with the</p>	<p>Administrative Non-compliance</p> <p>The following documents / records were available on the project website at the commencement of this IEA:</p> <ol style="list-style-type: none"> i. EIS ii. Planning Approval (SSD 12590060), the EPL 21627 and EPBC Approval 2021/8888 iii. All plans and strategies required by the Approval iv. SHL does not plan to stage the construction of the power station, therefore no staging plans are required v. The EMS does not specify a specific program for reporting on environmental performance other than the IEA requirements of the Approval and monitoring results (vi below) vi. Monthly monitoring summary and 	However, it was noted by the auditor that summary of the status of the project (Progress and Approvals) is not up to date (most recent milestones are 2021) – (in accordance with ix). This has been reported as a non-compliance (refer to Table 6.1)	<p>Recommendation Closed</p> <p>The project website has been updated to include a summary of the status of the project.</p>

No.	Condition	Finding	Recommendation	Status
	<p>specifications in any conditions of this approval, or any approved plans and programs;</p> <p>(vii) a summary of the current phase and progress of the development;</p> <p>(viii) contact details to enquire about the development or to make a complaint;</p> <p>(ix) a complaints register, updated monthly;</p> <p>(x) the Annual Reviews of the development;</p> <p>(xi) audit reports prepared as part of any Independent Environmental Audit of the development and the Proponent's response to the recommendations in any audit report;</p> <p>(xii) any other matter required by the Secretary; and</p>	<p>noise monitoring results</p> <p>vii. A summary of the current status of the project (Progress and Approvals)</p> <p>viii. Contact Details (Contact Tab)</p> <p>ix. The complaints register was not provided on the website.</p> <p>x. Annual Reviews are not required by the Approval</p> <p>xi. The current IEA is the first independent audit, therefore no audit reports were required at the time of this IEA.</p> <p>xii. The Secretary has not requested that any other matters be reported on the website.</p>		
B40	<p>Prior to the commencement of construction, unless the Secretary agrees otherwise, the Proponent must prepare a Water Management Plan for the development to the satisfaction of the Secretary.</p>	<p>Observation</p> <p>A plan has been prepared, endorsed by the ER and approved by DPE. Section 5.1 of the approved Water Management Plan provides mitigation and management measures for erosion and sediment control and water quality.</p> <p>In addition to the overarching Water Management Plan, the project has implemented several other plans that include mitigations for erosion and sediment control and water quality. These include the following:</p> <ul style="list-style-type: none"> • UGL's Construction Environmental Management Plan - a description of the Surface Water Management System and Erosion and Sediment Controls are described in Sections 16.1 and 16.2 	<p>Sections 16.1 and 16.2 of the CEMP should be revised so that it is consistent with the requirements of the DPE approved Water Management Plan and the requirements of the "Blue Book".</p>	<p>Recommendation Closed</p> <p>The auditor was provided with a copy of the updated CEMP and observed the recommended changes were made. In addition, the soil and water management specialist has been engaged by the project to undertake further site inspections to ensure ongoing compliance with the Erosion and sediment control plan and the "blue book"</p>

No.	Condition	Finding	Recommendation	Status
		<ul style="list-style-type: none"> • UGL HPP/KNSS Erosion and Sediment Control Plan. • Lot 3B Erosion and Sediment Control Plan • UGL Groundwater and Dewatering Management Subplan • Progressive erosion and sediment control plans for Earthworks and Stormwater outlet <p>The previous audit (April 2023) observed:</p> <ul style="list-style-type: none"> • Inconsistencies between the measures documented in the CEMP and the DPE approved Water Management Plan that has been approved by DPE • Areas where mitigation measures in the CEMP do not meet the requirements of the “Blue Book” 		

7.7 Specialist Auditor Reports

No specialist auditor reports were required as part of this audit.

7.8 Environmental Impacts

The assessment of construction impacts against those predicted in the Environmental Impact Assessment, prepared by Ethos Urban (28 October 2018), are summarised in [Table 9](#).

Table 9 - Predicted vs Actual Impacts

Category	Predicted Impact	Actual Impacts to Date
Biodiversity	<p>Proposal would result in the direct removal of some native vegetation. The estimated native vegetation clearing is approximately 1.54 ha consisting of the following:</p> <p>Parramatta Red Gum – Narrow-leaved Apple – Prickly-leaved Paperbark shrubby woodland in the Cessnock-</p> <ul style="list-style-type: none"> • Kurri Kurri area (PCT 1633) – 1.49 ha • Typha rushland (PCT 1737) – 0.05 ha. <p>One Threatened Ecological Community (TEC) listed under the BC Act would be impacted by the Proposal:</p> <ul style="list-style-type: none"> • Parramatta Red Gum – Narrow-leaved Apple – Prickly-leaved Paperbark shrubby woodland in the Cessnock- Kurri Kurri area (PCT 1633) – 1.49 ha. 	<p>The clearing to date resulted in the removal of slightly less vegetation than proposed in the EIS.</p>
Aquatic Biology	<p>The Proposal is unlikely to result in a significant impact as no channel works are proposed and as no significant impacts to water quality or hydrology are predicted.</p>	<p>The earthworks associated with the proposal were substantially complete with robust erosion and sediment controls and chemical storage facilities in place. There were no reported chemical spills or water releases during the audit period that would result in an impact to aquatic ecology.</p>
Surface Water	<p>The following potential impacts were identified:</p> <ul style="list-style-type: none"> • Erosion of soils and sedimentation of waterways • Reduced water quality from elevated turbidity, increased nutrients and other contaminants associated with construction (ie. heavy metals which are bound to sediment or fuels, oils and grease from accidental spills) • Smothering of aquatic organisms from increased sediments and associated low dissolved oxygen levels • Potential increased occurrence of algal blooms associated with reduced water quality • Migration of litter off-site • Contamination due to accidental leaks or spills of chemicals and fuels. 	<p>No material surface water impacts have been identified during the audit period.</p>
Groundwater	<p>The groundwater impact assessment (see Chapter 12) does not predict any measurable changes in</p>	<p>No impacts on groundwater have been identified.</p>

Category	Predicted Impact	Actual Impacts to Date
	groundwater levels or flows beyond the Proposal Site, and therefore impacts to GDE are not predicted.	
Heritage	<p>Most impacts that would result from the Proposal are located within already disturbed and impacted areas and the Proposal is unlikely to further harm Aboriginal objects, if present.</p> <p>No known or listed non-Aboriginal heritage items have been identified within or near the Proposal Site.</p>	No heritage artifacts have been identified during the excavation works. No unexpected heritage finds were discovered during the audit period
Soil Contamination	<p>The following potential impacts could occur during construction of the Proposal:</p> <ul style="list-style-type: none"> Risks associated with soil erosion during the earthworks associated with site regrading, the stormwater basin, foundation excavation and services installation Construction of the Proposal would also involve the storage, treatment or handling of fuels, chemicals, building materials, wastes and other potential contaminants. Potential for chemical and fuel spills during construction may result in localised contamination of soils and/or groundwater. 	No significant erosion or sediment control issues have been reported during the audit period. No incidents relating to fuel or chemical management have been reported during the audit period.
Construction Noise	The construction phases which were predicted to result in the highest noise levels at the nearest sensitive receiver are the initial site earthworks, and the surfacing works (i.e. Phases 1 and 8). These works would result in noise levels of 51 dB(A) and 49 dB(A) at the nearest residential receiver, respectively.	No noise or vibration related complaints have been received during the audit period.
Construction Air Quality	<p>Construction of the Proposal would generate fugitive emissions in the form of:</p> <ul style="list-style-type: none"> Dust from handling of soils and exposed excavations, including the site excavations for the gas turbine facility and switchyard, construction of on-site access roads, overall site grading activities and vehicle movements Emissions generated by combustion of fuel from construction plant including small volumes of particulates, carbon monoxide, carbon dioxide, hydrocarbons and nitrogen oxides. 	No air quality related complaints have been received during the audit period. No air quality impacts from construction have been identified.
Traffic and access	<p>Additional construction vehicle movements generated by the Proposal are not expected have a large impact on the operation of the Hart Road interchange. The interchange currently carries low traffic volumes and has spare capacity to accommodate additional construction traffic.</p> <p>No impacts to road access are expected as no public roads are proposed to be closed during construction of the Proposal. Existing access to surrounding land uses and for emergency vehicles would be maintained throughout construction works.</p>	No traffic impacts exceeding the predictions in the EIS have been identified.

7.8.1 Extent of Project Operations

The original Environmental Assessment and modifications defined the proposed project boundaries. A review of current

aerial imagery (Google Maps) and the Auditor’s observations during the site inspection found that the construction works are confined to the approved site boundaries,

An equipment laydown (known as Precinct 3B) that is outside the previously approved site boundary has now been incorporated into the area covered by the Infrastructure Approval with the approval of Modification # 1 on the 1 March 2023.

The laydown area is located within the area known as Precinct 3B. That land is owned by Hydro Aluminum. The Kurri Regrowth project holds access rights to the area as part of their development of the site.

SHL has a license in place with Regrowth who in turn have a license with Hydro. The SHL license with Regrowth is for the Permitted Use - Construction lay down area including parking for light and heavy vehicles, haulage, and hard standing area (including the temporary storage of construction materials, spares and equipment). In cooperation with Hydro Aluminum, Regrowth provides a construction access road for SHL that does not interfere with the Hydro boom gate and weigh bridge on Hart Road.

SHL prepared a Consistency Assessment to determine if the use of the laydown area is consistent with the current Project Approvals. The Consistency Assessment was endorsed by the Environmental Representative on 21 July 2022. The use of the laydown area was assessed as being consistent with the Regrowth / Hydro development Project Approvals (Demolition and Remediation works) and their EPL for stormwater discharge. As noted above, Modification #1 has now been approved and the consistency assessment has been superseded.

During the audit period an additional Consistency Assessment has been prepared for the construction of a permanent stormwater discharge channel. The Consistency Assessment was endorsed by the ER on the 18th of September 2023 and submitted to DPE for approval. At the time of the audit, DPE approval had not been obtained.

The Auditor considers that the use of an off-site temporary construction material storage area and the construction of a permanent stormwater channel that is appropriately licensed and consistent with the planning approvals for that area does not conflict with the Hunter Power Project Planning Approval.

7.9 Other Matters

As outlined in Section 5, when developing the audit scope, the auditor consulted with a number of stakeholders. These stakeholders, their comments and the auditors response to issues raised are presented below in Table 10.

Table 10 – Stakeholder Issues and Auditor Response

Stakeholder Issues	Auditor Response
Department of Planning and Environment	
<ul style="list-style-type: none"> Traffic Management Plan, in particular, updates made as a result of the modification to the project approval (Laydown Areas and Construction Traffic), and how increased traffic (both light and heavy vehicles) are monitored and managed as an accumulative impact with other projects in that area (Kurri Kurri Lateral Pipeline and Hydro Remediation). 	<ul style="list-style-type: none"> The Traffic Management Plan was updated on the 3rd of April 2023 to address changes due to modification # 1 including: <ul style="list-style-type: none"> Addition of OSOM transport plan Increase in light vehicle numbers to align with modification # 1 The TMP was reviewed and endorsed by the ER on the 6th of April 2023. In undertaking the review, both Cessnock Council and Transport for NSW were consulted SHL monitor vehicles entering and leaving the site at the main entry gates and undertake monthly surveys to identify site traffic using the Hunter Valley Expressway Overpass for Kurri Kurri – Hedon Greta. These surveys are completed in accordance with the revised Traffic Management Plan

Stakeholder Issues	Auditor Response
	<ul style="list-style-type: none"> The auditor is not aware of a requirement to monitor for cumulative impacts from other projects, however the auditor notes that SHL are aware of the other projects traffic movements and noted there are not any conflicts that would result in unacceptable cumulative impacts. Regular interface meetings are held with these projects which provide a forum to discuss and resolve any traffic co-ordination or cumulative impacts
<ul style="list-style-type: none"> Water Management Plan, in particular, the construction of sediment basins in accordance with the Blue Book, and implementation and ongoing maintenance of erosion and sediment controls. 	<ul style="list-style-type: none"> One sediment basin has been installed on site. Weekly checks are undertaken by the UGL environment manager on both the sediment basin and the other erosion and sediment controls implemented on site SHL have retained the services of a CPESC to inspect the erosion and sediment controls and the sediment basin on an as required basis. At this current stage of the project the CPESC visits the site monthly Although not explicitly required by the Planning Consent, the Independent environmental representative undertakes monthly site inspections that includes the operation and maintenance of erosion and sediment controls. A report is prepared detailing actions to be undertaken to ensure ongoing compliance with "blue Book" requirements. Weekly checks are also undertaken by the site environmental representative.
<ul style="list-style-type: none"> Air Quality Management Plan, in particular, response to weather enhancing factors and implementation of controls to eliminate airborne pollutants. 	<ul style="list-style-type: none"> The main airborne pollutant on site is dust, which is generally caused by site vehicle movements, earthworks and spoil handling activities. Controls implemented include a water cart to suppress dust on internal access roads, progressive stabilisation of stockpiles, provision of hardstand materials and geofabric to cover exposed surfaces. Vehicle speed is also restricted on site to minimise dust Stop Work procedures are in place if excessive dust is generated during hot/dry and windy conditions. SHL noted there was one instance where works were temporarily ceased during hot and windy conditions.
Cessnock Council	
<ul style="list-style-type: none"> No response received 	<ul style="list-style-type: none"> N/A
NSW Environment Protection Authority	
<p>The EPA encourages independent compliance audit towards proponents improving their environmental performance. We do not provide input as our role is to set environmental objectives for environmental/conservation management and manage outcomes.</p>	<ul style="list-style-type: none"> Noted.

Compliance Table



Appendix A

Project Approval 12590060								
Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
S2 A1	Obligation to Minimise harm to the Environment	In addition to meeting the specific performance criteria established under this approval, the Proponent must implement all feasible and reasonable measures to prevent, and if prevention is not feasible and reasonable, minimise any material harm to the environment that may result from the construction, operation, decommissioning or rehabilitation required under this approval.				All reasonable and feasible measures were observed during the audit site inspection with documented evidence provided to demonstrate their effective implementation.	Noted	
S2 A2	Terms of Approval	The Proponent must carry out the Development in accordance with the: <ul style="list-style-type: none"> a. EIS; 	Hunter Power Project, Consistency Assessment Report, Permanent stormwater discharge channel, September 2023 DPE Portal Post Approval Form, 202309031249 DPE Project website - Hunter Power Project (Kurri Kurri Power Station) Planning Portal - Department of Planning and Environment (nsw.gov.au)			The assessment of compliance in relation to this approval has been undertaken against the requirements of the consolidated approval and is presented in detail below. Assessments are undertaken of activities to ensure they are consistent with the EIS and the project conditions of consent. One consistency assessment was prepared during the audit period (for the permanent stormwater discharge channel), and this was reviewed and endorsed by the ER prior to submission to DPE for approval. One modification – MOD 1 has been approved (for the temporary extension of the project site boundary for construction activities and increased construction vehicle movements). A second modification (MOD 2) has been submitted to DPE for the installation and operation of a temporary worker accommodation facility.	Noted	
		b. In accordance with all written directions of the Secretary; and		SHL Environmental Assurance Advisor – no directions have been issued to Snowy hydro during the audit period.		No directions related to the construction phase of the have been issued to Snowy hydro during the audit period.	Not Triggered	
		c. site plan and building elevation drawings at Appendix 1 and Appendix 6			Administration and workshop buildings have commenced construction.	The location of the workshop and administration buildings is generally consistent with the site plan shown in Appendix 1 and Appendix 6.	Complies	
S2 A3	Terms of Approval	If there is any inconsistency between the documents in condition A2 above, the most recent document must prevail to the extent of the inconsistency. However, the conditions of this approval prevail to the extent of any inconsistency.					Noted	

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
S2 A4	Terms of Approval	The Proponent must comply with any reasonable requirement/s of the Secretary arising from the Department's assessment of: a) any reports, plans, strategies, programs or correspondence that are submitted in accordance with this consent; and		SHL Environmental Assurance Advisor – no directions have been issued to Snowy hydro during the audit period.			Not Triggered	
		b) any reports, reviews or audits undertaken or commissioned by the Department regarding compliance with this approval; and	Letter from DPE (H Watters) to SHL (I Strachan) Hunter Power Project (SSI-12590060)2022 Independent Environmental Audit - Request for Additional Information dated 14 March 2023. 2022 Independent Environmental Audit, Barnett, and May 28 March 2023 2023 Independent Environmental Audit, Barnett and May, 30 May 2023	SHL Environmental Assurance Advisor – no directions have been issued to Snowy hydro during the audit period.		No written directions have been issued by DPE	Not Triggered	
		c) the implementation of any actions or measures contained in these documents.		SHL Environmental Assurance Advisor – no directions have been issued to Snowy hydro during the audit period.			Not Triggered	
S2 A5	Terms of Approval	Any document that must be submitted within a timeframe specified in or under the terms of this approval may be submitted within a later timeframe agreed with the Secretary. This condition does not apply to the immediate written notification required in respect of an incident under condition C6.	Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Management Plan Staging", dated 22 December 2021.			DPE approved the submission of management plans in two stages, construction, and operations. The Auditor sighted DPE approval letters for each of the construction stage plans required under this Approval. Extensions of time have been granted from DPE for several conditions including the Voluntary Planning Agreement with Council (A5) and the installation of meteorological equipment (B26)	Complies	
S2 A6	Lapse of Approval	This approval will lapse five years after the date on which it is granted unless construction has physically commenced on or before that time.	Letter from DPE (H Watters) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Notification of commencement of construction", dated 4 April 2022.	SHL Environmental Assurance Advisor – construction works commenced on 29 March 2022.	Construction works were well advanced at the time of the site inspection.	Construction of the project has commenced and were well advanced at the time of the audit.	Not Triggered	
S2 A7	Limits on Approval	The development must be a dual fuel power station using natural gas and/or liquid fuel (diesel) and shall comprise of two open cycle gas turbine power plants with a total nominal output capacity of up to 750 megawatts.	https://www.snowyhydro.com.au/hunter-power-project/	SHL Environmental Assurance Advisor – the power station is designed to operate on both natural gas (primary fuel) and diesel (backup fuel).		The description of the proposed power station provided on the Snowy Hydro website is for a 660-megawatt dual fuel power station. These criteria were confirmed by the SHL Environmental Assurance Advisor	Complies	

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
S2 A8	Limits on Operations	Fuel burning equipment must not be operated for the purpose of generating electrical power at the premises for more than 1,100 cumulative hours per calendar year.				Operations of the power station have not commenced. This condition has not yet been triggered.	Not Triggered	
S2 A9	Limits on Operations	Fuel burning equipment must not be fired on diesel for the purpose of generating electrical power at the premises for more than 175 cumulative hours per calendar year.				Operations of the power station have not commenced. This condition has not yet been triggered.	Not Triggered	
S2 A10	Limits on Operations	Diesel fuel used in the power station must comply with the <i>Australian Government's Fuel Quality Standards (Automotive Diesel) Determination 2019</i> made under the <i>Fuel Quality Standards Act 2000</i> .				Operations of the power station have not commenced. This condition has not yet been triggered.	Not Triggered	
S2 A11	Limits on Operations	The Proponent is permitted to exceed the maximum hours specified in A8 and A9 in the event that operation, or continued operation, is required if: (a) the AEMO, or a person authorised by AEMO, directs the Proponent, under the National Electricity Law and the National Electricity Rules, to take relevant actions to maintain or restore the security or reliability of the electricity network; (b) the relevant AEMO direction referred to above remains in force; and (c) the Proponent takes all practical measures to prevent or minimise air pollution.				Operations of the power station have not commenced. This condition has not yet been triggered.	Not Triggered	
S2 A12	Limits on Operations	The Proponent must notify the Secretary and the EPA of any and all limit exceedances of conditions A8 to A10 or activation of condition A11.				Operations of the power station have not commenced. This condition has not yet been triggered.	Not Triggered	
S2 A13	Statutory Requirements	The Proponent must ensure that all licences, permits and approvals are obtained and maintained as required throughout the life of the development. No condition of this approval removes the obligation for the Proponent to obtain, renew or comply with such licences, permits or approvals. The Proponent must ensure that a copy of this approval and all relevant environmental approvals are available on the site at all times during the life of the development.	Planning Approval SSI-12590060 Environment Protection Licence No. 21627 EPBC 2021/8888 Documents - Snowy Hydro			Copies of the Planning Approval, EPL and EPBC approval were in place. No other environmental license or approval is required for the construction of the project. The project website includes copies of the Commonwealth Controlled Action approval and the EPL in addition to EPL specific documents including the Pollution Incident Response Management Plan and environmental monitoring data.	Complies	
S2 A14	Statutory Requirements	For the purpose of section 198 of the EP&A Regulation, the relevant provisions, as defined in section 198(1) of the EP&A Regulation, apply to this approval.					Noted	
S2 A15	Notification	At least two weeks prior to the commencement of the following activities, unless otherwise agreed by the Secretary, the Proponent must notify the Department in writing of the date of commencement of:	Letter from DPE (H Watters) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Notification of commencement of construction", dated 4 April 2022.	SHL Environmental Assurance Advisor – construction works commenced on 29 March 2022.		DPE's letter of 4 April 2022 acknowledged SHL's original notification (7 February 2022) of commencement of construction on or after 23 February 2022. The letter also	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		a) construction of the development;				acknowledges SHL's updated advice (28 March 2022) that construction start was to start on 29 March 2022.		
		b) commissioning of the gas power station;	Not Triggered			Operations of the power station have not commenced. This condition has not yet been triggered.	Not Triggered	
		c) operations; and	Not Triggered			Operations of the power station have not commenced. This condition has not yet been triggered.	Not Triggered	
		d) the decommissioning of the development and rehabilitation of the site.	Not Triggered			Operations of the power station have not commenced. This condition has not yet been triggered.	Not Triggered	
S2 A16	Structural Adequacy	The Proponent must ensure that all new buildings and structures, and any alterations or additions to existing buildings and structures, are constructed in accordance with the relevant requirements of the BCA.	Internal SHL email dated 28/11/23	The Admin Building has been designed by AECOM in accordance with BCA requirements. Philip Chun has been engaged as the building certifier who will issue the occupation certificate for the building once it is complete.	Construction of the administration building has commenced at the time of the audit site inspection	The Admin Building has been designed by AECOM in accordance with BCA requirements. Philip Chun has been engaged as the building certifier who will issue the occupation certificate for the building once it is complete.	Complies	
S2 A17	Demolition	The Proponent must ensure that all demolition work is carried out in accordance with Australian Standard AS 2601:2001: The Demolition of Structures, or its latest version.	Letter (quotation) from Watson Demolition titled "Demolition of workshop and office building – Kurri Hydro" dated 21 April 2022.	SHL Environmental Assurance Advisor – One small shed near the western boundary of the site was demolished. This was arranged by Robsons who engaged Watson Demolition. The works were undertaken as per AS2601.		One minor demolition was undertaken during the initial audit period (a small shed). The Auditor sighted the quotation by the demolition company that acknowledged the requirement to meet the requirements of AS 2601:2001. No further demolition was undertaken during this audit period.	Complies	
S2 A18	Protection of Public Infrastructure	The Proponent must: a) repair, or pay the full costs associated with repairing, any public infrastructure that is damaged by the project.	Incident Register Complaints Register SHL Event report (event ID EV004870) dated 17/6/23 SHL Event report (event ID EV004871) dated 17/6/23 Photographic Records (Bridge IMG 0776, 2051 2053) Photographic Records (Sign IMG 0104, 106, 107)	SHL Environmental Assurance Advisor – two incidents have occurred during the audit period involving an Oversize/Over Mass delivery. The incidents resulted in very minor damage to a concrete bridge and damage to a road sign		Two incidents occurred on the 17 June 2023 during an Oversize/OverMass delivery from Newcastle Port. This first incident occurred when the load scraped the underside of a bridge while passing underneath it. Very minor damage to the concrete bridge structure occurred (approximately the size of a five cent piece). A separate incident occurred when during the same oversize Over mass delivery clipped a road sign causing damage . Both incidents were reported to TfNSW. As TfNSW have not requested payment, this condition has not been triggered.	Not Triggered	

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		b) relocate, or pay the full costs associated with relocating, any public infrastructure that needs to be relocated as a result of the project.		Health, Safety and Environment Lead – public infrastructure has required relocation due to the project		No public infrastructure has required relocation due to the project	Not Triggered	
S2 A19	Operation of Plant and Equipment	The Proponent must ensure that all plant and equipment used on the site is: a) maintained in a proper and efficient condition.	<ul style="list-style-type: none"> •ACW 14T Pre-start and service record •ACW 350 TIP Pre-start and service record •ACW AL80 SW Pre-start and service record •Alfassi Hire TH70 – pre start and service record •Symal Roller SS9308 Pre-start with faults and defects •Wheeler crans and service 130T prestart •Bridge and Civil, plant daily inspection fault reports (various) 	SHL Environmental Assurance Advisor – UGL have been commissioned as construction contractor and are responsible for maintaining their own equipment on site	All plant and equipment observed was operational and appeared to be appropriately maintained. Construction works were being undertaken by UGL at the time of the IEA.	Records of inspections and maintenance covering the audit period were sighted by the Auditor. Plant and equipment sighted during the audit were operational and appeared to be good condition.	Complies	
		b) operated in a proper and efficient manner.	<ul style="list-style-type: none"> •ACW 14T Pre-start and service record •ACW 350 TIP Pre-start and service record •ACW AL80SW Pre-start and service record •Alfassi Hire TH70 – pre start and service record •Symal Roller SS9308 Pre-start with faults and defects •Wheeler crans and service 130T prestart •Bridge and Civil, plant daily inspection fault reports (various) 	SHL Environmental Assurance Advisor – UGL have been commissioned as construction contractor and are responsible for the maintenance of their own equipment.	All plant and equipment observed was operational and appeared to be appropriately maintained. Construction works were being undertaken by UGL at the time of the IEA.	Records of inspections and maintenance covering the audit period were sighted by the Auditor. Plant and equipment sighted during the audit were operational and appeared to be good condition.	Complies	
S2 A20	Environmental Representative	Prior to commencing the development, an environmental representative (ER) must be approved by the Secretary and engaged by the Proponent.	Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Environmental Representative Approval", dated 22 December 2021.			Approval for the appointment of the Environmental Representative (and alternates) was provided by DPE in December 2021, three months prior to commencement of construction.	Complies	
S2 A21	Environmental Representative	The Secretary's approval of an ER must be sought no later than one (1) week before commencing the development.	Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Environmental Representative Approval", dated 22 December 2021.			Approval for the appointment of the Environmental Representative (and alternates) was provided by DPE in December 2021, three months prior to commencement of construction.	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
S2 A22	Environmental Representative	The proposed ER must be a suitably qualified and experienced person who was not involved in the preparation of the documents listed in condition A2 and is independent from the design and construction of the development. The ER must meet only the requirements set out in sections 2.2, 2.3, 2.4 and 3 in the <i>Environmental Representative Protocol</i> (Department of Planning and Environment, October 2018).	<p>Curriculum Vitae – G Byrnes / B McLennan / J Robertson</p> <p>Letter from DPE (S O’Donoghue) to SHL (I Smith) titled “Hunter Power Project (SSI-1290060) Environmental Representative Approval”, dated 22 December 2021.</p>			The Environmental Representative (and alternates) have been reviewed and are appropriately qualified and experienced.	Complies	
S2 A23	Environmental Representative	<p>From commencing the development, until commencing operation, or as agreed with the Secretary, the approved ER must:</p> <p>a) review the documents identified in conditions B5, B8, B12, B13, B19, B29, B33, B40, B43, B48 and C1 and any other documents that are identified by the Secretary, to ensure they are consistent with requirements in or under this approval and if so:</p> <p>(i) make a written statement to this effect before submission of such documents to the Secretary (if those documents are required to be approved by the Secretary); or</p> <p>(ii) make a written statement to this effect before the implementation of such documents (if those documents are required to be submitted to the Department for information or are not required to be submitted to the Department);</p>	<p>Letter from HBI (G.Byrne) to SHL (I Strachan) dated “Hunter Power Project Biodiversity Management Plan Approved Version 4 “ dated 29 May 2023</p> <p>Letter from HBI (G.Byrne) to SHL (I Strachan) titled “Construction Environmental Management Strategy Approved Version 2 (10 May 2023) “ dated 29 May 2023</p> <p>Letter from HBI (G.Byrne) to SHL (I Strachan) titled “Hunter Power Project Cultural Heritage Management Plan Approved Version 3 (10 May 2023) “ dated 29 May 2023</p> <p>Letter from HBI (G.Byrne) to SHL (I Strachan) titled “Hunter Power Project Water Management Plan Approved Version 2 (10 May 2023) “ dated 29 May 2023</p> <p>Email from DPE to SHL (I.Smith) titled “Hunter Power Project (Kurri Kurri Power Station) – Revision of Management Plans – Mod 1) dated 6/6/12</p>	<p>Environmental Representative (telephone interview (23 October 2023) – the ER undertakes monthly inspections and provides an inspection report. The ER has been involved in the review of documents throughout the audit period in accordance with this condition</p>		<p>Correspondence from the ER to SHL endorsing the documents specified in this Condition. The Auditor notes that the documents referred to in Conditions B8, B12, B13, B19 (this report has however been finalised but not yet endorsed by the ER), and B29 have not yet been triggered.</p> <p>Documents reviewed by the ER during the audit period include the Biodiversity Management Plan, Construction Environmental Management Strategy, Cultural Heritage Management Plan and the Water Management Plan.</p>	Complies	

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		b) as may be requested by the Secretary, assist the Department in the resolution of community complaints; and		Environmental Representative (telephone interview (23 October 2023) – DPE did not request the ER to assist in the resolution of any community complaints during the audit period.		DPE did not request the ER to assist in the resolution of any community complaints during the audit period.	Not Triggered	
		c) consider any minor amendments to be made to the plans / strategies in conditions B5, B8, B12, B13, B19, B29, B33, B40, B43, B48 and C1 that involve updating or are of an administrative nature and do not increase impacts to nearby sensitive receivers, and ensure they are consistent with the terms of this approval and, if satisfied such amendment is necessary, approve the amendment. This does not include any modifications to the terms of this approval.	<p>Letter from HBI (G.Byrne) to SHL (I Strachan) dated "Hunter Power Project Biodiversity Management Plan Approved Version 4 " dated 29 May 2023</p> <p>Letter from HBI (G.Byrne) to SHL (I Strachan) titled "Construction Environmental Management Strategy Approved Version 2 (10 May 2023) " dated 29 May 2023</p> <p>Letter from HBI (G.Byrne) to SHL (I Strachan) titled "Hunter Power Project Cultural Heritage Management Plan Approved Version 3 (10 May 2023) " dated 29 May 2023</p> <p>Letter from HBI (G.Byrne) to SHL (I Strachan) titled "Hunter Power Project Water Management Plan Approved Version 2 (10 May 2023) " dated 29 May 2023</p> <p>Hunter Power Project, Consistency Assessment Report - Permanent stormwater discharge channel, September 2023</p> <p>Letter from HBI (G.Byrne) to SHL (A.Van Der Kroft) titled "Hunter Power Project: Consistency Assessment Report – Permanent Stormwater Discharge Channel (14 September 2023)" dated 18 September 2023</p>			<p>Documents reviewed by the ER during the audit period include the Biodiversity Management Plan, Construction Environmental Management Strategy, Cultural Heritage Management Plan, and the Water Management Plan.</p> <p>A consistency assessment for the location of the permanent discharge channel was reviewed and approved by the ER on 18 September 2023.</p>	Complies	
S2 A24	Environmental Representative	The Proponent must provide the ER with all documentation requested by the ER in order for the ER to perform their functions specified in condition A23, as well as the complaints register for any complaints received (on the day they are received)	L	Environmental Representative (telephone interview (23 October 2023) – SHL provided the ER with all information required by the ER to allow them to perform their functions under this Approval.		<p>SHL provided the ER with all information required by the ER to allow them to perform their functions under this Approval.</p> <p>The ER inspects the site on a monthly meeting and chairs a meeting attended by representatives of SHL. The site inspection and meeting provide a forum for the ER to discuss issues, complaints, and information requirements to enable them to perform their functions in accordance with condition A23.</p>	Complies	

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
S3 A25	Planning Agreement	<p>Within 6 months of the date of commencement of development under this approval, or other timeframe agreed by the Secretary, the Proponent must enter into a Planning Agreement with Council:</p> <p>(a) in accordance with Division 7.1 of Part 7 of the EP&A Act; and</p>	<p>Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Environmental Representative Approval", dated 22 December 2021.</p> <p>Letter from DPE (Stephen O'Donohue) to SHL (I Smith) titled "Hunter Power Project (SSI-12590060) Planning Agreement - Extension of Time" dated 21 June 2022</p> <p>Letter from SHL (Mukul Bokil) to DPE (Jack Turner) titled, "Condition A25 – amendment of Planning Agreement timeframe" dated 13 December 2022</p> <p>Letter from DPE (Stephen O'Donoghue) to SHL (Mukul Bokil) titled "Extension Request for Planning Agreement (SSI-12590060)" dated 17 December 2022</p> <p>DPE Post Approval form 20221212235906</p> <p>Email from DPE to SHL (I. Smith) titled "Hunter Power Project (Kurri Kurri Power Station - Planning Agreement Extension of Time" dated 30 August 2023</p> <p>Letter from DPE (G.Lucas) to SHL (D.Young) titled "Extension Request to enter into Planning Agreement (SSI-12590060)" dated 30 August 2023</p>			<p>On 29 August 2023, DPE approved an extension of time for the finalisation of the planning agreement till the 29 February 2024.</p> <p>This is the third extension of time granted for this condition.</p>	Not Triggered	<p>It is recommended that the Planning Agreement is finalised as a priority so that no further extension of time is required. The Auditor acknowledges SHL are taking reasonable and proactive steps to finalise the agreement in consultation with Council.</p>
		<p>b) the terms of the Proponent's offer to Council in Appendix 3.</p>	<p>Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Environmental Representative Approval", dated 22 December 2021.</p> <p>Letter from DPE (Stephen O'Donohue) to SHL (I Smith) titled "Hunter Power Project (SSI-12590060) Planning Agreement - Extension of Time" dated 21 June 2022</p> <p>Letter from SHL (Mukul Bokil) to DPE (Jack Turner) titled, "Condition A25 – amendment of Planning Agreement timeframe" dated 13 December 2022</p> <p>Letter from DPE (Stephen O'Donoghue) to SHL (Mukul Bokil) titled "Extension Request for Planning Agreement (SSI-12590060)" dated 17 December 2022</p> <p>DPE Post Approval form 20221212235906</p> <p>Email from DPE to SHL (I. Smith) titled "Hunter Power Project (Kurri Kurri Power Station - Planning Agreement Extension of Time" dated 30 August 2023</p> <p>Letter from DPE (G.Lucas) to SHL (D.Young) titled "Extension Request to enter into Planning Agreement (SSI-12590060)" dated 30 August 2023</p>			<p>On 29 August 2023, DPE approved an extension of time for the finalisation of the planning agreement till the 29 February 2024.</p> <p>This is the third extension of time granted for this condition.</p>	Not Triggered	<p>It is recommended that the Planning Agreement is finalised as a priority so that no further extension of time is required. The Auditor acknowledges SHL are taking reasonable and proactive steps to finalise the agreement in consultation with Council.</p>

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
			August 2023					
S2 A26	Planning Agreement	If the Proponent and Council do not enter into a Planning Agreement within the timeframe under condition A25, then prior to the commencement of operation of the development, the Proponent must make a Section 7.12 of the EP&A Act contribution to Council of \$880,000. The amount to be indexed in accordance with the provisions of the Council's <i>City Wide Infrastructure Contributions Plan 2020</i> .	<p>Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Environmental Representative Approval", dated 22 December 2021.</p> <p>Letter from DPE (Stephen O'Donohue) to SHL (I Smith) titled "Hunter Power Project (SSI-12590060) Planning Agreement - Extension of Time" dated 21 June 2022</p> <p>Letter from SHL (Mukul Bokil) to DPE (Jack Turner) titled, "Condition A25 – amendment of Planning Agreement timeframe" dated 13 December 2022</p> <p>Letter from DPE (Stephen O'Donoghue) to SHL (Mukul Bokil) titled "Extension Request for Planning Agreement (SSI-12590060)" dated 17 December 2022</p> <p>DPE Post Approval form 20221212235906</p> <p>Email from DPE to SHL (I. Smith) titled "Hunter Power Project (Kurri Kurri Power Station - Planning Agreement Extension of Time" dated 30 August 2023</p> <p>Letter from DPE (G.Lucas) to SHL (D.Young) titled "Extension Request to enter into Planning Agreement (SSI-12590060)"</p>			<p>On 29 August 2023, DPE approved an extension of time for the finalisation of the planning agreement till the 29 February 2024.</p> <p>This is the third extension of time granted for this condition.</p>	Not Triggered	It is recommended that the Planning Agreement is finalised as a priority so that no further extension of time is required. The Auditor acknowledges SHL are taking reasonable and proactive steps to finalise the agreement in consultation with Council.
S2 A27	Planning Agreement	If there is any dispute between the Proponent and Council in regard to conditions A25 and A26 then either party may refer the matter to the Secretary for resolution.	<p>Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Environmental Representative Approval", dated 22 December 2021.</p> <p>Letter from DPE (Stephen O'Donohue) to SHL (I Smith) titled "Hunter Power Project (SSI-12590060) Planning Agreement - Extension of Time" dated 21 June 2022</p> <p>Letter from SHL (Mukul Bokil) to DPE (Jack Turner) titled, "Condition A25 – amendment of Planning Agreement timeframe" dated 13 December 2022</p> <p>Letter from DPE (Stephen O'Donoghue) to SHL (Mukul Bokil) titled "Extension Request for Planning Agreement (SSI-12590060)" dated 17 December 2022</p> <p>DPE Post Approval form 20221212235906</p> <p>Email from DPE to SHL (I. Smith) titled "Hunter Power Project (Kurri Kurri Power Station - Planning Agreement Extension of Time" dated 30 August 2023</p> <p>Letter from DPE (G.Lucas) to SHL (D.Young) titled "Extension Request to enter into Planning Agreement (SSI-12590060)"</p>			<p>On 29 August 2023, DPE approved an extension of time for the finalization of the planning agreement till the 29 February 2024.</p> <p>This is the third extension of time granted for this condition.</p>	Not Triggered	It is recommended that the Planning Agreement is finalised as a priority so that no further extension of time is required. The Auditor acknowledges SHL are taking reasonable and proactive steps to finalise the agreement in consultation with Council.

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
S2 A28	Temporary Additional Construction Area	Prior to the operation of the development, unless otherwise agreed by the Secretary, the Proponent may utilise the temporary additional construction area identified as Precinct 3B in Figure 2 of Appendix 2 of this approval for construction activities.				Noted, activities in precinct 3B were observed to be undertaken in an environmentally responsible manner	Complies	
S3 B1	Air Quality General Operating Conditions	The premises must be maintained and operated in a manner that minimises or prevents dust emissions from the premises.	<p>Complaints Register</p> <p>Incident Register</p> <p>Hunter Power Project Construction Air Quality Management Plan, 17 January 2022</p> <p>Robson Civil Hunter Power Project Environmental Induction 6422 (dated 28 April 2022).</p> <p>UGL Hunter Power Project 3200-0663 Project Induction 2023</p> <p>HPP Project Induction – Certificate of Completion dated 01 August 2022</p> <p>HPP Project Induction – Certificate of Completion dated 11 August 2022</p>	<p>SHL Environmental Assurance Advisor – no dust complaints were received during the audit period.</p> <p>No notices or directions have been received from the EPA or DPE in relation to nuisance dust or air quality issues during the audit period.</p>	<p>During the site inspection an operating water cart was observed on site (Photograph 7). No dust emissions were observed.</p> <p>The majority of the site is cleared, and stabilised.</p> <p>The site speed limit is 20 kmh. Signage advising of the speed limit was sighted.</p>	<p>No dust complaints or dust related incidents were reported during the audit period. No dust related issues were observed during the site inspection.</p> <p>An air quality management plan has been prepared for the project and has been substantially implemented (for further information please refer to Condition C1 below).</p> <p>Mobile plant is regularly maintained to minimise air (exhaust) emissions, refer to Condition S2 A19 above.</p> <p>The environmental induction provided to site (construction personnel) includes appropriate information regarding dust and air quality management including site speed restrictions.</p> <p>Appropriate controls implemented on site include stabilised access and egress, vehicle speed restrictions, site watering as well as vehicle washdown to prevent mud tracking and dust generation.</p>	Complies	
S3 B2	Air Quality General Operating Conditions	The Proponent must carry on any activity, or operate any plant, in or on the premises by such reasonably practicable means as may be necessary to prevent or minimise air pollution.	<p>Complaints Register updated to November 2023</p> <p>UGL Synergy Environmental Incident Register</p> <p>Hunter Power Project Construction Air Quality Management Plan, 17 January 2022</p> <p>Robson Civil Hunter Power Project Environmental Induction 6422 (dated 28 April 2022).</p>	<p>SHL Environmental Assurance Advisor – no dust complaints were received during the audit period.</p> <p>No notices or directions have been received from the EPA or DPE in relation to nuisance dust or air quality issues during the audit period.</p> <p>Principal Environmental Planning and Management (Jacobs) - The site has wheel wash at the main gate currently modifying the MP to change this detail in consultation with the ER.</p>	<p>During the site inspection an operating water cart was observed on site (Photograph 7). No dust emissions were observed.</p> <p>The majority of the site is cleared, and stabilised. The site speed limit is 20 kmh. Signage advising of the speed limit was sighted..</p>	<p>No dust complaints or dust related incidents were reported during the audit period. No dust related issues were observed during the site inspection.</p> <p>An air quality management plan has been prepared for the project and has been substantially implemented (for further information please refer to Condition C1 below).</p> <p>Mobile plant is regularly maintained to minimise air (exhaust) emissions, refer to Condition S2 A19 above.</p> <p>The environmental induction provided to site (construction personnel) includes appropriate information regarding dust and air quality management.</p>	Complies	Prioritise progressive rehabilitation/sealing of work areas to minimise the risk of dust emissions

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
						Appropriate controls implemented on site include stabilised access and egress, vehicle speed restrictions, site watering as well as vehicle washdown to prevent mud tracking and dust generation.		
S3 B3	Air Quality General Operating Conditions	Trucks entering and leaving the premises that are carrying loads of dust generating materials must have their loads covered at all times, except during loading and.	Hunter Power Project Construction Air Quality Management Plan, 17 January 2022		No trucks were observed entering or leaving the site during the site inspection.	The CAQMP specifies the requirement that all trucks entering and leaving the site must be covered.	Complies	
S3 B4	Air Quality General Operating Conditions	The Proponent shall not permit any offensive odour to be emitted beyond the boundary of the site.		SHL Environmental Assurance Advisor – no odour complaints were received during the audit period.	No offensive odours were encountered during the site inspection.	No odour complaints were received during the audit period.	Complies	
S3 B5	Final Design Verification	Prior to the commencement of the installation of the gas turbines, the Proponent must provide a revised Air Quality Impact Assessment (AQIA) to the Secretary and EPA that is based on the detailed design of the plant and includes emission specifications (emission rates and concentrations) based on manufacturer performance guarantees. Should the plant design and emissions characteristics differ from what was assessed previously (Hunter Power Project, Air Quality Impact Assessment, Jacobs, 30 July 2021), the revised AQIA must include remodeling of emissions based on final design and reassessment of impacts.	<p>Letter from ER (G Byrnes) to SHL (I Smith) titled "Hunter Power Project Final Design: Updated Air Quality Impact Assessment (4 August 2022)", dated 15 August 2022</p> <p>Hunter Valley Project Updated Air Quality Impact Assessment, Revision 3, dated 4 August 2022.</p> <p>Email from Jacobs (M. Luger) to SHL (I Smith) dated 30 September 2022</p> <p>Letter from DPE (S'ODonohue) to SHL dated 29 September 2022 Email from DPE (J Turner) to SHL (I Smith) dated 30 September 2022</p>			<p>The Auditor has reviewed the Revised AQIA. The assessment concludes "that the detailed design has resulted in negligible changes to slight reductions in ground level concentrations of pollutants, when compared with the air quality modelling results produced for the Project EIS".</p> <p>The revised assessment satisfies the requirements of Condition B5.</p> <p>The ER endorsed the revised AQIA on 15 August 2022.</p> <p>The AQIA was submitted to EPA via email on 16 August 2022. DPE comments on the AQIA were received on 30 September 2022. In their letter dated 29 September 2023, DPE acknowledged that the revised air quality assessment:</p> <ul style="list-style-type: none"> is based on the final land design including the increased stack height and updated characteristics of the substation demonstrates that the proposed final design will result in a reduction in air quality impacts compared to the approved project has been provided to the NSW Environment Protection Authority who advised the Department it had no comment on the revised assessment. <p>No changes to the AQIA during the audit period</p>	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
S3 B6	Final Design Verification	The final design, installation and operation of the power station must not preclude the ability for air pollution emissions controls to be retrofitted.				Other than preparatory earthworks structural foundations and base elements the construction of the mechanical components of the power station has not substantially commenced. This condition has not yet been triggered.	Not Triggered	
S3 B7	Air Quality Verification	Within six months of commissioning the power station (unless otherwise agreed by the Secretary in consultation with the EPA) and during a period in which the development is operating under high design loads, the Proponent must undertake a monitoring program to confirm the air emission performance of the power station.				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
		The monitoring program must include, as a minimum (or as otherwise permitted by the applicable EPL): (a) two rounds of post-commissioning monitoring of the pollutants and parameters in Table 1 below for each discharge point;				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
		(b) consideration of the dual-fuel and peaking operability of the power station in capturing representative air pollutant emission concentrations and normal operating parameters; and				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
		(c) sampling methods as per the NSW EPA's <i>Approved Methods for the Sampling and Analysis of Air Pollutants in New South Wales</i> (latest version).				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
S3 B8	Air Quality Verification	Within six weeks of completing post-commissioning testing (unless otherwise agreed by the Secretary in consultation with the EPA), the Proponent must submit a Post-Commissioning Verification Report (the Report) to the EPA.				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
		The Report must: a) include all analytical results of post-commissioning monitoring required for all				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		discharge points. Any external report must be reproduced in full;						
		b) include all the information listed in section 4 of the <i>Approved Methods for the Sampling and Analysis of Air Pollutants in New South Wales</i> (latest version);				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
		c) describe all the operational parameters during post-commissioning testing;				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
		d) compare analytical results from post-commissioning monitoring against final design emission specifications and modelled emission parameters (emission rates and concentrations) in the AQIA required under condition B5 (final design verification assessment); and				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
S3 B8	Air Quality Verification	<p>e) should any comparison under B8(d) identify monitored discharge concentrations or emission rates above the emissions characteristics in the revised AQIA or the <i>Protection of the Environment Operations (Clean Air) Regulation 2021</i> standards of concentration, the Proponent must:</p> <p>(i) re-assess and evaluate both the emissions concentrations against the <i>Protection of the Environment Operations (Clean Air) Regulation 2021</i> standards of concentration and the impacts against the relevant impact assessment criteria in the <i>Approved Methods for the Modelling and Assessment of Air Pollutants in NSW</i> (latest version); and/or</p> <p>(ii) identify actions and measures to be implemented to reduce emissions of air pollutants to no greater than those predicted in the AQIA. Details of the actions and measures and a timetable for implementation must be submitted to the Secretary and the EPA for approval.</p>				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
S3 B9	Monitoring / Discharge Points	The following points referred to in Table 2 below (or alternative points as permitted by the applicable EPL) are identified for the purposes of monitoring and/or setting of limits for the emission of pollutants to the air from the point.					Noted	
	Table 2	Emission Point	Type of Monitoring Point	Type of Discharge Point	Description of Location			
		1	Air Emissions	Discharge to Air	Gas Turbine Stack 1			
		2	Air Emissions	Discharge to Air	Gas Turbine Stack 1			

Cond.	Title	Condition	Documents Reviewed		Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation	
S3 B10	Discharge Limits	For each monitoring/discharge point specified by Table 3 below (or alternative points as permitted by the applicable EPL) the concentration of a pollutant discharged at that point, must not exceed the concentration limits specified for that pollutant in the table (or alternative limits as permitted by the applicable EPL).					Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered		
	Table 3	Pollutant	Fuel Type	100 percentile limit (mg/m ³)		Reference Conditions	Averaging Period			
		Nitrogen dioxide (NO ₂) or Nitric Oxide (NO) or both as NO ₂ Equivalent	Natural Gas	51		Dry, 273 °K, 101.3 kPa, 15% O ₂	1 hr.			
			Diesel	86						
Carbon Monoxide (CO)	Natural Gas	12.5		Dry, 273 °K, 101.3 kPa, 15% O ₂	1 hr.					
	Diesel	63								

S3 B11	Monitoring Conditions	The Proponent must, for each air monitoring/discharge point, determine the pollutant concentrations and emission parameters specified in Table 4 below. For each pollutant, the Proponent must use the sampling method, units of measure, and sample at the frequency specified opposite in the other columns. Sampling methods as per the NSW EPA's <i>Approved Methods for the Sampling and Analysis of Air Pollutants in New South Wales</i> (latest version) (or alternative methods as permitted by the applicable EPL).						Not Triggered		
	Table 4	Pollutant / Parameter	Units of Measure		Frequency	Sampling Method				
		Nitrogen dioxide (NO ₂) or Nitric Oxide (NO) or both as NO ₂ Equivalent	mg/m ³		Continuous	CEM-2 and US EPA Procedure 1				
		Carbon Monoxide (CO)	mg/m ³		Continuous	CEM-4 and US EPA Procedure 1				
		Moisture	%		Continuous	Special Method 1 and US EPA Procedure 1				
		Oxygen	%		Continuous	CEM-3 and US EPA Procedure 1				
		Temperature	°C		Continuous	TM-2 and US EPA Procedure 1				
		Velocity	m/s		Continuous	CEM-6 and US EPA Procedure 1				
Volumetric flow rate		m ³ /s		Continuous	CEM-6 and US EPA Procedure 1					
Selection of sampling positions	-		-	TM-1						
S3 B12	Hazards and Risks Preconstruction	<p>Prior to the commencement of the installation of the gas turbines, unless otherwise agreed by the Secretary, the Proponent must prepare and submit to the satisfaction of the Secretary:</p> <p>a) A Fire Safety Study based on the detailed design of the development. This study must cover the relevant aspects of the Department's Hazardous Industry Planning Advisory Paper No. 2, 'Fire Safety Study' and the New South Wales Government's Best Practice Guidelines for Contaminated Water Retention and Treatment Systems. The study must be prepared in consultation with NSW Rural Fire Service</p>	<p>Fire Safety Study, AECOM dated 5 October 2022</p> <p>Email from Jacobs (M Luger) to RFS (general email address) titled "Hunter Power Station: Fire Safety Study - request for feedback from NSW Rural Fire Service" dated 11 October 2022</p> <p>Letter from RFS (J O'Carroll) to SHL (I Smith) titled "Review of Fire Safety Study (FSS) – Kurri Kurri Power Station – Hart Road Loxford", dated 17 November 2022</p> <p>Letter from ER (G Byrnes) to SHL (I Strachan) titled Hunter Power Project Fire Safety Study</p>	SHL Environmental Assurance Advisor - Draft report has been prepared by AECOM and is currently being reviewed by SHL.		<p>The Fire Safety Study was issued to RFS on 11 October 2022</p> <p>The RFS responded on 17 November 2022 and confirmed the Fire Safety Study would meet the requirements of FRNSW subject to a number of conditions relating to:</p> <ul style="list-style-type: none"> An Emergency Response Plan Emergency Services Information Package Emergency Responders Induction Package 	Not Triggered	While condition S3 B12 relates to the operational phase, the Auditor notes that the project is entering a high-risk period for bushfire. It is therefore recommended to conduct a pre-bushfire season readiness review to ensure the project is fully equipped to prevent and respond to any fire related		

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		to verify the required Asset Protection Zone (APZ) in view of up to 14 MPa gas releases from the gas receiving station. The study must also be submitted for the approval of Fire and Rescue NSW.	(Rev 0 5th October 2022), dated 13 December 2022 Letter from DPE (Stephen O'Donoghue) to SHL (I Strachan) titled Hunter Power Project (SSI-12590060) – Fire Safety Study dated 20 December 2022 DPE Post Approval form (ref 20221117001755)			SHL noted that these recommendations will be implemented by the operational readiness team prior to the commencement of operations. SHL are aware of these obligations and are tracking progress through existing compliance programs. The Fire Safety Study was endorsed by the ER on the 13 December 2022 DPE approved the Fire Safety Study on the 20 December 2022 Although the DPE have approved the study, this condition has not been triggered as the installation of the gas turbines has not commenced. Evidence of how the RFS comments have been addressed will be required to fully meet the requirements of this condition. No changes to the Fire Safety Study during the audit period		incidents. Involve suitably qualified personnel in the review as required. A record of the review should be kept.
		b) A Hazard and Operability Study based on the detailed design of the development, chaired by a qualified person independent of the development, approved by the Secretary prior to the commencement of the study. The study must be carried out in accordance with the Department's Hazardous Industry Planning Advisory Paper No. 8, 'HAZOP Guidelines'. The study report must be accompanied by a program for the implementation of all recommendations made in the report. If the Proponent intends to defer the implementation of a recommendation, reasons must be documented. The scope of the study must include and not be limited to: (ii) components and processes associated with the power station, including the storage, handling and use of diesel fuel; and (ii) the supply tie-in at the gas receipt station.	Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) HAZOP Chairperson Approval", dated 21 December 2021. Hunter Power Project Hazop Report Revision 0 dated 16 October 2022			DPE approved the appointment of D Lockley as Chairperson of the HAZOP study in December 2021. The HAZOP Study has now been completed and is available on the project website. No changes to the Hazop study during the audit period	Complies	
S3 B12	Hazards and Risks Pre-commissioning	c) A Final Hazard Analysis based on the detailed design of the development, prepared in accordance with the Department's <i>Hazardous Industry Planning Advisory Paper No. 6, 'Hazard Analysis'</i> . The scope of the study must include and not be limited to specifying all design variations between the final detailed design and the conceptual design	Letter from ER (G Byrnes) to SHL (I Smith) titled "Hunter Power Project Final Hazard Analysis (22 February 2022)", dated 8 August 2022. Hunter Power Project Final Hazard Analysis, Revision C, dated 22 July 2022.			The Final Hazard Analysis report – Revision C (prepared by Jacobs) was issued on 22 July 2022. The report was endorsed by the ER on 8 August 2022. No changes to the Final Hazard Analysis during the audit period	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		described in the EIS.						
S3 B13	Hazards and Risks Pre-commissioning Pre-startup	<p>Prior to the commencement of operations, unless otherwise agreed to by the Secretary, the Proponent must prepare and submit to the satisfaction of the Secretary:</p> <p>a) A comprehensive Emergency Plan and detailed emergency procedures for the development. The Emergency Plan must include consideration of the safety of all people outside of the development who may be at risk from the development. The plan must be prepared in accordance with the Department's <i>Hazardous Industry Planning Advisory Paper No. 1, 'Emergency Planning'</i>.</p>				<p>Operation of the power station has not commenced. This condition has not yet been triggered.</p> <p>SHL are aware of this pre-operational requirement and are planning on commencing the preparation of the Emergency Management Plan in 2024</p>	Not Triggered	
		<p>b) A document setting out a comprehensive Safety Management System, covering all on-site operations and associated transport activities involving hazardous materials. The document must clearly specify all safety related procedures, responsibilities and policies along with details of mechanisms for ensuring adherence to the procedures. Records must be kept on-site and must be available for inspection by Secretary upon request. The Safety Management System must be developed in accordance with the Department's <i>Hazardous Industry Planning Advisory Paper No. 9, 'Safety Management'</i>. The Safety Management System must also include Safety and Operating Plans required under AS 2885.</p>				<p>Operation of the power station has not commenced. This condition has not yet been triggered.</p> <p>SHL are aware of this pre-operational requirement and are planning on commencing the preparation of the Safety Management System in 2024</p>	Not Triggered	
S3 B14	Hazards and Risks Pre-startup	<p>One month prior to the commencement of operation of the development, the Proponent must submit to the Secretary, a Pre-Startup Compliance Report detailing compliance with conditions B12 and B13, including:</p> <p>a) dates of study/plan/system submission, approval, commencement of installation of the gas turbines and commissioning</p>				<p>Operation of the power station has not commenced. This condition has not yet been triggered.</p>	Not Triggered	
		<p>b) actions taken or proposed, to implement recommendations made in the studies/plans/systems; and</p>				<p>Operation of the power station has not commenced. This condition has not yet been triggered.</p>	Not Triggered	
		<p>c) responses to any requirement imposed by the Secretary under condition A2 of Schedule 2.</p>				<p>Operation of the power station has not commenced. This condition has not yet been triggered.</p>	Not Triggered	
S3 B15	Hazards and Risks Post-startup	<p>Three months after the commencement of operation of the development, the Proponent must submit to the Secretary, a Post-Start-up Compliance Report verifying that:</p> <p>a) the Emergency Plan required under condition B13(a) is effectively in place and that at least one emergency exercise has</p>				<p>Operation of the power station has not commenced. This condition has not yet been triggered.</p>	Not Triggered	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation	
		been conducted; and							
S3 B16	Hazards and Risks Post Commissioning Requirements	b) the Safety Management System required under condition B13(b) has been fully implemented and that records required by the system are being kept.				Operation of the power station has not commenced. This condition has not yet been triggered.	Not Triggered		
S3 B17	Hazards and Risks General	Twelve months after the commencement of operations of the development and every three years thereafter or at such intervals as the Secretary may agree, the Proponent must carry out a comprehensive Hazard Audit of the development and within two months of each audit submit a report to the satisfaction of the Secretary for approval. The audits must be carried out at the Proponent's expense by a qualified person or team, independent of the development and approved by the Secretary prior to commencement of the audit. Hazard Audits must be carried out in accordance with the Department's <i>Hazardous Industry Planning Advisory Paper No. 5, 'Hazard Audit'</i> . The audit must include a review of the site Safety Management System and a review of all entries made in the incident register since the previous audit. The audit report must be accompanied by a program for the implementation of all recommendations made in the audit report. If the Proponent intends to defer the implementation of a recommendation, reasons must be documented.				Operation of the power station has not commenced. This condition has not yet been triggered.	Not Triggered		
S3 B17	Hazards and Risks General	The Proponent must store all chemicals, fuels and oils used in accordance with:	HPP Site Plan – location of all construction related fuels and chemicals	SHL Environmental Assurance Advisor - Fuels stored on site include petrol and diesel fuel, oil for small plant such as generators, large mobile plant is fuelled by a mobile fuel truck that brings spill mats to place under vehicles during the refuelling process. There are also chemicals stored at the water treatment area – that is in a chemical container with a bund	At the time of this IEA, construction works were underway. No significant storage of fuels and oils were present at the site. Photograph 2 shows a self-bunded dangerous goods storage container	There is (during this construction phase) no bulk storage of fuel on-site. Minor fuel, oil and chemicals are stored appropriately in bunded containers. The construction of operational bulk storage tanks has commenced.	Complies		
		a) the requirements of all relevant Australian Standards;					There is (during this construction phase) no bulk storage of fuel on-site. Minor fuel, oil and chemicals are stored appropriately in bunded containers. The construction of operational bulk storage tanks has commenced.	Not Triggered	
		b) within a bunded area with a minimum bund capacity of 110% of the volume of the largest single stored vessel within the bund; and					There is (during this construction phase) no bulk storage of fuel on-site. Minor fuel, oil and chemicals are stored appropriately in bunded containers. The construction of operational bulk storage tanks has commenced.	Complies	
		c) the NSW EPA's Storing and Handling of Liquids: Environmental Protection – Participants Handbook if the chemicals are liquids.							

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		d) In the event of an inconsistency between the requirements in (a) to (c) above, the most stringent requirement shall prevail to the extent of the inconsistency.					Noted	
S3 B18	Hazards and Risks General	For the purpose of condition B17, any tanks or other storage vessels that are interconnected and may distribute their contents either by gravity or automated pumps must be considered a single vessel.			No permanent structures had been installed at the time of this IEA.		Noted	
S3 B19	Aviation Safety	Prior to the commencement of installation of the gas turbines, the Proponent must provide an updated plume rise assessment report based on the final generator design to the satisfaction of the Secretary. The report must:	Hunter Power Project Revised Plume Rise Assessment for Final Design, Revision 1, dated 3 June 2022. Letter from DoD (C Mangion) to SHL (I Smith) titled "Hunter Power Project (Kurri Kurri Power Station), Hart Road, Loxford NSW – updated plume rise assessment", dated 27 June 2022. Letter from CASA (B Parker) to DPE (C Preshaw) titled "Hunter Power Project - Kurri Kurri Power Plant", dated 27 June 2022.			The Revised Plume Assessment Report has been reviewed by the Auditor. Letters from DoD and CASA evidencing consultation in accordance with this Condition was sighted by the Auditor. There was no change to the Plume Assessment Report during the audit period.	Complies	
		a) be prepared in consultation with Civil Aviation Safety Authority, Department of Defence and RAAF Base Williamstown;						
		b) demonstrate that the critical plume extent is consistent with the predictions in the EIS; and	Hunter Power Project Revised Plume Rise Assessment for Final Design, Revision 1, dated 3 June 2022.			The Revised Plume Rise Assessment report concludes that the plume rise heights are consistent (in fact having a slightly lower impact) compared to the predictions in the Environmental Impact Statement.	Complies	
		c) demonstrate that reasonable and feasible at source mitigation measures have been applied to further minimise the critical plume extent.	Hunter Power Project Revised Plume Rise Assessment for Final Design, Revision 1, dated 3 June 2022.			The Revised Plume Rise Assessment report concludes that the plume rise heights are consistent (in fact having a slightly lower impact) compared to the predictions in the Environmental Impact Statement.	Complies	
S3 B20	Aviation Safety	Prior to the commencement of installation of the gas turbines, the Proponent must submit final design drawings to the following organisations: a) Department of Defence – Land Planning and Regulation Branch;	Letter from SHL (I Smith) to the Department of Defence – Land Planning and Regulation Branch (T Hogan) titled "Hunter Power Project – Final Design Drawings", dated 7 July 2022 Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-12590060) – Final Design Drawings" dated 22 September 2022			SHL has provided a copy of the final stack design drawings to DoD as required by this Condition. The DPE Letter confirms that the Final Design was issued to: <ul style="list-style-type: none"> Department of Defence – Land Planning and Regulation Branch RAAF Base – Williamstown Aeronautical Information Service – Air Force Air Services Australia Newcastle Airport Pty Ltd Cessnock Airport and Maitland Airport 	Complies	

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation	
		b) RAAF Williamstown	Letter from SHL (I Smith) to the Department of Defence – Land Planning and Regulation Branch (T Hogan) titled “Hunter Power Project – Final Design Drawings”, dated 7 July 2022	SHL Environmental Assurance Advisor – We worked with our specialist aeronautical subcontractor to understand those entities within DoD as well as various telephone enquiries and emails with CASA and DoD and were satisfied that these entities are covered by DoD Land Planning and Regulation/ CASA processes.			SHL has provided a copy of the final stack design drawings to RAAF Williamstown as required by this Condition.	Complies	
		c) Aeronautical Information Services – Air Force					SHL has provided a copy of the final stack design drawings to Aeronautical Information Services as required by this Condition.	Complies	
		d) Air Services Australia	Letter from SHL (I Smith) to Air Services Australia (D Jackson) titled “Hunter Power Project – Final Design Drawings”, dated 7 July 2022				SHL has provided a copy of the final stack design drawings to Air Services Australia as required by this Condition.	Complies	
		e) Newcastle Airport Limited	Letter from SHL (I Smith) to Newcastle Airport (B Kochanski) titled “Hunter Power Project – Final Design Drawings”, dated 7 July 2022				SHL has provided a copy of the final stack design drawings to Newcastle Airport as required by this Condition.	Complies	
		f) Cessnock Airport; and	Letter from SHL (I Smith) to Cessnock Airport (T Allan) titled “Hunter Power Project – Final Design Drawings”, dated 7 July 2022				SHL has provided a copy of the final stack design drawings to Cessnock Airport as required by this Condition.	Complies	
		g) Maitland Airport	Letter from SHL (I Smith) to Maitland Airport (G Thompson) titled “Hunter Power Project – Final Design Drawings”, dated 7 July 2022				SHL has provided a copy of the final stack design drawings to Maitland Airport as required by this Condition.	Complies	
		Evidence of notification/ provision of detailed design drawings must be submitted to the Secretary prior to the commencement of installation of the gas turbines.	Post Approval Submission Form – Evidence of submission Aviation			Document transmission (Post Approval) form evidencing submission of final design drawings was sighted by the Auditor.	Complies		
S3 B21	Noise Limit Conditions								
S3 B21	Table 5	Operational noise generated at the premises must not exceed the noise limits at the times and locations in Table 5 below (or alternative limits as permitted by the applicable EPL).				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered		
	Table 5	Location	Noise Limits in dB(A)						
			Day	Evening	Night	Night			
			L _{Aeq} (15 minute)	L _{Aeq} (15 minute)	L _{Aeq} (15 minute)	L _{Afmax}			
			13 Bishops Bridge Road, Sawyers Creek	50	58	41			52
			10 Dawes Road, Loxford	45	45	43			53
			20 Bowditch Ave, Loxford	43	43	38			52
			464 Cessnock Road, Gilleston Heights	40	35	35			52
58 Sawyers Gully Road, Sawyers Gully	42	42	38	52					
S3 B22	Noise Limit Conditions								

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
S3 B22 S3 B23	Table 6	The noise limits set out in condition B21 apply under the meteorological conditions described in Table 6.					Noted	
	Table 6 Noise Limit Conditions	Assessment Period	Meteorological Conditions					
		Day	Stability Categories A, B, C and D with wind speeds up to and including 3 m/s at 10 m above ground level					
		Evening	Stability Categories A, B, C and D with wind speeds up to and including 3 m/s at 10 m above ground level					
Night	Stability Categories A, B, C and D with wind speeds up to and including 3 m/s at 10 m above ground level; or Stability Category E with wind speeds up to and including 2 m/s at 10 m above ground level							
S3 B24	Noise Limit Conditions	For those meteorological conditions not referred to in condition B22, the noise limits that apply are the noise limits in condition B21 plus 5 dB(A).					Noted	
S3 B25	Noise Limit Conditions	For the purposes of condition B22, the meteorological conditions are to be determined from meteorological data obtained from the meteorological weather station (point to be established) and the stability category shall be determined using the sigma-theta data method (section D1.4) from Fact Sheet D of the <i>Noise Policy for Industry</i> (NSW EPA, 2017), or latest version.				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
S3 B26	Meteorological Monitoring	For the purpose of determining the noise generated from the premises, the modifying factor corrections in Table C1 in Fact Sheet C of the <i>Noise Policy for Industry</i> (NSW EPA, 2017), or latest version, must be applied, if appropriate, to the noise measurements by the noise monitoring equipment.				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
S3 B26	Meteorological Monitoring	Prior to the commencement of the installation of the gas turbines, unless otherwise agreed by the Secretary, the Proponent must ensure there is a suitable meteorological weather station operating located on the premises or at a location approved by the EPA that:	SHL Letter to DPE dated 19 December 2022 DPE Letter to SHL dated 22 December 2022	SHL Environmental Assurance Advisor – The Meteorological Station can't be built until the end of construction so either a temporary one will be installed, or as the met station data is only required for commissioning and operation, it is most likely that SHL will apply to the Secretary to delay this requirement.	A meteorological monitoring station has not yet been installed at the site.	DPE have approved an extension of time for the meteorological weather station prior to the operation of the development. The operation of the development has not commenced. Therefore, this condition has not yet been triggered.	Not Triggered	
		a) complies with the NSW EPA's <i>Approved Methods for Sampling and Analysis of Air Pollutants in New South Wales</i> (or latest version);					Not Triggered	
		b) is capable of continuous real-time measurement of wind speed, wind direction, sigma theta, air temperature, rainfall and relative humidity; and					Not Triggered	
		c) is capable of measuring meteorological conditions in accordance with the Noise					Not Triggered	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		<i>Policy for Industry (EPA 2017 or latest version).</i>						
S3 B27	Noise Monitoring	Within six months of full operation post commissioning attended noise validation monitoring must be undertaken during a period of full load and must:				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
		a) occur at <i>each</i> receiver location listed in condition B21;				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
		b) occur annually in a reporting period;				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
		c) occur during day, evening and night period as defined in the Noise Policy for Industry (or latest version) over two 15-minute compliance measurements during each period;				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
		d) occur for three consecutive operating days.				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
S3 B28	Noise Monitoring Report	On completion of post commissioning attended noise validation monitoring required in condition B27, that shows compliance with conditions B21 and B23, ongoing attended noise monitoring must be undertaken to the satisfaction of the EPA.				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
S3 B29	Noise Monitoring Report	A noise compliance assessment report must be submitted to the EPA and the Secretary within 30 days (or an alternative timeframe agreed by the Secretary) of the completion of the post commissioning validation monitoring and any annual monitoring.				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
		The assessment must be prepared by a qualified person and include:				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
		a) an assessment of compliance with noise limits presented in conditions B21 and B23; and				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
		b) an outline of any management actions taken within the monitoring period to address any exceedances of the limits contained in conditions B21 and B23.				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
S3 B30	Hours of Construction	All construction work at the premises must be conducted between 7 am and 6 pm Monday to Friday and between 8 am and 1 pm Saturdays	Robson Civil Hunter Power Project Environmental Induction 6422 (dated 28 April 2022).	SHL Environmental Assurance Advisor – no complaints related to out of hours work were		No complaints related to out of hours work were received during the audit period. No evidence of breaches of the	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		and at no time on Sundays and public holidays.	Complaints Register	received during the audit period.		work hours limits was found during this IEA. Note that approval for extension of working hours was requested and approved, Refer to Condition B32 below. The environmental induction provided to site (construction personnel) includes appropriate information regarding construction working hours.		
S3 B31	Exceptions to Construction Hours	The following activities may be carried out outside the recommended construction hours: a) construction that causes $L_{Aeq(15minute)}$ noise levels that are: (i) no more than 5 dB above Rating Background Level at any residence in accordance with the <i>Interim Construction Noise Guideline</i> (DECC, 2009); and (ii) no more than the Noise Management Levels specified in Table 3 of the <i>Interim Construction Noise Guideline</i> (DECC, 2009) at other sensitive land uses; or b) for the delivery of materials required by the police or other authorities for safety reasons; or c) where it is required in an emergency to avoid the loss of lives, property and/or to prevent environmental harm; or d) as approved through the process outlined in condition B32 of this approval.					Noted	
S3 B32	Variation of Construction Hours	The hours of construction activities specified under condition B30 of this approval may be varied with the prior written approval of the Secretary. Any request to alter the hours of construction shall be: a) considered on a case-by-case or activity-specific basis;	Letter from SHL (D Thomson) to DPE (J Turner) titled "Infrastructure Approval 12590060 Hunter Power Project (Kurri Kurri Gas-Fired Power Station) - application for additional construction hours", dated 3 May 2022 Letter from SHL (D Thomson) to EPA (H Rutherford) titled "Hunter Power Project EPL 21627 - additional construction hours", dated 3 May 2022 Letter from SHL (D Thomson) to DPE (J Turner) titled "Infrastructure Approval 12590060 Hunter Power Project (Kurri Kurri Gas-Fired Power Station) - application for additional construction hours", dated 3 May 2022 Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-12590060) Additional Construction Hours" dated 16 May 2022 Letter from SHL (D Thompson) to DPE (J Turner) titled "Infrastructure Approval 12590060 Hunter Power Project (Kurri Kurri GasFired Power Station) - application for additional construction hours extension until 31 December 2022" dated 9 September 2022 Letter from DPE (S O'Donoghue) to SHL (D Thompson) titled "Extension of time period for			During the Audit period, SHL submitted a request for approval to undertake work outside the approved working hours for the remainder of the project. DPE subsequently approved the request for a limited time till the end of November 2023, with further applications required following the initial approved period	Complies	

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
			<p>extended construction hours, Hunter Power Project (SSI-12590060)" dated 14 September 2022</p> <p>Hunter Power Concrete Pour Noise and Vibration, Impact Assessment, Jacobs, dated 30 November 2022</p> <p>Letter from SHL (M Bokil) to DPE (J Turner) titled "Hunter Power Project 12590060 – variation of construction hours" dated 30 November 2022</p> <p>Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1259006) Additional Construction Hours" dated 14 December 2022</p> <p>Community Consultation Log dated 23 May 2023</p> <p>Concrete Pour consultation report dated February 2023</p> <p>SHL letter to impacted residents dated 23 March 2023</p> <p>Letter from SHL (D.Young) to DPE (J. Turner) titled "Hunter Power Project 12590060 – variation of construction hours" dated 1 August 2023</p> <p>Letter from SHL (D.Young) to EPA (H. Rutherford) titled "Hunter Power Project EPL 21627 – additional construction hours" dated 1 August 2023</p> <p>Consultation log 24/7 dated 7 July 2023</p> <p>Letter from SHL to residents titled "Proposed Changes to Construction Hours – Hunter Power Project" dated 24 July 2027</p> <p>Letter from DPE (D.Young) to SHL (D Young) titled "Hunter Power Project – Variation of Construction Hours"</p>					

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		b) accompanied by details of the nature and justification for activities to be conducted during the varied construction hours	Memorandum titled "Hunter Power Project 24/7 Construction Noise and Vibration Impact Assessment, Jacobs Group Australia, Pty Ltd dated 25 July 2023			The SHL application for variation of working hours included a Noise and Vibration Impact Assessment that provided details of the works to be undertaken and justification for the variation.	Complies	
		c) accompanied by written evidence that appropriate consultation with potentially affected sensitive receivers and notification of relevant Council(s) (and other relevant agencies) has been and will be undertaken	Consultation log 24/7 dated 7 July 2023			Records of consultation with potentially impacted residents was sighted by the Auditor.	Complies	
S3 B32	Variation of Construction Hours	d) all feasible and reasonable noise mitigation measures have been put in place; and	Memorandum titled "Hunter Power Project 24/7 Construction Noise and Vibration Impact Assessment, Jacobs Group Australia, Pty Ltd dated 25 July 2023			Section 1.5 of the construction noise and vibration impact assessment for the proposed out of hours work documents the proposed mitigation measures.	Complies	
		e) accompanied by a noise impact assessment consistent with the requirements of the Interim Construction Noise Guideline (DECCW, 2009), or latest version.	Memorandum titled "Hunter Power Project 24/7 Construction Noise and Vibration Impact Assessment, Jacobs Group Australia, Pty Ltd dated 25 July 2023.			The SHL application for variation of working hours included a Noise and Vibration Impact Assessment that provided details of the works to be undertaken and justification for the variation.	Complies	
S3 B33	Biodiversity Management Plan	Prior to commencement of construction, unless otherwise agreed by the Secretary, the Proponent must prepare a Biodiversity Management Plan to the satisfaction of the Secretary. This plan must: a) be prepared by a suitably qualified and experienced biodiversity expert/s;	Hunter Power Project Biodiversity Management Plan, Amended Final Version 2, dated 21 February 2022. Letter from ER (G Byrnes) to SHL (I Smith) titled "Hunter Power Project Biodiversity Management Plan Amended Final 2 (21 February 2022)", dated 1 March 2022 Letter from DPE (H Watters) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Notification of commencement of construction", dated 4 April 2022. Letter from ER (G Byrnes) to SHL (I Strachan Luger) titled "Hunter Power Project Biodiversity Management Plan Approved Version 4 (10 May 2023).	SHL Environmental Assurance Advisor – construction works commenced on 29 March 2022.		A Biodiversity Management Plan was prepared by Jacobs (a suitably experienced and qualified consultant). The plan was finalised on 21 February 2022, and endorsed by the ER on 1 March 2022, prior to the commencement of construction. During the audit period, the BMP was reviewed, updated and endorsed by the ER on the 29 May 2023.	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		(b) be prepared in consultation with the BCS;	<p>Letter from DPE (S Crick) to SHL (I Smith) titled "Hunter Power Station, Kurri Kurri (SSI-12590060) – Request to comment on Biodiversity Management Plan", dated 29 November 2021.</p> <p>Letter from ER (G Byrnes) to Jacobs (M Luger) titled "Hunter Power Project Biodiversity Management Plan Amended Final 2 (21 February 2022)", dated 1 March 2022.</p>			Correspondence from BCS (dated 29 November 2021) demonstrated that BCS was consulted during the preparation of the BMP and approved the plan on 10 January 2022.	Complies	
		(c) describe the short, medium and long-term measures to be undertaken to manage vegetation and fauna habitat on the site;	<p>Letter from DPE (R Hawkesbury) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Biodiversity Management Plan", dated 10 January 2022.</p> <p>Letter from ER (G Byrnes) to SHL (I Smith) titled "Hunter Power Project Biodiversity Management Plan Amended Final 2 (21 February 2022)", dated 1 March 2022</p>			<p>The Auditor has reviewed the BMP, that was endorsed by the ER on 1 March 2022.</p> <p>Section 3 of the plan describes the management of flora and fauna on the site.</p>	Complies	
		(d) describe how biodiversity offsets required in condition B34 will be retired;	<p>Letter from DPE (R Hawkesbury) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Biodiversity Management Plan", dated 10 January 2022.</p> <p>Letter from ER (G Byrnes) to SHL (I Smith) titled "Hunter Power Project Biodiversity Management Plan Amended Final 2 (21 February 2022)", dated 1 March 2022</p>			<p>The Auditor has reviewed the BMP, that was endorsed by the ER on 1 March 2022.</p> <p>Section 2.6 of the plan describes the biodiversity off-sets required.</p>	Complies	
		(e) describe measures to be implemented within the site to minimise: (i) the amount of clearing; (ii) impacts on fauna, including undertaking pre-clearance surveys and maximising the salvage of resources for habitat enhancement; (iii) impacts on threatened flora and fauna species or ecological communities within the development footprint and its surrounds; (iv) the spread of weeds and fungal pathogens; (v) the generation and dispersion of sediment to watercourses; and (vi) light spill from night works; and	<p>Letter from DPE (R Hawkesbury) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Biodiversity Management Plan", dated 10 January 2022.</p> <p>Letter from ER (G Byrnes) to SHL (I Smith) titled "Hunter Power Project Biodiversity Management Plan Amended Final 2 (21 February 2022)", dated 1 March 2022</p>			<p>The Auditor has reviewed the BMP, that was endorsed by the ER on 1 March 2022.</p> <p>Section 3 of the plan describes the management of flora and fauna on the site.</p>	Complies	
		(f) include a program to monitor, evaluate and report on the effectiveness of the measures.	<p>Letter from DPE (R Hawkesbury) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Biodiversity Management Plan", dated 10 January 2022.</p> <p>Letter from ER (G Byrnes) to SHL (I Smith) titled "Hunter Power Project Biodiversity Management Plan Amended Final 2 (21 February 2022)", dated 1 March 2022</p>			<p>The Auditor has reviewed the BMP, that was endorsed by the ER on 1 March 2022.</p> <p>Section 4.2 of the plan describes the monitoring of flora and fauna on the site.</p>	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation	
S3 B34	Biodiversity Offsets	The Proponent must implement the approved Biodiversity Management Plan.	Vegetation Clearing Checklists (25/7/22 and 27/7/2022). Vegetation Clearance Ecological Report, Hunter Power Project, Jacobs, Rev 2 dated 30 June 2023		Most of the site has been cleared, however a small section at the northern end of the site will be retained	At the time of the audit, all vegetation clearing activities had been completed. The most recent clearing was undertaken in April 2023. Checklists were completed for pre-clearance and clearing (during works) activities.	Complies		
S3 B34	Biodiversity Offsets	Prior to the commencement of any construction activity that would impact on any of the vegetation communities or species identified in Tables 7 and 8 below, the Proponent must retire biodiversity credits of a number and class specified in Tables 7 and 8 below in consultation with the BCS and to the satisfaction of BCT.	Letter from DPE (R Hawkesbury) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) - Retirement of biodiversity credits (SSI-12590060)", dated 24 January 2022.			Correspondence from DPE (dated 24 January 2022) verified that the required biodiversity off-sets were retired prior to commencement of construction.	Complies		
		The retirement of these credits must be carried out in accordance with the <i>NSW Biodiversity Offsets Scheme</i> and can be achieved by:	Letter from DPE (R Hawkesbury) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) - Retirement of biodiversity credits (SSI-12590060)", dated 24 January 2022.			Correspondence from DPE (dated 24 January 2022) verified that the required biodiversity off-sets were retired prior to commencement of construction.	Complies		
		(b) making payments into an offset fund that has been developed by the NSW Government; or	Letter from DPE (R Hawkesbury) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) - Retirement of biodiversity credits (SSI-12590060)", dated 24 January 2022.			Correspondence from DPE (dated 24 January 2022) verified that the required biodiversity off-sets were retired prior to commencement of construction and payments were made into the Biodiversity Conservation Fund.	Complies		
		(c) funding a biodiversity conservation action that benefits the threatened entity impacted by the development, consistent with the 'Ancillary Rules: Biodiversity conservation actions'.	Letter from DPE (R Hawkesbury) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) - Retirement of biodiversity credits (SSI-12590060)", dated 24 January 2022.			Payment to the Biodiversity Conservation Fund were made by SHL. Therefore, this condition was not triggered.	Not Triggered		
S3 B34	Table 7	Written evidence of the retirement of these credits must be provided to the Department prior to commencing construction activity.	Letter from DPE (R Hawkesbury) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) - Retirement of biodiversity credits (SSI-12590060)", dated 24 January 2022.			Correspondence from DPE (dated 24 January 2022) verified that the required biodiversity off-sets were retired prior to commencement of construction.	Complies		
S3 B34	Table 7 Table 8	Vegetation Community		PCT ID	Credits Required				
		Parramatta Red Gum – Narrow-leaved Apple – Prickly-leaved Paperbark shrubby woodland in the Cessnock-Kurri Kurri area		1633	13				
	Table 8	Species	Credits Required						
		Earp's Gum	74						
		Southern Myotis	9						
Regent Honeyeater	14								
Common Planigale	9								
S3 B35	Water Supply	The Proponent must ensure it has sufficient water for the development; and if necessary, adjust the scale of development on site to	Hunter Power Project Water Management Plan, Final, dated 25 February 2022.			Site water balances for the construction phase and operational phase are presented in Sections 4.1 and 4a) of the Water Management	Complies		

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		match its available water supply.				Plan. Based on the details provided in the Water Management Plan the Auditor has concluded that the Proponent has identified water supply requirements appropriate to the scale of the development. Construction phase water is being sourced from the Hunter Water (municipal) system.		
S3 B36	Water Quality	The Proponent must ensure that all surface discharges from the site comply with all relevant provisions of the POEO Act, including any discharge limits (both volume and quality) set for the development in any EPL.	Incident Register Environment Protection Licence No. 21627 UGL HPP/KNSS Erosion and Sediment Control Plan – 30 January 2023 Hunter Power Project – Lot 3B Erosion and Sediment Control Plan (HPP – SHL-CON-GEN-DRG-001 Rev B) Robson Civil Projects – Hunter Power Projects (Early Works) PESCP issue 1.3 dated 25 September 2022 Hunter Power Project, Surface water Monitoring Summary Progressive Erosion and Sediment Control Plan, PESCP_01_Hunter Power Plant – Loxford Earthworks HPP rev 3 dated 27 June 2023		Surface water controls were inspected during the IEA. Surface runoff from the construction drain to a sediment basin. Water collected in that basin is treated in an on-site water treatment plant and discharged from site in accordance with the requirements of the EPL.	No incidents were reported during this audit period. The results of surface water monitoring (for pH, TSS, Oil and Grease and total solids) undertaken between February 2022 and September 2023 are available on the project website	Complies	Regular ongoing maintenance of erosion and sediment controls to ensure they are functioning as always intended.
S3 B37	Water Quality	All process operational wastewater generated by the activity must:				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
		a) be discharged to the sewer network subject to a trade waste agreement with Hunter Water Corporation; or b) captured and stored at the premises and must only be disposed of by tanker transport to a licensed wastewater facility.				Operation of the power station has not commenced. This monitoring condition has not yet been triggered.	Not Triggered	
S3 B38	Water Quality	Prior to the commencement of any construction the Proponent must install and maintain suitable sediment and erosion controls onsite, in accordance with the relevant requirements of <i>Managing Urban Stormwater: Soils and Construction – Volume 2A Installation of Services</i> (DECC 2008).	Robson Civil Projects Hunter Power Project (Early Works) PESCP Stage 2. UGL HPP/KNSS Erosion and Sediment Control Plan – 30 January 2023 Hunter Power Project – Lot 3B Erosion and Sediment Control Plan (HPP – SHL-CON-GEN-DRG-001 Rev B) Robson Civil Projects – Hunter Power Projects (Early Works) PESCP issue 1.3 dated 25 September 2022 PROGRESSIVE EROSION AND SEDIMENT CONTROL PLAN, PESCP_01_HUNTER POWER PLANT – LOXFORD EARTHWORKS HPP dated 27/6/23 PROGRESSIVE EROSION AND SEDIMENT CONTROL PLAN, PESCP_01_HUNTER POWER PLANT – LOXFORD Stormwater outlet dated 27/6/23		Photograph 4 shows the construction sediment basin Photograph 5 shows geofabric erosion protection on the batter for the oil water separator Photograph 9 shows the site water settlement/treatment container. Photograph 10 shows perimeter drainage with rock checks and scour protection	Surface water controls were inspected during the site audit. A CPESC has prepared progressive erosion and sediment control plans for the project.	Complies	Regular ongoing maintenance of erosion and sediment controls to ensure they are functioning as always intended.

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
			PROGRESSIVE EROSION AND SEDIMENT CONTROL PLAN, PESCP_01_ HUNTER POWER PLANT – LOXFORD Stormwater outlet dated 27/6/23					
S3 B39	Acid Sulphate Soils	The Proponent must ensure that any construction activities in identified areas of acid sulphate soil risk are undertaken in accordance with the <i>Acid Sulphate Soil Manual</i> (Acid Sulphate Soil Management Advisory Committee, 1998).	Acid Sulphate Soil Management Plan, Hart Road, Loxford NSW, prepared by ADE Consulting Group, Version v1f, dated 10 June 2022. Incident Register	SHL Environmental Assurance Advisor – no acid sulphate soils are currently being treated on-site at this time		As noted by previous audits, an acid sulphate soils management plan was prepared by the civil contractor (Robson Civil). The plan provides appropriate procedures for the identification and management of ASS. No acid sulfate soils were being treated on-site at the time of this IEA	Complies	
S3 B40	Water Management Plan	Prior to the commencement of construction, unless the Secretary agrees otherwise, the Proponent must prepare a Water Management Plan for the development to the satisfaction of the Secretary. This plan must: a) be prepared by a suitably qualified and experienced person/s whose appointment has been endorsed by the Secretary;	Hunter Power Project Water Management Plan, Final, dated 25 February 2022. Letter from DPE (S O’Donoghue) to SHL (I Smith) titled “Hunter Power Project (SSI-1290060) – Experts Approval to prepare Water Management Plan”, dated 24 January 2022. Letter from DPE (S O’Donoghue) to SHL (I Smith) titled “Hunter Power Project (SSI-1290060) – Water Management Plan”, dated 16 February 2022.			The Water Management Plan was prepared by Jacobs. The authors of the plan were approved by DPE in January 2022. Conditional Approval for the Water Management Plan was issued by DPE on 16 February 2022.	Complies	
		b) be prepared in consultation with EPA, DPE Water, Hunter Water Corporation, and Council;	Email from DPE Water (A Drew) to SHL (M Luger) titled “Hunter Power Station: request to comment on draft water management plan”, dated 23 November 2021. DPE declines to provide comment on the draft. Email from SHL (I Smith) to DPE Water (A Drew) titled “Hunter Project – Construction Water Management Plan Consultation”, dated 17 February 2022. This email requests the second round of consultation with DPE Water in response to the Conditional Approval of the Water Management Plan. Email from DPE Water (A Drew) to SHL (M Luger) titled “DPE Water Response - Hunter Power Project (Kurri Kurri Power Station) (SSI-12590060) – Construction Water Management Plan: SHL comment”, dated 11 April 2022. Email from Hunter Water (B Calderwood) to SHL (I Smith) titled “Confirmation from Hunter Water of on-going engagement with Snowy Hydro regarding the servicing of the Hunter Power Project site at Kurri Kurri”, dated 28 January 2022. Email from EPA (M Sing) to Jacobs (M Luger) titled “Letter in relation to draft management plans – EPL 21627 – Proposed Hunter Power Station – Jacobs Group (Australia) Pty Ltd – 23/11/2021. Email from Cessnock City Council (S Hyatt) to Jacobs (M Luger) titled “Hunter Project management plan feedback”, dated 24			Correspondence verifying that the required consultation was undertaken during the preparation of the Construction Water Management Plan, including the second round of consultation with DPE Water following conditional approval of the plan was provided to the Auditor.	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
			November 2021.					
		c) include a: (i) Site Water Balance that includes details of: <ul style="list-style-type: none"> a) predicted annual inflows to and outflows from the site; b) sources and security of water supply, including reasonable and feasible measures to minimise potable water demand through detailed design and operations; c) water and wastewater storage capacity; d) water use and management on site including demineralisation water treatment and wastewater transfer; and e) reporting procedure; 	Hunter Power Project Water Management Plan, Final, dated 25 February 2022.			The site water balance (construction phase) is presented in Section 4.1 of the Water Management Plan.	Complies	
S3 B40	Water Management Plan	d) include a: (ii) Surface Water Management Plan that includes: <ul style="list-style-type: none"> a) baseline data on surface water flows and quality of watercourses and/or water bodies potentially impacted by the development; 	Hunter Power Project Water Management Plan, Final, dated 25 February 2022.			The elements of the Surface Water Management Plan are covered in the Water Management Plan, specifically: Section 4.4.1 of the Water Management Plan states that the Principal Contractor will develop a Surface Water Management Plan including a Basin Discharge Procedure. Robson Civil has prepared a CEMP covering the excavation stage of construction. Section 9.2.4 of the Robson Civil CEMP states that surface water management will be managed in accordance with the following documents: <ul style="list-style-type: none"> • Robson Progressive Erosion and sediment control procedures (PESCP) • Robson Soil and Water Management Plan which includes water quality control procedures • Robson Discharge Management Plan Baseline surface water data is included in Section 3.2.3 of the WMP.	Complies	
		d) include a: (ii) Surface Water Management Plan that includes: <ul style="list-style-type: none"> b) a detailed description of the surface water management system; including: <ul style="list-style-type: none"> - erosion control measures and pollution control measures which do not require an open basin excavated below the water table where practicable; and - measures to manage spills, off site flood impacts and stream erosion flows; 	Hunter Power Project Water Management Plan, Final, dated 25 February 2022. Hunter Power Project Construction Environmental Management Plan Rev 3 dated 3/6/22 UGL HPP/KNSS Erosion and Sediment Control Plan – 30 January 202 Hunter Power Project Lot 3B Erosion and Sediment Control Plan			A description of the Surface Water Management System and Erosion and Sediment Controls are described in Sections 16.1 and 16.2 of the UGL CEMP as well as UGL HPP/KNSS Erosion and Sediment Control Plan. The previous audit (May 2023) identified inconsistencies between the measures documented in the CEMP and the DPE approved Water Management Plan that has been approved by DPE as well as areas	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
			<p>PROGRESSIVE EROSION AND SEDIMENT CONTROL PLAN HUNTER POWER PLANT – LOXFORD EARTHWORKS dated 27 June 2023</p> <p>PROGRESSIVE EROSION AND SEDIMENT CONTROL PLAN HUNTER POWER PLANT – LOXFORD DRAINAGE WORKS dated 27 June 2023</p>			<p>where mitigation measures in the CEMP did not meet the requirements of the “Blue Book”</p> <p>Accordingly, it was recommended that Sections 16.1 and 16.2 of the CEMP are revised so that it is consistent with the requirements of the DPE approved Water Management Plan and the requirements of the “Blue Book”.</p> <p>The auditor was provided with a copy of the updated CEMP and observed the recommended changes were made.</p> <p>The Progressive Erosion and Sediment Control Plans for Earthworks and Drainage works have been updated by a qualified CPESC during the audit period.</p>		
		<p>c) a program to monitor and evaluate:</p> <ul style="list-style-type: none"> - disturbance of acid sulphate soils; - surface water discharges, stormwater and storage volumes; - rainfall and flooding events; and - the effectiveness of the surface water management systems to minimise erosion and sediment impacts; 				<p>Water quality monitoring is covered in Section 6.2 of the WMP and Robson CEMP.</p> <p>Acid Sulfate Soils management is covered in the Robson ASSMP prepared by ADE Consulting called “22.0389.ASSMP1.v1f_Robson Loxford”.</p>	Complies	
S3 B40	Water Management Plan	<p>d) reporting procedures for the results of the monitoring program; and</p>				<p>Daily and weekly environmental inspections and erosion and sediment control and water quality control inspections are covered in the CEMS, Robson CEMP, Section 6.2 of the WMP and Section 2.5 CMP.</p>	Complies	
		<p>e) a plan to mitigate any adverse surface water impacts of the development;</p>				<p>Measures to mitigate any adverse surface water impacts from the Project are identified in Section 5.2 and Table 5-2 of the WMP</p>	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		<p>e) include a: iii) Groundwater Management Plan that includes: a) detailed baseline data of hydrogeology and groundwater levels and quality of groundwater resources potentially impacted by the development;</p> <p>b) water licencing requirements;</p> <p>c) a detailed description of the groundwater management and monitoring system, including measures to reduce potential for contamination or take of groundwater and estimated groundwater take, if the base of the pollution and surface water management basin is located less than 1 m above the water table;</p> <p>d) a program to monitor and evaluate groundwater flows, groundwater quality and the effectiveness of groundwater management systems, including</p> <p>e) reporting procedures for the results of the monitoring program;</p> <p>f) a plan to respond to any probable or actual exceedances of the groundwater performance criteria and repair, mitigate and/or offset any adverse groundwater impacts of the development.</p>	Hunter Power Project Water Management Plan, Final, dated 25 February 2022.			<p>Table 1.3 of the Water Management Plan states that the Groundwater Management Plan described in this condition is an operational requirement and will be included in the next revision of the Water Management Plan.</p> <p>The Auditor notes that this condition does not specify that the Groundwater Management Plan is solely an operational requirement. However, the groundwater issues covered in this Condition relate to the operational phase of the project.</p>	Not Triggered	
S3 B41	Protection of Heritage Items	The Proponent must ensure the development does not cause any direct or indirect impacts on heritage items located outside the approved development footprint.	<p>Incident Register</p> <p>Hunter Power Project – Heritage Impact Mitigation, 2 February 2022</p>	SHL Environmental Assurance Advisor) – no heritage sites outside of the project site have been impacted by the construction works.		<p>No heritage sites outside of the project site have been impacted by the construction works.</p> <p>New South Wales Archaeology Pty Ltd has been commissioned by Snowy Hydro Limited to undertake a program of heritage impact mitigation for the Project. This report describes the work undertaken to meet the requirements of the CHMP.</p> <p>In summary, no Aboriginal objects were retrieved during the archaeological works. In addition, the works have demonstrated that the Project Site is highly disturbed in all areas and is very low archaeological sensitivity.</p> <p>It is concluded that the Project Site has very low to negligible archaeological potential.</p> <p>No direct or indirect impacts to Heritage Items have been reported during the audit period</p>	Complies	
S3 B42	Protection of Heritage Items	If Aboriginal archaeological heritage items are unexpectedly discovered during construction of the development, all works must cease, and a suitably qualified and experienced archaeologist be brought in to assess the find.	Incident Register	SHL Environmental Assurance Advisor – no unexpected archaeological artifacts have been found during the		No unexpected archaeological artifacts have been found during the construction works.	Not Triggered	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		Depending on the nature of the discovery, additional assessment, recording and management measures may be required prior to the recommencement of works in the affected area. Heritage NSW - ACH and/or members of the relevant Local Aboriginal Land Council must be notified of this discovery in writing.		construction works.				
S3 B43	Aboriginal Cultural Heritage Management Plan	Prior to the commencement of construction, unless the Secretary agrees otherwise, the Proponent must prepare an Aboriginal Cultural Heritage Management Plan for the development to the satisfaction of the Secretary. The plan must: a) be prepared by suitably qualified and experienced persons;	Hunter Power Project Aboriginal Cultural Heritage Management Plan, Amended Final, dated 24 February 2022. Hunter Power Project Aboriginal Cultural Heritage Management Plan dated 14 September 2022. Letter from ER (Greg Byrnes) to SHL (I Strachan) titled "Hunter Power Project Cultural Heritage Management Plan Approved Version 2 (14/9/2022)" dated 15 September 2022 Email from SHL (M Luger) to the Registered Aboriginal Parties titled "Hunter Power Project (Kurri Kurri Power Station – Cultural Heritage Update)" dated 25 November 2022. Hunter (Kurri Kurri) Power Project: Cultural Heritage Update, 9 May 2023			The Aboriginal Cultural Heritage Management Plan has been prepared and the final version published on 24 February 2022. The plan was prepared by Jacobs, an appropriately qualified and experienced consultant. The CHMP was revised during the audit period. in response to findings of shallow and medium depth test excavations. Key changes include not requiring further medium depth test excavations in the vicinity of the turbine foundations and refinements to monitoring of the piles. The document will be issued to the ER for endorsement prior to being sent to RAPs and uploaded to the project website. The CHMP was endorsed by the ER on 15 September 2022. An update to the Registered Aboriginal Parties was provided on the 25 th of November 2022	Complies	
		b) be prepared in consultation with Registered Aboriginal Parties and Heritage NSW - ACH;	Hunter Power Project Aboriginal Cultural Heritage Management Plan, Amended Final, dated 24 February 2022.			Appendix A of the ACHMP provides a detailed record of the consultation undertaken with each relevant party.	Complies	
		c) be submitted to the Secretary for approval prior to carrying out construction under this approval;	Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) – Cultural Heritage Management Plan", dated 17 January 2022.			Conditional Approval for the Cultural Heritage Management Plan was approved by DPE on 17 February 2022.	Complies	
		d) describe the measures to be implemented on the site to: (i) ensure all workers receive suitable Aboriginal cultural heritage inductions prior to carrying out any activities which may cause impacts to Aboriginal objects or Aboriginal places, and that suitable records are kept of these inductions; (ii) protect, monitor and/or manage Aboriginal objects, including an archaeological monitoring program which includes a methodology for test and/or salvage excavations of intact alluvial deposits, and measures for the long-term management of Aboriginal objects if discovered during construction;	Hunter Power Project Aboriginal Cultural Heritage Management Plan, Amended Final, dated 24 February 2022. Email from Jacobs (M Luger) to the Registered Aboriginal Parties titled "Hunter Power Station: updated Cultural Heritage Management Plan for information" 20 September 2022 Email from SHL (M Luger) to the Registered Aboriginal Parties titled "Hunter Power Project (Kurri Kurri Power Station – Cultural Heritage Update)" dated 25 November 2022.			Section 4.2 of the plan describes the induction training to be undertaken in relation to cultural heritage. Section 4 describes the impact mitigation and monitoring program to be implemented. Section 4.7 describes the unexpected finds protocol. The CHHMP was issued to the Registered Aboriginal Parties on the 20 September 2022 with a further email update provided on the 25 November 2022.	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		<p>(iii) protect Aboriginal objects and Aboriginal places located outside the approved disturbance area from impacts of the development;</p> <p>(iv) manage the discovery of suspected human remains and any new Aboriginal objects or Aboriginal places, including provisions for burials, over the life of the development; and</p> <p>(v) facilitate ongoing consultation and involvement of Registered Aboriginal Parties in the conservation and management of Aboriginal cultural heritage on the site;</p>						
		e) an unexpected finds protocol;	Hunter Power Project Aboriginal Cultural Heritage Management Plan, Amended Final, dated 24 February 2022.			Section 4.1 of the plan describes the processes for on-going consultation.	Complies	
		f) include a strategy for the care, control and storage of Aboriginal objects salvaged on the site, both during the life of the development and in the long term.	Hunter Power Project Aboriginal Cultural Heritage Management Plan, Amended Final, dated 24 February 2022.			Section 4.6 describes the program for on-going protection and care of artifacts salvaged from the site.	Complies	
S3 B43	Waste	The Proponent must implement the approved Aboriginal Cultural Heritage Management Plan.	<p>Robson Civil Hunter Power Project Environmental Induction 6422 (dated 28 April 2022).</p> <p>UGL Hunter Power Project 3200-0663 Project Induction 2023.</p> <p>Hunter (Kurri Kurri) Power Project: Cultural Heritage Update, 9 May 2023</p>	SHL Environmental Assurance Advisor – no unexpected archaeological artifacts have been found during the construction works.		The site induction package delivered to all construction personnel describes the key requirements, including dealing with unexpected finds, for heritage management during construction. No unexpected finds were discovered during the audit period. The Registered Aboriginal Parties were provided with a project update on the 9 May 2023.	Complies	
S3 B44	Waste	Any waste materials exposed or created in association with the constructions works and proposed to be disposed of to an offsite location, must be classified in accordance with the EPA's <i>Waste Classification Guidelines</i> .	<p>Incident Register (Robsons Civil)</p> <p>Letter from Qualtest (G Jackson) to Robsons Civil (R Rassouli) titled "Project 6244 – HPP Early Works, Kurri Kurri Waste Classification Assessment – Slag Material", dated 6 May 2022.</p> <p>2023 Waste offsite Report</p> <p>Renewable Oil Services – Service Docket 65270 dated 6/11/23.</p> <p>Renewable Oil Services – Transport Certificate – No 2T</p>			Waste is being appropriately managed. Records were provided to the auditor that demonstrated the appropriate classification, transport and disposal of waste.	Complies	
S3 B46	Waste	Chemicals, fuels and oils used on-site must be kept in appropriately bunded areas in accordance with the requirements of all relevant Australian Standards, and/or EPA's <i>Storing and Handling of Liquids: Environment Protection- Participants Manual</i> (Department of Environment and Climate change, 2007).		Principal Environmental Planning and Management (Jacobs) - Fuels stored on site include petrol and diesel fuel, oil for small plant such as generators, large mobile plant is fuelled by a mobile fuel truck that brings spill mats to place under vehicles during the refuelling process. There are also chemicals stored at the water treatment area – that is in a	At the time of this IEA, construction works were underway. No significant storage of fuels and oils were present at the site. Photograph 2 shows a self-bunded dangerous goods storage container	There is (during this construction phase) no bulk storage of fuel on-site. Minor fuel, oil and chemicals are stored appropriately in bunded containers.	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
				chemical container with a bund.				
S3 B47	Traffic Management Requirements	Construction cannot commence until a copy of the Site Audit Statement that covers the site subject to the development is provided to the Secretary. The Site Audit Statement must demonstrate the site is suitable for the development.	<p>NSW EPA NSW Site Auditor Scheme Site Audit Statement no, 2021/03, dated 4 February 2022. This audit statement covers the former switchyard.</p> <p>NSW EPA NSW Site Auditor Scheme Site Audit Statement no, 2015/01a, dated 21 December 2021. This audit statement covers the remainder of the development site.</p> <p>Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) – Site Audit Statement", dated 1 March 2022.</p>	SHL Environmental Assurance Advisor – construction works commenced on 29 March 2022.		Two site audit statements were prepared for the site and provided to DPE. DPE confirmed that the Audit Statements were accepted on 1 March 2022.	Complies	
S3 B48	Traffic Management Requirements	The Proponent must:				Condition B47 a) (maintenance of site roads) is applicable to the operational phase only. Therefore, this condition has not been triggered.	Not Triggered	
		a) maintain all roads and utility-related infrastructure on site in a safe and serviceable condition;				Condition B47 b) (provision of parking) is applicable to the operational phase only. Therefore, this condition has not been triggered.	Not Triggered	
		b) provide sufficient parking on site for all vehicles;						
S3 B48	Traffic Management Requirements	c) ensure heavy vehicles entering and leaving the site have loads covered or contained;	<p>Hunter Power Project Construction Air Quality Management Plan, 17 January 2022</p> <p>Hunter Power Project Traffic Management Plan Amended Final, dated 25 February 2022</p> <p>Induction Register Robson Civil Projects (24.2.22 - 21.4.22)</p>	SHL Environmental Assurance Advisor – Heavy vehicle driver are required to attend the UGL Site Induction and sign off on the contents of the Driver Code of Conduct as part of that induction.	No trucks were observed entering or leaving the site during the site inspection.	<p>The CAQMP specifies the requirement that all trucks entering and leaving the site must be covered.</p> <p>It is noted that the Driver Code of Conduct does not specify that all incoming and outgoing loads must be covered, although this requirement is covered in the Environmental Induction. This is the key communication tool with heavy vehicle drivers during both the construction and operational phases.</p> <p>The Auditor reviewed the induction training register.</p>	Complies	
S3 B47	Traffic Management Requirements	d) minimise dust and/or sediment being tracked onto Hart Road and the public road network;	<p>Hunter Power Project Construction Air Quality Management Plan, 17 January 2022.</p> <p>Hunter Power Project Traffic Management Plan Amended Final, dated 3 April 2023.</p> <p>Induction Register Robson Civil Projects (24.2.22 - 21.4.22).</p>		<p>A wheel wash has been installed at the site exit.</p> <p>No significant build up of dust / dirt was observed on the public road servicing the site at the time of this IEA.</p>	<p>The CAQMP specifies the requirement that the public road servicing the site is regularly inspected and swept.</p> <p>A wheel wash has been installed at the site exit to remove dust / dirt from heavy vehicles.</p> <p>The Auditor reviewed the induction training register that verified training of heavy vehicle drivers.</p> <p>There was no significant accumulation of sediment at the site entrance or dust observed during the audit inspection.</p>	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		e) minimise the traffic noise impacts of the development; and	Drivers Code of Conduct	SHL Environmental Assurance Advisor – Heavy vehicle driver are required to attend the UGL Site Induction and sign off on the contents of the Driver Code of Conduct as part of that induction	No trucks were observed entering or leaving the site during the site inspection.	The TMP and Drivers Code of Conduct specifies the requirement that heavy vehicle noise is minimised. The Auditor reviewed the induction training register that verified training of heavy vehicle drivers.	Complies	
		f) keep the public informed of any road or infrastructure upgrades, disruptions to traffic, the closure of roads or other infrastructure, oversize overmass vehicle use, peak construction periods, and any emergencies.	Complaints Register Newcastle City Police District – Facebook Notification titled “Expected Traffic Delays – Saturday 17 th of June”	SHL Environmental Assurance Advisor –the public were notified by Newcastle City Policy via Facebook notifications of the OSOM deliveries		No traffic related complaints were recorded during the audit period. An oversize/overmass delivery occurred on the 17 th of June 2023. The public were notified by Newcastle City Policy via Facebook notifications of the OSOM deliveries	Complies	
S3 B48	Traffic Management Plan	Prior to the commencement of construction, unless the Secretary agrees otherwise, the Proponent must prepare a Traffic Management Plan in consultation with Council and TfNSW for the development and to the satisfaction of the Secretary.	Hunter Power Project Traffic Management Plan Amended Final, dated 25 February 2022. Hunter Power Project Traffic Management Plan Amended Approved Version 4, dated 17 December 2022. Letter from ER (G Byrnes) to HP: (I Strachan) titled “ Hunter Power Project: Traffic Management Plan Approved Version 4 (17 December 2022)”, dated 11 January 2023.	SHL Environmental Assurance Advisor – construction works commenced on 29 March 2022.		The initial Traffic Management Plan was prepared and issued on 25 February 2022, prior to commencement of construction. During the previous audit period, the TMP was revised to allow for additional heavy vehicle numbers during continuous concrete pours outside standard hours. The changes to the TMP were endorsed by the ER on the 11 th January 2023.	Complies	
		This plan must: a) describe the measures that would be implemented to comply with the transport management requirements in condition B47 above;	Hunter Power Project Traffic Management Plan Amended Final, dated 25 February 2022 Letter from SHL (M. Bokil) to DPE (S Odonohue) titled “SSI 12590060 – Hunter Power Project: Traffic Management Plan Review” dated 6 April 2023 Email from Cessnock Council (P Giannopolous) to SHL (A Van der Kroft) titled Snowy Hydro Limited – Hunter Power Project – Traffic Management Plan” dated 13 April 2023 Letter from ER (G.Byrnes) to SHL (I.Strachan) titled “Hunter Power Project: Traffic Management Plan Approved Version 5.1 (3 April 2023)” Email from TfNSW (M Kimura) to SHL (A Vander Kroft) titled “Snowy Hydro Limited – Hunter Power Project Traffic Management Plan” dated 19 April 2023 Hunter Power Project, Traffic Management Plan, Final Version 5.1 dated 23 April 2023 UGL Mail Transmittal titled “Traffic Survey for Traffic Management Plan – Survey Conducted	SHL Environmental Assurance Advisor - In line with the amendments made to the Traffic Management Plan. Following Mod 1, we conduct a monthly survey of all workers arriving at site between 6 and 7 am as this is when the bulk of our workforce start work. They are asked if they drove to work today and, if so, what suburb they travelled from and if they used the Main Road/Kurri Interchange. They are then asked which survey they are heading to from work and what time they leave.		Section 6 of the Traffic Management Plan describes the impact mitigation measures to be implemented to address the requirements of Condition B47. Since the approval of MOD 1, the Traffic Management Plan was amended. Additional Surveys are undertaken in accordance with the revised plan with records provided as evidence.	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
			during June 2023" dated 30/6/23. HPP Traffic Survey June 23 XCEL spreadsheet) HPP Traffic Survey August 23 XCEL spreadsheet)					
		b) include details of the transport route to be used for all construction and operational traffic;	Hunter Power Project Traffic Management Plan Amended Final, dated 25 February 2022			Section 4.3 of the Traffic Management Plan describes the transport routes for light, heavy and oversized / over mass vehicles.	Complies	
		c) include details of the measures that would be implemented to minimise traffic safety issues and disruption to local users of the transport route/s during construction and operations;	Hunter Power Project Traffic Management Plan Amended Final, dated 25 February 2022.			Section 6 of the Traffic Management Plan describes the impact mitigation measures to be implemented.	Complies	
		d) include oversized over mass requirements and management;	Hunter Power Project Traffic Management Plan Amended Final, dated 25 February 2022.			Section 6.11 of the Traffic Management Plan describes the management of oversized / over mass vehicles.	Complies	
S3 B48	Traffic Management Plan	e) include a driver's code of conduct that addresses: (i) travelling speeds; (ii) driver fatigue; (iii) procedures to ensure that drivers adhere to the designated transport routes; and (iv) procedures to ensure that drivers implement safe drive practise;	Hunter Power Project Traffic Management Plan Amended Final, dated 25 February 2022.			The Driver Code of Conduct is provided in Appendix A and satisfies the requirements of Condition B48 e).	Complies	
		f) include a program to: (i) record and track vehicle movements; and (ii) monitor the effectiveness of these measures; and	Hunter Power Project Traffic Management Plan Amended Final, dated 25 February 2022.			Table 7-3 of the plan requires the recording of heavy vehicle movements to and from site.	Complies	
		g) include a protocol for undertaking independent dilapidation surveys to assess the existing condition of Hart Road, prior to and following construction and decommissioning activities.	Hunter Power Project Traffic Management Plan Amended Final, dated 25 February 2022.			Section 6.5 of the Traffic Management Plan describes the requirement for pre and post construction dilapidation surveys.	Complies	
		h) include measures to ensure that there are no more than 80 light vehicle movements per hour through the Main Road and Hunter Expressway interchange associated with the development in the morning and afternoon peak periods respectively during the construction period, including a protocol for the monthly verification of the origin of light vehicle movements in the morning and afternoon peak period; and	Hunter Power Project Traffic Management Plan Amended Final Version 5.1 dated 3 April 2023. Letter from ER (G.Byrnes) to SHL (Strachan) titled "Hunter Power Project: Traffic Management Plan Approved Version 5.1 dated 3 April 2023			The traffic management plan was revised and updated to address these additional conditions from Mod 1. The revised TMP was endorsed by the ER on 3 April 2023.	Complies	
		i) describe measures to investigate opportunities to promote the use of shuttle buses and car-pooling during the	Hunter Power Project Traffic Management Plan Amended Final Version 5.1 dated 3 April 2023.			The traffic management plan was revised and updated to address these additional conditions from Mod 1. The	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		construction period.	Letter from ER (G.Byrnes) to SHL (Strachan) titled "Hunter Power Project: Traffic Management Plan Approved Version 5.1 dated 3 April 2023			revised TMP was endorsed by the ER on 3 April 2023		
		The Proponent must implement the approved Traffic Management Plan.	Hunter Power Project Traffic Management Plan Amended Final, dated 25 February 2022 Hunter Power Project Dilapidation Survey Hart Road, Loxford, prepared by Streetwise Road Safety and Traffic Services Pty Ltd, dated 14 February 2022.	SHL Environmental Assurance Advisor) – Heavy vehicle driver are required to attend the Robsons Civil Site Induction and sign off on the contents of the Driver Code of Conduct as part of that induction.		The dilapidation survey for Hart Road has been completed. Induction training for heavy vehicle drivers is provided	Complies	
S3 B49	Visual and Lighting	The Proponent must:	Architectural Specification, Control and Administration Building, Workshop and Storage Building, Fire Pump Building, Chemical Storage Building, Aecom Rev E dated 31 March 2023 Hunter Power Station, Lighting and General Power, Lighting Site Design Parameters, Drawing No HPP-AEC-ELE-PR-GEN-DRG-0301 Rev 0 Hunter Power Station, Lighting and General Power, Lighting Site Design Parameters, Drawing No HPP-AEC-ELE-PR-GEN-DRG-0301 Rev 0 Hunter Power Station, Lighting and General Power, Lighting Site Design Parameters, Drawing No HPP-AEC-ELE-PR-GEN-DRG-0302 Rev 0 Technical Design Note: Reference – Reference HPP-AEC-ELE-NC-TCS-DTN-0003, AECOM 14 April 2022	SHL Environmental Assurance Advisor – Building colours will be matt and are being specified as such with the OEM. Lighting, such as aviation lighting, is being specified in accordance with CASA requirements which include directing the light sources upwards so as to minimise off-site impacts. Some temporary lighting has been utilized for OOH work. No complaints received due to the operation of temporary lighting	Temporary lighting was observed during the site inspection. No residential areas were observed that would be visually impacted during OOH work	An architectural specification has been prepared for the Control and Administration Building, Workshop and Storage Building, Fire Pump Building and the C Final design of visual and lighting elements is not yet complete, although design is progressing. Temporary mobile lighting is provided for OOH work with no complaints received.	Not Triggered	
		b) ensure the visual appearance of infrastructure (including paint colours) blends in as far as possible with the surrounding landscape; and				An architectural specification has been prepared for the Control and Administration Building, Workshop and Storage Building, Fire Pump Building and the C Final design of visual and lighting elements is not yet complete, although design is progressing	Not Triggered	
		c) not mount any commercial advertising signs or logos on site, except where this is required for identification or safety purposes.				Operational requirement – not triggered	Not Triggered	
S3 B50	Visual and Lighting	The Proponent must:		SHL Environmental Assurance Advisor) – final design of these elements is not yet complete.		Final design of visual and lighting elements is not yet complete, although design is progressing	Not Triggered	
		a) minimise the off-site lighting impacts of the development; and b) ensure that any external lighting associated with the development:		SHL Environmental Assurance Advisor) – final design of these		Final design of visual and lighting elements is not yet complete, although	Not Triggered	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		(i) is installed as low intensity lighting (except where required for safety or emergency purposes); (ii) does not shine above the horizontal; and (iii) complies with Australian Standard AS4282 (INT) 1997.		elements is not yet complete.		design is progressing		
S5 C1	Environmental Management Strategy	The Proponent must prepare and implement an Environmental Management Strategy for the project to the satisfaction of the Secretary.	Hunter Power Project Environmental Management Strategy Amended Final, dated 18 February 2022 Letter from ER (G Byrnes) to SHL (I Smith) titled "Hunter Power Project Construction Environmental Management Strategy (18 February 2022)", dated 2 March 2022 Letter from ER (G.Byrnes) to SHL (I.Strachan) titled "Construction Environmental Management Strategy Approved Version 2 (10 May 2023)"	SHL Environmental Assurance Advisor – construction works commenced on 29 March 2022.		The Construction Environmental Management Strategy Plan was prepared by Jacobs. The plan was finalised on 18 February 2022, and endorsed by the ER on 2 March 2022, prior to the commencement of construction. During the audit period, the CEMs was reviewed and updated to incorporate the February 2023 MOD 1. The CEMs was endorsed by the ER on the 29 th of May 2023.	Complies	
		The Strategy must: a) provide the strategic framework for environmental management of the project;	Hunter Power Project Environmental Management Strategy Amended Final, dated 18 February 2022			Section 1 of the EMS describes the purpose and scope of the document and establishes an appropriate strategic framework for environmental management of the project.	Complies	
		b) identify the statutory approvals that apply to the project;	Hunter Power Project Environmental Management Strategy Amended Final, dated 18 February 2022.			Legislative requirements are detailed in Section 4 of the EMS.	Complies	
		c) describe the role, responsibility, authority and accountability of all key personnel involved in the environmental management of the project;	Hunter Power Project Environmental Management Strategy Amended Final, dated 18 February 2022.			Roles and responsibilities for environmental management are described in Section 7.2 of the EMS.	Complies	
		d) describe the procedures that would be implemented to: - keep the local community and relevant agencies informed about the operation and environmental performance of the project; - receive, handle, respond to, and record complaints; - resolve any disputes that may arise during the course of the project; - respond to any non-compliance; and - respond to emergencies;	Hunter Power Project Environmental Management Strategy Amended Final, dated 18 February 2022.			Community and stakeholder engagement is described in Section 6.2 of the EMS.	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		<p>e) include:</p> <p>(i) the following subplans: • construction air quality management plan prepared in consultation with the EPA;</p> <ul style="list-style-type: none"> • construction noise management plan prepared in consultation with the EPA; and • construction and operational waste management plan, incorporating management of any contaminated materials disturbed during construction <p>(ii) references to any strategies, plans and programs approved under the conditions of this approval; and</p> <p>(iii) a clear plan depicting monitoring to be carried out under the conditions of this approval.</p>	<p>Hunter Power Project Website.</p> <p>Hunter Power Project Environmental Management Strategy Amended Final, dated 18 February 2022.</p>			<p>The EMS and subplans are available of the project website, including the Waste Management Plan, the Noise and Vibration Management Plan and Construction Monitoring Program.</p>	Complies	
S5 C1	Environmental Management Strategy	The Proponent must implement the approved Environmental Management Strategy.	Refer to implementation of specific environmental management subplans above.			The Auditor reviewed each management plan required under the Approval and was satisfied that the current construction works are being undertaken in accordance with those plans.	Complies	
S5 C2	Net Zero Power Generation Plan	Prior to the commencement of operations, the Proponent must prepare a Net Zero Power Generation Plan for the development, to the satisfaction of the Secretary.		SHL Environmental Assurance Advisor – providers are being considered for the Net Zero Generation Plan, with an RFP or sole provider being considered.		Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
		The plan must:				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
		a) be prepared by a suitably qualified, experienced and independent person approved by the Secretary;				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
		b) be prepared in consultation with the EPA and the Department’s Climate and Atmospheric Science Group;				Operation of the power station has not commenced; therefore, this condition has not yet been triggered.	Not Triggered	
		c) investigate opportunities to achieve Net Zero greenhouse gas emissions from the development including consideration of:				Operation of the power station has not commenced; therefore this condition has not yet been triggered.	Not Triggered	
		(i) contemporary best practice and continuous improvement measures;						
		(ii) applicable Commonwealth and State greenhouse gas emissions targets and policies including a commitment to Net Zero by 2050, and 50% reduction compared to 2005 levels by 2030;						
		(iii) latest technology for displacing natural gas or diesel as the fuel supply, such as use of green hydrogen;						
		d) describe measures to displace or offset greenhouse gas emissions having regard	As above			Operation of the power station has not commenced; therefore, this condition	Not Triggered	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		to: (i) the investigations undertaken under condition C2(c); and (ii) the following Net Zero targets by calendar year: <ul style="list-style-type: none"> from the commencement of operations until 2029: 10% of total Scope 1 greenhouse gas emissions; from 2030 until 2039: all Scope 1 greenhouse gas emissions resulting from generating electrical power at the premises for more than 175 cumulative hours per calendar year (or 2% of the year); and from 2040 onwards: all Scope 1 greenhouse gas emissions. 				has not yet been triggered.		
S5 C3	Net Zero Power Generation Plan	Every three years following the approval of the plan, or other timeframe agreed by the Secretary, a report shall be submitted to the Secretary to update the outcomes of the investigations and measures described in condition C2.	Not Triggered			Operation of the power station has not commenced, therefore this condition has not yet been triggered.	Not Triggered	
S5 C4	Revision of Strategies, Plans and Programs.	The Proponent must implement the approved Net Zero Power Generation Plan.				Operation of the power station has not commenced; therefore this condition has not yet been triggered.	Not Triggered	
S5 C5	Revision of Strategies, Plans and Programs. Incident Notification, Reporting and Response	The Proponent must review, and if necessary revise, the strategies, plans, and programs required under this approval to the satisfaction of the Secretary within 3 months of the submission of an: <ol style="list-style-type: none"> Submission of an incident report under condition 5 C6 below 	Incident Register	SHL Environmental Assurance Advisor – No reportable incidents occurred during the audit period.		No reportable incidents were reported during the audit period.	Not Triggered	
		<ol style="list-style-type: none"> Submission of an independent environmental audit report under Conditions C15 to C19 below 	Letter from SHL (D.Young) to DPE (J.Turner) titled "SSI 12590060 – Hunter Power Project: Snowy Hydro's Document Review following Approval of Modification 1 and April 2023 Independent Environmental Audit"	SHL Environmental Assurance Advisor –The CEMP and management plans were reviewed following the previous audit and the approval of MOD 1		Snowy Hydro Performed a review of the studies, plans and strategies and notified the Department on the 31 May 2023. The plans were amended following the independent audit (May 2023) and the approval of MOD 1. Changes were made to the TMP as well as the Water Management, Biodiversity, Cultural Heritage Management, Construction Environmental Strategy, the Air Quality and the Noise and Vibration Management Plan. DPE acknowledged receipt of the notification of the management review and advised they do not have any comments at this time.	Complies	

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		c) the approval of any modification of the conditions of this approval;	https://www.planningportal.nsw.gov.au/major-projects/projects/mod-1-laydown-areas-and-construction-traffic Letter from SHL (D.Young) to DPE (J.Turner) titled "SSI 12590060 – Hunter Power Project: Snowy Hydro’s Document Review following Approval of Modification 1 and April 2023 Independent Environmental Audit”	SHL Environmental Assurance Advisor – Modification 1 to the Approval was approved on 1 March 2023. The modification expands the EIS area to include Precinct 3B and increases the allowable light vehicle movements to and from site.		Snowy Hydro Performed a review of the studies, plans and strategies and notified the Department on the 31 May 2023. The plans were amended following the independent audit (May 2023) and the approval of MOD 1. Changes were made to the TMP as well as the Water Management, Biodiversity, Cultural Heritage Management, Construction Environmental Strategy, the Air Quality and the Noise and Vibration Management Plan. DPE acknowledged receipt of the notification of the management review and advised they do not have any comments at this time.	Not Triggered	
		d) the issue of a direction of the Planning Secretary		SHL Environmental Assurance Advisor – No directions to revise any plans were received from DPE during the audit period.		No directions were received from DPE requiring the amendment of any plan required under the Approval during the audit period.	Not Triggered	
		The Proponent must review and, if necessary, revise the studies, strategies or plans required under the conditions of approval to the satisfaction of the Secretary. Where this review leads to revisions in any such document, then within 4 weeks of the review the revised document must be submitted to the Secretary for approval, unless otherwise agreed with the Secretary.	Letter from SHL (M Bokil) to DPE (J Turner) titled "SSI 12590060 – Hunter Power Project: Snowy Hydro’s Document Review following 2022 Independent Environmental Audit dated 19 December 2022”. Email from DPE to SHL dated 20 January 2023. Letter from SHL (D.Young) to DPE (J.Turner) titled "SSI 12590060 – Hunter Power Project: Snowy Hydro’s Document Review following Approval of Modification 1 and April 2023 Independent Environmental Audit”			DPE acknowledged receipt of the notification of the management review and advised they do not have any comments at this time.	Complies	
S5 C6	Non-compliance Notification	The Secretary must be notified in writing via the Major Projects website immediately after the Proponent becomes aware of an incident. The notification must identify the development (including the application number and the name of the development if it has one) and set out the location and nature of the incident. Subsequent notification requirements must be given, and reports submitted in accordance with the requirements set out in Appendix 4.	Incident Register Complaints Register	SHL Environmental Assurance Advisor – An incident threatening material harm hasn’t occurred during the course of the Project.		Three environmental incidents were recorded during the audit period. Please refer to Section 7.1 of the main report for details of those incidents. None of the incidents recorded in the audit period triggered the criteria as “reportable incidents”, i.e. incidents that have caused or had the potential to cause material environmental harm.	Not Triggered	
S5 C7	Non-compliance Notification	The Secretary must be notified in writing via the Major Projects website within seven days after the Proponent becomes aware of any non-compliance.	Incident Register Complaints Register	SHL Environmental Assurance Advisor – SHL is not aware of any compliance issues occurring during the audit period.		SHL is not aware of any compliance issues occurring during the audit period.	Not Triggered	
S5 C8	Non-compliance Notification	A non-compliance notification must identify the development and the application number for it, set out the condition of approval that the development is non-compliant with, the way in which it does not comply and the reasons for the non-compliance (if known) and what	Incident Register Complaints Register	SHL Environmental Assurance Advisor – SHL is not aware of any compliance issues occurring during the audit period.		SHL is not aware of any compliance issues occurring during the audit period.	Not Triggered	

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		actions have been, or will be, undertaken to address the non-compliance.						
S5 C9	Compliance Reporting	A non-compliance which has been notified as an incident does not need to also be notified as a non-compliance.	Incident Register Complaints Register	SHL Environmental Assurance Advisor – SHL is not aware of any compliance issues occurring during the audit period.		SHL is not aware of any compliance issues occurring during the audit period.	Not Triggered	
S5 C10	Compliance Reporting	Compliance Reports of the development must be carried out in accordance with the Compliance Reporting Requirements outlined in the <i>Compliance Reporting Post Approval Requirements (2020)</i> or its latest version.	<i>Compliance Reporting Post Approval Requirements (May 2020)</i>			Compliance reports are not required by the <i>Compliance Reporting Post Approval Requirements (2020)</i> for construction projects.	Not Triggered	
S5 C11	Compliance Reporting	Compliance Reports must be submitted to the Department in accordance with the timeframes set out in the <i>Compliance Reporting Post Approval Requirements (2020)</i> or its latest version, unless otherwise agreed to by the Secretary.	<i>Compliance Reporting Post Approval Requirements (May 2020)</i>			Compliance reports are not required by the <i>Compliance Reporting Post Approval Requirements (2020)</i> for construction projects.	Not Triggered	
S5 C12	Compliance Reporting	The Proponent must make each Compliance Report publicly available within 60 days of submitting it to the Secretary, unless otherwise agreed by the Secretary.	<i>Compliance Reporting Post Approval Requirements (May 2020)</i>			Compliance reports are not required by the <i>Compliance Reporting Post Approval Requirements (2020)</i> for construction projects.	Not Triggered	
S5 C13	Notification to Department	Notwithstanding the requirements of the <i>Compliance Reporting Post Approval Requirements (2020)</i> or its latest version, the Secretary may approve a request for ongoing annual operational compliance reports to be ceased, where it has been demonstrated to the Secretary's satisfaction that an operational compliance report has demonstrated operational compliance.	<i>Compliance Reporting Post Approval Requirements (May 2020)</i>			Compliance reports are not required by the <i>Compliance Reporting Post Approval Requirements (2020)</i> for construction projects.	Not Triggered	
S5 C14	Independent Environmental Audit	Prior to commencing the construction, operations, upgrading or decommissioning of the development or the cessation of operations, the Proponent must notify the Department via the Major Projects website portal of the date of commencement, or cessation, of the relevant phase. If any of these phases of the development are to be staged, then the Proponent must notify the Department in writing prior to commencing the relevant stage, and clearly identify the development that would be carried out during the relevant stage.	Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Management Plan Staging", dated 22 December 2021. Letter from DPE (H Watters) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Notification of commencement of construction", dated 4 April 2022. Letter from DPE (S O'Donoghue) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Staging Request", dated 10 February 2022.			SHL advised DPE of the commencement of construction as required by this Condition. SHL also requested approval for the staging of management plans. That request was approved by DPE.	Complies	
S5 C15	Independent Environmental Audit	Independent Audits of the development must be conducted and carried out in accordance with the <i>Independent Audit Post Approval Requirements (2020)</i> or its latest version.	Letter from DPE (I Strachan) titled "Hunter Power Project (SSI-12590060) - Independent Auditor Nomination to SHL dated 10 February 2023.			Ken Holmes of Barnett and May was approved by DPE Approval on the 10 th of February 2023. This third audit commenced on 25th September 2023 with the site inspection on the 5th of October 2023 within 6 months of the previous audit	Complies	

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
						and in compliance with this condition.		
S5 C16	Independent Environmental Audit	Proposed independent auditors must be agreed to in writing by the Secretary prior to the commencement of an Independent Audit.	Letter from DPE (H Watters) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Independent Auditor Nomination", dated 26 July 2022.			DPE approved the appointment of the auditor for this IEA in February 2023	Complies	
S5 C17	Independent Environmental Audit	The Secretary may require the initial and subsequent Independent Audits to be undertaken at different times to those specified in the <i>Independent Audit Post Approval Requirements (2020)</i> or its latest version, upon giving at least 4 weeks' notice (or timing) to the Proponent of the date upon which the audit must be commenced.	Hunter Valley Power Station, 2022 Independent Environmental Audit, Barnett and May, 7 October 2022 Rev 0. Letter from SHL (I Strachan) to DPE (S O'Donoghue) titled "SSI 12590060 – Hunter Power Project: Snowy Hydro's Response to the Independent Environmental Audit 2022 findings Response to Final audit dated 17 October 2022". Email from DPE to SHL titled "Hunter Power Project (Kurri Kurri Power Station)- Post Approval Document Received – (SSI-12590060-PA-47)".	SHL Environmental Assurance Advisor – DPE have not requested audits to be undertaken at alternative timeframes in accordance with this condition		DPE have not requested audits to be undertaken at alternative timeframes in accordance with this condition	Not triggered	
S5 C18	Independent Environmental Audit	Independent Audit Reports and the Proponent's response to audit findings must be submitted to the Secretary within 2 months of undertaking the independent audit site inspection, as outlined in the <i>Independent Audit Post Approvals Requirements (2020)</i> or its latest version, unless otherwise agreed by the Secretary.	Hunter Valley Power Station, 2022 Independent Environmental Audit, Barnett and May, 7 October 2022 Rev 0 Letter from SHL (I Strachan) to DPE (S O'Donoghue) titled "SSI 12590060 – Hunter Power Project: Snowy Hydro's Response to the Independent Environmental Audit 2022 findings Response to Final audit dated 17 October 2022" Email from DPE to SHL titled "Hunter Power Project (Kurri Kurri Power Station)- Post Approval Document Received – (SSI-12590060-PA-47)" Letter from SHL (D Young) to DPE (SO Donohue) titled "SSI 12590060 – Hunter Power Project: Snowy Hydro's Response to the April 2023 Independent Environmental Audit findings" dated 31 May 2023			The previous audit site inspection was undertaken on the 4 th April 2023, and the Audit Report was submitted to DPE on the 31 May 2023 within the 2-month timeframe.	Complies	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
S5 C19	Independent Environmental Audit	Notwithstanding the requirements of the <i>Independent Audit Post Approvals Requirements (2020)</i> or its latest version, the Secretary may approve a request for ongoing independent operational audits to be ceased, where it has been demonstrated to the Secretary's satisfaction that independent operational audits have demonstrated operational compliance.					Noted	
S5 C20	Access to Information Updating and Staging of Studies, Strategies and Plans	<p>Before the commencement of construction until the completion of all rehabilitation required under this approval, the Proponent must:</p> <p>a) make the following information and documents (as they are obtained, approved or as otherwise stipulated within the conditions of this approval) publicly available on its website:</p> <p>(i) the EIS;</p> <p>(ii) all current statutory approvals for the development;</p> <p>(iii) all approved strategies, plans and programs required under the conditions of this approval;</p> <p>(iv) the proposed staging plans for the development if the construction, operation or decommissioning of the development is to be staged;</p> <p>(v) regular reporting on the environmental performance of the development in accordance with the reporting requirements in any plans or programs approved under the conditions of this approval;</p> <p>(vi) a comprehensive summary of the monitoring results of the development, reported in accordance with the specifications in any conditions of this approval, or any approved plans and programs;</p> <p>(vii) a summary of the current phase and progress of the development;</p> <p>(viii) contact details to enquire about the development or to make a complaint;</p> <p>(ix) a complaints register, updated monthly;</p> <p>(x) the Annual Reviews of the development;</p> <p>(xi) audit reports prepared as part of any Independent Environmental Audit of the development and the Proponent's response to the recommendations in any audit report;</p>	<p>Snowy Hydro Website (https://www.snowyhydro.com.au/hunter-power-project/documents/)</p>	<p>SHL Environmental Assurance Advisor – The Secretary has not directed SHL to place any additional materials on the project website.</p>		<p>The following documents / records were available on the project website at the commencement of this IEA:</p> <ol style="list-style-type: none"> i. EIS ii. Planning Approval (SSD 12590060), the EPL 21627 and EPBC Approval 2021/8888 iii. All plans and strategies required by the Approval iv. SHL does not plan to stage the construction of the power station, therefore no staging plans are required v. The EMS does not specify a specific program for reporting on environmental performance other than the IEA requirements of the Approval and monitoring results (vi below) vi. Monthly monitoring summary and noise monitoring results vii. The summary of the current status of the project (Progress and Approvals) has been updated in accordance with the recommendation made in the previous audit viii. Contact Details (Contact Tab) ix. Complaints Register x. Annual Reviews are not required by the Approval xi. Independent Audit Reports for 2022 and 2023 and Proponents response xii. The Secretary has not requested that any other matters be reported on the website. 	Complies	

Project Approval 12590060

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		(xii) any other matter required by the Secretary; and						
		b) keep such information up to date, to the satisfaction of the Secretary.	SHL Website			The documents available on the SHL website relating to the Hunter Power Project were up to date versions.	Complies	
S5 C21	Updating and Staging of Studies, Strategies and Plans	To ensure the studies, strategies and plans for the development are updated on a regular basis and incorporate any required measures to improve the environmental performance of the development, the Proponent may submit revised studies, strategies or plans required for the development under the conditions of approval at any time. With the agreement of the Secretary, the Proponent may also submit any study, strategy or plan required under the conditions of this approval on a staged basis.	SHL Letter to DPE dated 6 April 2023 titled "SSI 12590060 – Hunter Power Project: Traffic Management Plan Review" Hunter Power Project Traffic Management Plan Version 5.1 dated 3 April 2023				Noted	
S5 C22	Updating and Staging of Studies, Strategies and Plans	The Secretary may approve a revised strategy or plan required under the conditions of approval, or the stage submission of these documents, at any time. With the approval of the Secretary, the Proponent may prepare the revised or staged strategy or plan without undertaking consultation with all parties nominated under the applicable conditions in this approval.					Noted	

EPBC 2021/8889								
Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
1	Action Specific Conditions	To ensure there is no adverse impact on the environment as a result of the action, the approval holder must comply with conditions A8-A12 of Part A, B1-B11, B19-B20, B35-40, B41-B43, B46 of Part B, C1-C4 of Part C of the State development consent (to the extent the conditions in Part C relate to environment).				No non-compliances against Planning Approval Conditions at the time of this audit. The auditor notes that many of these conditions are not triggered and further assessment will be required at later stages in the project.	Complies	
2	Action Specific Conditions	The action must only occur within the boundary (shown in red) on the map at Attachment A.		Refer to Section 7.8.1 above.	At the time of this IEA, other than the use of a temporary equipment laydown area, the construction works were confined to the approved Action boundary.	The construction works being undertaken within the approved Action boundary are consistent with the definition of construction works in the EPBC Approval. No works as defined in that Approval were being undertaken outside of the approved boundaries at the time of this IEA. Note that equipment storage (whether permanent or temporary) is not covered by the EPBC Approval definitions and as such the use of the temporary storage area outside of the approved Action boundaries is considered to be consistent with the requirements of the EPBC Approval.	Complies	
3	Notification of Commencement of the Action	The approval holder must notify the Department in writing of the date of commencement of the action within 10 business days after the date of commencement of the action	Letter from SHL (M Bikil) to DAWE (Post Approvals Section) titled "Notification of commencement of action – Kurri Kurri Gas Fired Power Station, NSW (EPBC 2021/8888)", dated 29 March 2022.	SHL Environmental Assurance Advisor – construction works commenced on 29 March 2022.		SHL advised DAWE of the commencement of construction on 29 March 2022.	Complies	
4	Notification of Commencement of the Action	If the commencement of the action does not occur within 5 years from the date of this approval, then the approval holder must not commence the action without the prior written agreement of the Minister.			Construction activities were well advanced at the time of this audit	The Action has commenced.	Not Triggered	
5	Compliance Records	The approval holder must maintain accurate and complete compliance records.				All information (including documents and records relating to compliance) requested by the Auditor were available for review.	Complies	
6	Compliance Records	If the Department makes a request in writing, the approval holder must provide electronic copies of compliance records to the Department within the timeframe specified in the request.		SHL Environmental Assurance Advisor – DAWE / DCCEEW did not request copies of any compliance records during the audit period.		DAWE / DCCEEW did not request copies of any compliance records during the audit period.	Not Triggered	

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
7	Annual Compliance Reporting	Following commencement of the action, the approval holder must prepare a compliance report addressing compliance with each of the conditions of this approval, including implementation of commitments made in all management plans and strategies required under any condition of the State development consent that is referred to in this approval, in respect of every calendar year, or otherwise in accordance with an annual date that has been agreed to in writing by the Minister. The approval holder must:	Letter from DPE (H Watters) to SHL (I Smith) titled "Hunter Power Project (SSI-1290060) Notification of commencement of construction", dated 4 April 2022. EPBC 2021/8888 Annual Compliance Report 01 March 2023 SHL Project website https://www.snowyhydro.com.au/wp-content/uploads/2023/03/EPBC-Annual-Compliance-Report-2022.pdf SHL EPBC Compliance Report 2022 - Confirmation of upload to the website dated 3 March 2023	SHL Environmental Assurance Advisor – construction works commenced on 29 March 2022.		The Action (defined in the EPBC Approval as the construction and operation of a gas fired power station and associated infrastructure) commenced on 29 March 2022. The 2022 annual compliance report has been completed and is available on the project website. The next report is due to be completed in March 2024.	Complies	
		a. publish each compliance report on a website within 3 months following the relevant 12 month period,	SHL Project website https://www.snowyhydro.com.au/wp-content/uploads/2023/03/EPBC-Annual-Compliance-Report-2022.pdf SHL EPBC Compliance Report 2022 - Confirmation of upload to the website dated 3 March 2023			The compliance report was published to the HPP website on 3 March 2023. The next report is due to be completed in March 2024.	Complies	
7	Annual Compliance Reporting	b. notify the Department by email that a compliance report has been published on the website and provide the weblink for the compliance report within 5 business days of the date of publication	SHL EPBC Compliance Report 2022 - Confirmation of upload to the website dated 3 March 2023			The DCCEEW was notified that report was published to the HPP website on the day of publication, 3 March. No feedback on the report has been received.	Complies	
		c. keep all compliance reports publicly available on the website until this approval expires	SHL Project website https://www.snowyhydro.com.au/wp-content/uploads/2023/03/EPBC-Annual-Compliance-Report-2022.pdf			The compliance report was published to the website on 3 March 2023 and remains publicly available at the time of this Audit.	Complies	
		d. exclude or redact sensitive ecological data from compliance reports published on the website	SHL Project website https://www.snowyhydro.com.au/wp-content/uploads/2023/03/EPBC-Annual-Compliance-Report-2022.pdf			No sensitive ecological data was included in the 2022 compliance report.	Not Triggered	
		e. where any sensitive ecological data has been excluded from the version published, submit the full compliance report to the Department within 5 business days of publication.	SHL Project website https://www.snowyhydro.com.au/wp-content/uploads/2023/03/EPBC-Annual-Compliance-Report-2022.pdf			No sensitive ecological data was included in the 2022 compliance report	Not Triggered	
8	Reporting Non-compliance	The approval holder must notify the Department in writing of any: incident; non-compliance with the conditions; or non-compliance with the commitments made in plans. The notification must be given as soon as practicable, and no later than 2 business days after becoming aware of the incident or non-compliance. The notification must specify:		SHL Environmental Assurance Advisor – SHL is not aware of any non-compliances against the EPBC Approval during the audit period. SHL Environmental Assurance Advisor – An incident threatening material harm hasn't occurred during the course of the Project.		Three environmental incidents were recorded during the audit period. Please refer to Section 7.1 for details of those incidents. None of the incidents recorded in the audit period triggered the criteria as "reportable incidents", i.e. incidents that have caused or had the potential to cause material environmental harm.	Not Triggered	

EPBC 2021/8889

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
		a. any condition which is or may be in breach		Principal Environmental Planning and Management (Jacobs) – SHL is not aware of any non-compliances against the EPBC Approval during the audit period.		SHL was not aware of any non-compliances against the EPBC Approval during the audit period.	Not Triggered	
		b. a short description of the incident and/or non-compliance		Principal Environmental Planning and Management (Jacobs) – SHL is not aware of any non-compliances against the EPBC Approval during the audit period.		SHL was not aware of any non-compliances against the EPBC Approval during the audit period.	Not Triggered	
8	Reporting Non-compliance	c. the location (including co-ordinates), date, and time of the incident and/or non-compliance. In the event the exact information cannot be provided, provide the best information available.		Principal Environmental Planning and Management (Jacobs) – SHL is not aware of any non-compliances against the EPBC Approval during the audit period.		SHL was not aware of any non-compliances against the EPBC Approval during the audit period.	Not Triggered	
9	Reporting Non-compliance	The approval holder must provide to the Department the details of any incident or non-compliance with the conditions or commitments made in plans as soon as practicable and no later than 10 business days after becoming aware of the incident or non-compliance, specifying:	Incident Register	Principal Environmental Planning and Management (Jacobs) – SHL is not aware of any incidents or non-compliances against the EPBC Approval during the audit period.		SHL was not aware of any incidents or non-compliances against the EPBC Approval during the audit period.	Noted	
9	Reporting Non-compliance	a. any corrective action or investigation which the approval holder has already taken or intends to take in the immediate future				SHL was not aware of any non-compliances against the EPBC Approval during the audit period.	Not Triggered	
		b. the potential impacts of the incident or non-compliance				SHL was not aware of any non-compliances against the EPBC Approval during the audit period.	Not Triggered	
		c. the method and timing of any remedial action that will be undertaken by the approval holder.				SHL was not aware of any non-compliances against the EPBC Approval during the audit period.	Not Triggered	
10	Independent Audit	The approval holder must ensure that independent audits of compliance with the conditions are conducted as requested in writing by the Minister.		Principal Environmental Planning and Management (Jacobs) – SHL was not requested (by DAWE / DCCEEW to commission an independent audit during the audit period.		SHL was not requested (by DAWE / DCCEEW to commission an independent audit during the audit period.	Not Triggered	
11	Independent Audit	For each independent audit, the approval holder must:				SHL was not requested (by DAWE / DCCEEW to commission an independent audit during the audit period.	Not Triggered	
		a. provide the name and qualifications of the independent auditor and the draft audit criteria to the Department				SHL was not requested (by DAWE / DCCEEW to commission an independent audit during the audit period.	Not Triggered	
		b. only commence the independent audit once the audit criteria have been approved in writing by the Department				SHL was not requested (by DAWE / DCCEEW to commission an independent audit during the audit period.	Not Triggered	
		c. submit an audit report to the Department within the timeframe specified in the approved audit criteria.				SHL was not requested (by DAWE / DCCEEW to commission an independent audit during the audit period.	Not Triggered	

EPBC 2021/8889

Cond.	Title	Condition	Documents Reviewed	Interviews / Conversations	Inspections / Observations	Assessment	Compliance Finding	Recommendation
12	Independent Audit	The approval holder must publish the audit report on the website within 10 business days of receiving the Department's approval of the audit report and keep the audit report published on the website until the end date of this approval.		Principal Environmental Planning and Management (Jacobs) – SHL was not requested (by DAWE / DCCEEW to commission an independent audit during the audit period.		SHL was not requested (by DAWE / DCCEEW to commission an independent audit during the audit period.	Not Triggered	
13	Completion of Action	Within 30 days after the completion of the Action the approval holder must notify the Department in writing and provide completion data.				The Action was being undertaken during the audit period.	Not Triggered	
14	Changes to Development Consent	The approval holder must notify the Department in writing of any proposed change to the State development consent that may relate to environment within 2 business days of formally proposing a change or within 5 business days of becoming aware of any proposed change.	Letter from SHL (D.Young) to DCEEW (Post Approvals Section) titled "Condition 14 - Notification of proposed change to State Development Consent – Kurri Kurri Gas Fired Power Station, NSW (EPBC 2021/8888)" dated 12 September 2023			DCCEEW were notified of a potential change to the Development due to the proposed boundary adjustment change for the proposed workforce accommodation and amenities. At this stage the project conditions have not been modified due to this proposed change.	Complies	
15	Changes to Development Consent	The approval holder must notify the Department in writing of any change to the State development consent conditions that may relate to environment, within 10 business days of a change to conditions being finalised.	SHL Letter (I Strachan) to DCEEW (post approvals section) dated 8 March 2023 Letter from SHL (D.Young) to DCEEW (Post Approvals Section) titled "Condition 14 - Notification of proposed change to State Development Consent – KurriKurri Gas Fired Power Station, NSW (EPBC 2021/8888)" dated 12 September 2023			During the previous audit period, DCCEEW were notified in writing of the approval of Modification 1 to the State Development Consent on 8 March 2023, 5 business days following the approval. During this audit period, DCCEEW were notified of a potential change to the Development due to the proposed boundary adjustment change for the proposed workforce accommodation and amenities. At this stage the project conditions have not been modified due to this proposed change.	Complies	

Audit Photos

Appendix B



Photograph 1 – Construction of amenities building and tank farm



Photograph 2 – Ventilated and banded chemical storage container



Photograph 3 – Construction of turbine base and controlled clean room environment for installation of mechanical components



Photograph 4 – Sediment basin and switchyard



Photograph 5 – Geofabric erosion protection, oil water separator embankment



Photograph 6 – Switchyard construction



Photograph 7 – Water cart for dust suppression



Photograph 8 – Oily rag and aerosol waste container bins



Photograph 9 – Site water settlement container



Photograph 10 –Perimeter bund and rock check



Photograph 11 – Vehicle refueling area



Photograph 12 – Temporary mobile lighting utilised for night works

DPE Auditor Approval

Appendix C

Department of Planning and Environment



Isaac Strachan
Hunter Power Project
Wonnarua Country
1 Hart Rd
Loxford NSW 2326

10/02/2023

Dear Mr Strachan

Hunter Power Project (SSI-12590060) - Independent Auditor Nomination

I refer to your request (SSI-12590060-PA-57) for the Secretary's approval of suitably qualified persons to prepare the Independent Environmental Audit for the Hunter Power Project (SSI-12590060).

The Department of Planning and Environment (the department) has reviewed the nomination and information you have provided and is satisfied that this expert is suitably qualified and experienced.

Consequently, I can advise that the Secretary approves the appointment of Ken Holmes of Barnett and May Pty Ltd to prepare the Independent Environmental Audits (IEAs) for the construction phase of the development.

Please ensure this correspondence is appended to the Independent Audit Report.

The IEA must be prepared, undertaken and finalised in accordance with the *Independent Audit Post Approval Requirements* (2020). Failure to meet these requirements will require revision and resubmission.

The department reserves the right to request an alternate auditor or audit team for future audits. Further, the department notes that the auditor's certification was not listed on the Exemplar Global register at the date of this letter. This approval of the above auditor is conditional upon them maintaining certification as a lead or principal auditor with a relevant industry body.

Should you wish to discuss the matter further, please contact Jennifer Sage, Senior Compliance Officer on 0400 245 170 or compliance@planning.nsw.gov.au

Yours sincerely

A handwritten signature in black ink that reads "H Watters".

Heidi Watters
Team Leader Northern
Compliance

As nominee of the Planning Secretary

Stakeholder Consultation

Appendix D

From: Joel Fleming <joel.fleming@planning.nsw.gov.au>
Sent: Wednesday, 27 September 2023 11:34 AM
To: Ken Holmes
Subject: RE: Hunter Valley Power Station - Third Construction Phase Independent Environmental Audit - Consultation Request - DPE

Good morning Ken,

In response to your request for NSW Planning consultation, in accordance with the *Independent Audit Post Approval Requirements* (2020), please take into consideration the following factors during the audit:

- **Traffic Management Plan**, in particular, updates made as a result of the modification to the project approval (Laydown Areas and Construction Traffic), and how increased traffic (both light and heavy vehicles) are monitored and managed as an accumulative impact with other projects in that area (Kurri Kurri Lateral Pipeline and Hydro Remediation).
- **Water Management Plan**, in particular, the construction of sediment basins in accordance with *the Blue Book*, and implementation and ongoing maintenance of erosion and sediment controls.
- **Air Quality Management Plan**, in particular, response to weather enhancing factors and implementation of controls to eliminate airborne pollutants.

If you wish to further discuss this matter, please contact me using the underpinned contact details.

Thanks.

Joel Fleming
Senior Compliance Officer

Development Assessment | Department of Planning and Environment
T 02 6575 3416 | **M** 0467 715 429 | **E** joel.fleming@planning.nsw.gov.au
The Store, 6 Stewart Avenue, Newcastle West NSW 2302
www.dpie.nsw.gov.au



The Department of Planning and Environment acknowledges that it stands on Aboriginal land. We acknowledge the traditional custodians of the land and we show our respect for elders past, present and emerging through thoughtful and collaborative approaches to our work, seeking to demonstrate our ongoing commitment to providing places in which Aboriginal people are included socially, culturally and economically.

From: Ken Holmes <Ken@baeckea.com.au>
Sent: Monday, 25 September 2023 9:32 AM
To: Heidi Watters <Heidi.Watters@Planning.nsw.gov.au>
Cc: Jennifer Sage <jennifer.sage@dpie.nsw.gov.au>
Subject: Hunter Valley Power Station - Third Construction Phase Independent Environmental Audit - Consultation Request - DPE

Attention: Heidi Watters

Good Morning Heidi,

The NSW planning approval (PA 12590060) for the Hunter Valley Power Station requires that the project proponent commission six monthly Independent Environmental Audits throughout the construction phase of the project . I have been commissioned by the proponent, Snowy Hydro, to undertake those audits. The third construction phase audit scheduled for early October2023 will be undertaken accordance with the Project Approval (Condition C15) that requires:

C15. Independent Audits of the development must be conducted and carried out in accordance with the Independent Audit Post Approval Requirements (2020) or its latest version.

The Independent Audit Post Approval Requirements (DPIE 2020) require audits to be conducted during the construction of the project (initially within 12 weeks of commencement of construction and then at intervals of no more than 26 weeks). The Audit Guidelines also require that the Auditor consults with relevant agencies.

I would therefore appreciate if you could provide me with any information, comments or concerns that DPE may have regarding the environmental performance of the construction project over the past six months and provide details of any specific issues you suggest that the Auditor consider.

Please do not hesitate to contact me if you require any additional information.

Thanks and Regards,

Ken Holmes
Lead Auditor

Principal Environmental Consultant
Director

Barnett & May

P +61 (0)438 046 261

E ken@baeckea.com.au

A PO Box 365 Belrose NSW 2085



DOC23/234586-1

Mr Ken Holmes
Barnett & May – Environmental Consultants
PO Box 365
BELROSE NSW 2085

By email: ken@baeckea.com.au

27 March 2023

Dear Mr Holmes

**No Comment – Hunter Valley Power Station– Construction Phase Independent
Environmental Audit – EPL 21627**

I refer to your email dated 21 March 2023 requesting input from the NSW Environment Protection Authority (EPA) on the Construction Phase Independent Environmental Audit for Hunter Valley Power Station in accordance with Planning Approval PA 12590060.

The EPA encourages independent compliance audit towards proponents improving their environmental performance. We do not provide input as our role is to set environmental objectives for environmental/conservation management and manage outcomes.

I refer you to the EPA's public register <http://www.epa.nsw.gov.au/prpoeo/index.htm> where you can search for regulatory activity undertaken by the EPA for Environment Protection Licence 21627, for Hunter Valley Power Station.

If you have any further questions about this issue, please contact Bree Turkington on (02) 8275 1550 or info@epa.nsw.gov.au.

Kind regards

A handwritten signature in black ink, appearing to be 'Bree Turkington'.

**Acting Unit Head
Environment Protection Authority**

Phone 131 555
Phone 02 9995 5555
(from outside NSW)

TTY 133 677, then
ask for 131 155

Locked Bag 5022
PARRAMATTA
NSW 2124

6&8 Parramatta
Square 10 Darcy
Street
PARRAMATTA NSW
2150

info@epa.nsw.gov.au
www.epa.nsw.gov.au
ABN 43 692 285 758

From: Ken Holmes <Ken@baeckea.com.au>
Sent: Monday, 25 September 2023 9:29 AM
To: Mark Manning
Subject: Hunter Valley Power Station - Third Construction Phase Independent Environmental Audit - Consultation Request Cessnock City Council

Mark,

The NSW planning approval (PA 12590060) for the Hunter Valley Power Station requires that the project proponent commission six monthly Independent Environmental Audits throughout the construction phase of the project . I have been commissioned by the proponent, Snowy Hydro, to undertake those audits. The third construction phase audit scheduled for early October2023 will be undertaken accordance with the Project Approval (Condition C15) that requires:

C15. Independent Audits of the development must be conducted and carried out in accordance with the Independent Audit Post Approval Requirements (2020) or its latest version.

The Independent Audit Post Approval Requirements (DPIE 2020) require audits to be conducted during the construction of the project (initially within 12 weeks of commencement of construction and then at intervals of no more than 26 weeks). The Audit Guidelines also require that the Auditor consults with relevant agencies.

I would therefore appreciate if you could provide me with any information, comments or concerns that Council may have regarding the environmental performance of the construction project over the past six months and provide details of any specific issues you suggest that the Auditor consider.

Please do not hesitate to contact me if you require any additional information.

Thanks and Regards,

Ken Holmes
Principal Environmental Consultant
Director

Barnett & May

P +61 (0)438 046 261
E ken@baeckea.com.au
A PO Box 365 Belrose NSW 2085

DISCLAIMER:

This email message, including any attachments or links to external documents or websites, is intended for the individual or entity to whom it is addressed and may contain information that is confidential, privileged and/or exempt from disclosure under applicable law. By responding to the sender or emailing any other Council official, you consent to Council collecting your personal information to assess any issue your communication raises and/or respond in turn, and in accordance with Council's Privacy Statement and Privacy Management Plan, as amended from time to time. If you have received this email in error you must not disclose or use the information in it. Please delete the email and any