

REPORT

QUARTERLY ENVIRONMENTAL WATER REPORT JUNE TO AUGUST 2022

S2-FGJV-ENV-REP-0066

NOVEMBER 2022




This Report has been prepared to satisfy the reporting requirements in the Main Works – Water Management Plan (WMP) and to meet Condition of Approval (CoA) 31(c)(d) of the Infrastructure Approval Schedule which requires publicly available reporting of the outcomes of the WMP. The Report provides commentary on the performance of the monitoring programs as part of the WMP.

Revision Record

| A | 15/11/2022 | Issued for information | Jessica Adams | Ellen Porter | Massimo Franceschi |
|------|------------|------------------------|---------------|--------------|--------------------|
| Rev. | Date | Reason for Issue | Responsible | Accountable | Endorsed |

Document Verification

RACIE Record

| | |
|----------------------|---|
| R esponsible: | Name: Jessica Adams Job Title: Environmental Approvals Coordinator  Signed: Date: 15/11/2022 |
| A ccountable: | Name: Ellen Porter Job Title: Environment Manager Signed:  Date: 15/11/2022 |
| C onsulted: | See distribution list on Page 3. |
| I nformed: | See distribution list on Page 3. |
| E ndorsed: | Name: Massimo Franceschi Job Title: Project Director Signed:  Date: 15/11/2022 |

RACIE Terms

| | |
|----------|---|
| R | Responsible The person who actually produces the document. |
| A | Accountable The person who has the answer for success or failure of the quality and timeliness of the document. |
| C | Consulted Those who must be consulted before the document is published. |
| I | Informed Those who must be informed after the document is published. |
| E | Endorsed Those who must approve the document before publication. |

Document Distribution Consulted Distribution List

| Date | Format ⁽¹⁾ | Addressee / Job Title | Company | Location ⁽²⁾ |
|------|-----------------------|-----------------------|---------|-------------------------|
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

Informed Distribution List

| Date | Format ⁽¹⁾ | Addressee / Job Title | Company | Location ⁽²⁾ |
|------------|-----------------------|-----------------------|---------|-------------------------|
| 15/11/2022 | OHC | Central Archive | FGJV | Cooma |
| 15/11/2022 | EC | Chris Buscall | SHL | Cooma |
| | | | | |
| | | | | |
| | | | | |

NOTE: (1) **OHC** – Original Hard Copy / **EC**–Electronic Copy / **HC** – Hard Copy / **Aconex** –Electronic Document Management System

Revision Tracking

| Rev. | Date | Description of Revision |
|------|------------|-------------------------|
| A | 15/11/2022 | Issued for information |
| | | |
| | | |
| | | |
| | | |

.....

CONTENTS

| | |
|---|-----------|
| ABBREVIATIONS AND DEFINITIONS | 5 |
| 1. INTRODUCTION | 6 |
| 2. PURPOSE | 6 |
| 3. OVERVIEW | 7 |
| 3.1. Reporting period | 7 |
| 3.2. Construction progress | 7 |
| 4. WEATHER CONDITIONS | 8 |
| 5. SURFACE WATER MONITORING PROGRAM | 8 |
| 5.1. Routine surface water quality monitoring | 8 |
| 5.2. Event based monitoring | 9 |
| 6. GROUNDWATER MONITORING PROGRAM | 10 |
| 6.1. Groundwater quality | 10 |
| 6.2. Groundwater levels | 10 |
| 6.3. Groundwater inflows | 10 |
| 7. CONCLUSION | 11 |

TABLE OF TABLES

| | |
|--|----|
| Table 2-1: Monitoring overview | 6 |
| Table 3-1: Key construction activities for 01 June to 31 August 2022. | 7 |
| Table 4-1: Weather conditions for 01 June to 31 August 2022. | 8 |
| Table 5-1: Design rainfall depths (SWMP Section 5.1.1) | 9 |
| Table 6-1: Water access licence | 10 |

ABBREVIATIONS AND DEFINITIONS

| Acronym | Definition |
|-------------------|--|
| AWS | Automatic weather stations |
| BoM | Bureau of Meteorology |
| CoA | Condition of Approval |
| ECVT | Emergency Cable and Ventilation Tunnel |
| EPL | Environmental Protection Licence |
| Future Generation | Future Generation Joint Venture |
| MAT | Main Access Tunnel |
| MDB | Murray Darling Basin |
| NEM | National Electricity Market |
| Snowy Hydro | Snowy Hydro Limited |
| Snowy Scheme | Snowy Mountains Hydro-electric Scheme |
| SWMP | Surface Water Management Plan |
| TARP | Trigger Action Response Plan |
| TBM | Tunnel Boring Machine |
| WMP | Water Management Plan |
| WQO | Water Quality Objectives |

1. INTRODUCTION

Snowy Hydro Limited (Snowy Hydro) is constructing a pumped hydro-electric expansion of the Snowy Mountains Hydro-electric Scheme (Snowy Scheme), called Snowy 2.0. Snowy 2.0 will be built by the delivery of two projects: Exploratory Works and Snowy 2.0 Main Works (which has commenced).

Snowy 2.0 is a pumped hydro-electric project that will link the existing Tantangara and Talbingo reservoirs through a series of new underground tunnels and a hydro-electric power station. Most of the project's facilities will be built underground, with approximately 27 kilometres of concrete-lined tunnels constructed to link the two reservoirs and a further 20 kilometres of tunnels required to support the facility. Intake and outlet structures will be built at both Tantangara and Talbingo Reservoirs.

Snowy 2.0 will increase the generation capacity of the Snowy Scheme by an additional 2,000 MW, and at full capacity will provide approximately 350,000 MWh of large-scale energy storage to the National Electricity Market (NEM). This will be enough to ensure the stability and reliability of the NEM, even during prolonged periods of adverse weather conditions.

WeBuild, Clough, and Lane have formed the Future Generation Joint Venture (Future Generation) and have been engaged to deliver both Stage 2 of Exploratory Works and Snowy 2.0 Main Works.

2. PURPOSE

This Environmental Water Report has been prepared to satisfy the reporting requirements in the Main Works – Water Management Plan (WMP) and to meet Condition of Approval (CoA) 31(c)(d) of the Infrastructure Approval Schedule which requires publicly available reporting of the outcomes of the WMP. The Environmental Water Report is intended to provide commentary on the performance of the monitoring programs as part of the WMP (identified in Table 2-1).

Table 2-1: Monitoring overview

| Aspect | Objective |
|--|---|
| Surface Water Monitoring Program | |
| Routine receiving surface water quality monitoring | <ul style="list-style-type: none">inform and assess the performance of management processes/measures that seek to minimise the Project's impact on surface water qualityhelp determine source and extent of any water quality changescollect baseline data to characterise water quality and determine site specific values |
| Event based wet weather overtopping water quality monitoring | |
| Groundwater Monitoring Program | |
| Groundwater level monitoring | <ul style="list-style-type: none">inform and assess the performance of management processes/measures that seek to minimise the Project's impact on regional and local (including alluvial) aquifers and GDEs |
| Groundwater quality monitoring | |
| Water extraction monitoring | <ul style="list-style-type: none">inform and assess water consumption, site water balance and compliance with water access licenses |

3. OVERVIEW

3.1. Reporting period

This Environmental Water Report covers the monitoring period from 01 June to 31 August 2022.

3.2. Construction progress

Table 3-1 summarises the key construction activities which have been undertaken during the reporting period.

Table 3-1: Key construction activities for 01 June to 31 August 2022.

| Location | Key construction activities |
|-----------------------|---|
| Lobs Hole Ravine Road | <ul style="list-style-type: none"> Ongoing construction of road, and erosion and sediment (ERSED) controls along Ravine Rd from R0-R15. Asphalting of Ravine Road ongoing. Clearing for drainage installation works between R7-R15. |
| Lobs Hole | <ul style="list-style-type: none"> Tunnelling works continue at MAT and ECVT. Level spreader and rock-lined batter chute rectification works ongoing. Marica West HDD Pad construction and associated ERSED controls ongoing. Clearing commenced for dedicated topsoil stockpile area. Ongoing placement of spoil at Main Yard and Lick Hole Gully. |
| Marica | <ul style="list-style-type: none"> Road construction works continue including installation of culverts for creek crossing. Installation of progressive erosion and sediment controls plans ongoing. Installation of Dip Creek crossing ongoing. Installation of permeant design culverts ongoing. Maintenance to erosion and sediment controls- installation of temporary sediment basin completed. C&G carried out for USS temporary stockpile area. Installation of USS collar. Installation of USS shed complete. |
| Plateau | <ul style="list-style-type: none"> Trenching along the alignment ongoing. Site rehabilitation progressing. Water Quality Monitoring ongoing. Under-boring ongoing. |
| Rock Forest | <ul style="list-style-type: none"> NA – site under operational use as laydown area. |
| Talbingo | <ul style="list-style-type: none"> Drill and blast activities ongoing. Earthworks ongoing. TBM cradle is under construction. TBM / facilities U/G services substantially completed. Talbingo Adit cradle installation works and WTP construction ongoing. GF01 clean water drain clearing and installation |
| Tantangara | <ul style="list-style-type: none"> Gate shaft excavation ongoing. Tantangara Intake blasting and excavation ongoing. Quarry Trail Road widening complete. Kellys Plain Creek installation ongoing. Additional ERSED controls installed, including increased capacity of sediment basin along the spoil road. |

4. WEATHER CONDITIONS

There are several weather stations along the alignment of the project that report real-time data. These include:

- “Lobs Hole” - which is an Automatic Weather Station managed by Future Generation in Lobs Hole construction site.
- “Cabramurra” - an Automatic Weather Station located near the lookout in the Cabramurra township managed by the Bureau of Meteorology
- “Tantangara” - an Automatic Weather Station managed by Future Generation in Tantangara construction site.

The Tantangara and Cabramurra gauges are in sub-alpine environments, with elevations of approximately 1220 m and 1475 m, respectively. Cabramurra records substantially higher annual rainfall amount than the lower-elevation gauges at Lobs Hole and Tantangara. Tantangara and Lobs Hole weather stations record actual onsite conditions at the respective construction sites, while Cabramurra weather station, at 1470 m is representative of conditions at Marica – which has an elevation of 1480 m and is approximately 15 km north of the Cabramurra Station.

A summary of climate data for the ravine and plateau areas is provided in Table 4.1

Table 4-1: Weather conditions for 01 June to 31 August 2022.

| Parameter | Lobs Hole ¹ | | | Marica (Cabramurra) | | | Tantangara ² | | |
|--------------------|------------------------|-------|-------|---------------------|-------|-------|-------------------------|-------|-------|
| | Jun | Jul | Aug | Jun | Jul | Aug | Jun | Jul | Aug |
| Temperature | | | | | | | | | |
| Mean maximum | 10.07 | 11.64 | 12.41 | 2.97 | 3.55 | 5.14 | 6.29 | 8.13 | 8.54 |
| Mean minimum | 2.47 | 1.03 | 3.47 | -1.1 | -1.18 | 0.14 | -1.35 | -2.05 | 0.38 |
| Rainfall | | | | | | | | | |
| Monthly | 178.6 | 36.6 | 215.2 | 127 | 64.4 | 217.2 | 145.4 | 48.6 | 202.8 |
| Long Term Average | 102.4 | 103.9 | 106.3 | 122.7 | 116.8 | 127.7 | 57.8 | 52.8 | 59.3 |

1. Lobs Hole long term average rainfall is taken from the Tumbarumba weather station

2. Tantangara long term average rainfall is taken from the Adaminaby Alpine Tourist Park weather station

During the months of winter, higher than average rainfall was experienced across the region, with August precipitation being significantly higher than the long-term average across all sites (**Table 4-1**). The ongoing influence of La Nina across Eastern Australia caused local impacts within the Snowy 2.0 construction works.

5. SURFACE WATER MONITORING PROGRAM

5.1. Routine surface water quality monitoring

Routine surface water quality monitoring is undertaken in accordance with CoA31 and the Environment Protection Licence No. 21266 (EPL - 21266) to determine if the project is resulting in any impacts to receiving water quality against the Water Quality Objectives (WQO). The WQOs are specified in Table 2-2 of the Main Works – Surface Water Monitoring Program.

Publicly available surface water quality monitoring results undertaken in accordance with EPL - 21266 can be accessed [here](#).

In general, the surface water monitoring results are consistent with those observed during the previous reporting period. On several occasions, EPL monitoring results exceeded the Water Quality Objectives, however results are generally consistent with the baseline monitoring and upstream of the Snowy 2.0 construction activities. Where exceedances have occurred, such as elevated levels of nitrogen, nitrates, and phosphorus, are likely due to high rainfall events.

For the reporting period, the quarterly monitoring results demonstrate that the water quality is relatively consistent across multiple EPL monitoring locations with the exceedances not shown to have increased since the onset of the proximal construction of Snowy 2.0.

In addition, no discharge was occurring at the time the samples at EPL 41 or EPL50 were collected in June. No discharge was occurring at the time of sampling during August.

Exceedances to the water quality objectives within surface waters across the site are not considered to be caused or added to by the ongoing construction works of Snowy 2.0.

5.2. Event based monitoring

Event based wet weather overtopping water quality monitoring is undertaken in accordance with the SWMP Trigger Action Response Plan (TARP 2) to monitor stormwater overtopping sediment basin discharges. Sediment basins for the Project have been designed to meet the design rainfalls depths identified in Table 5-1.

Table 5-1: Design rainfall depths (SWMP Section 5.1.1)

| Catchment | Description | 85 th percentile, 5-day rainfall (mm) | 90 th percentile, 5-day rainfall (mm) | 95 th percentile, 5-day rainfall (mm) |
|----------------------------------|--|--|--|--|
| Yarrangobilly River | Surface works at Lobs Hole and Marica | 28.1 | 35.6 | 49.0 |
| Upper Eucumbene River | Surface works between Marica and the Snowy Mountain Highway | 35.2 | 43.4 | 56.9 |
| Tantangara construction compound | Surface works adjacent to the southern portion of Tantangara Reservoir | 30.5 | 37.0 | 51.0 |
| Goorudee Rivulet | Surface works at Rock Forest | 20.0 | 25.7 | 36.1 |

During the reporting period, rainfall exceeded the design rainfall criteria numerous times, including:

- 1 – 5 June (45.2mm – Lobs Hole, 48.8 – Tantangara)
- 6 – 10 June (99.4mm – Lobs Hole, 65.6mm – Tantangara)
- 26 – 20 July (37.6mm – Marica)
- 30 July – 3 August (36mm – Lobs Hole, 36.8mm - Tantangara)
- 1 – 5 August (79.6mm – Marica)
- 4 – 8 August (83mm – Lobs Hole, 86.6mm – Tantangara)
- 9 – 13 August (34.8mm – Lobs Hole)
- 12 – 16 August (32.8mm – Tantangara, 46.2mm – Marica)
- 19 – 23 August (48mm – Marica)

Across the sites, water quality upstream as well as downstream results were generally consistent. Water samples were collected for comprehensive water testing and the EPA were notified of the releases in accordance with R4.1 of EPL 21266.

The discharge identified a marginal elevation of turbidity levels downstream of the incident location for some results. All other analytes were consistent with naturally occurring conditions and therefore no material harm has been caused by the overtopping events. In addition, no harm to health or safety of human beings or the environment that is not trivial has occurred.

6. GROUNDWATER MONITORING PROGRAM

6.1. Groundwater quality

Groundwater quality monitoring is undertaken in accordance with EPL - 21266 to determine if the project is resulting in any impacts to groundwater. Groundwater quality trigger levels for the Project are outlined in Table C-1 of the Main Works – Groundwater Monitoring Program.

Publicly available surface water quality monitoring results undertaken in accordance with EPL - 21266 can be accessed [here](#).

Groundwater samples were collected between 8 and 29 August 2022. Several groundwater sample results exceeded the water quality values across the boreholes (electrical conductivity, nitrogen, reactive phosphorus, copper, iron, nickel, zinc), however results are generally consistent with background levels and previous groundwater monitoring results.

6.2. Groundwater levels

Groundwater level monitoring is undertaken in accordance with the Groundwater monitoring program to determine groundwater drawdown as a result from the Project.

Site specific groundwater level triggers as outlined in Attachment B of the Main Works – Groundwater Monitoring Program have been established to monitor whether observed drawdown is greater than construction related predicted drawdown.

Due to safe access restrictions, groundwater data is currently unavailable. This report will be updated once the groundwater data is processed.

6.3. Groundwater inflows

Groundwater inflow into the tunnels is monitored during construction and compared to predicted inflows. This data is required to monitor the volume of extracted groundwater against water access licence limits (Table 6-1).

Table 6-1: Water access licence

| Water Access Licence | Project | Water Source | Share (ML) |
|--|-------------------|-------------------------------|------------|
| WAL42407 – Specific Purpose Access Licence | Exploratory Works | Upper Tumut water source | 227 |
| WAL42408 – Groundwater Licence | Exploratory Works | Lachlan Fold Belt MDB | 0 |
| WAL42960 – Groundwater Licence | Exploratory Works | Lachlan Fold Belt MDB | 354 |
| RO13-19-093 – via Controlled Allocation | Main Works | Lachlan Fold Belt MDB | 3,375 |
| RO1-19-092 – via Controlled Allocation | Main Works | Lachlan Fold Belt South Coast | 1,722 |
| Specific Purpose Access Licence | Main Works | Tantangara Water Source | 532 |

The monthly inflows for the Construction Water Treatment Plant (CWTP) at the Main Access Tunnel (MAT) Portal are as follows:

- June 41.98 ML
- July 16.51 ML
- August 54.50 ML

The monthly inflows for the Construction Water Treatment Plant (CWTP) at Tantangara are as follows:

- June 14.01 ML
- July 6.31 ML
- August 15.40 ML

7. CONCLUSION

EPL monitoring results exceeded the Water Quality Objectives are generally consistent with the baseline monitoring and upstream of the Snowy 2.0 construction activities. Where exceedances have occurred, such as elevated levels of nitrogen, nitrates and phosphorus, are likely due to high rainfall events.

Due to safe access restrictions, groundwater data collected when practicable but is currently being processed. This report will be updated once the groundwater data is finalised.

Exceedances to the water quality objectives within surface across the site during monthly water monitoring and event specific monitoring were generally consistent with recorded baseline and background ranges.

Exceedances are not considered to be caused or added to by the ongoing construction works of Snowy 2.0.